

START

0027551

Meeting Minutes Transmittal - Comment Draft

Unit Managers Meeting
HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
740 STVCN, RM 1600
Richland, Washington

Meeting Held March 17, 1993
From 9:00 am to 9:45 am

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

Randall N. Krekel Date: 4-15-93
Randall N. Krekel, Unit Manager, RL

Not present. Date: _____
Daniel L. Duncan, RCRA Program Manager, EPA Region 10

Melodie A. Selby Date: 4-15-93
Melodie A. Selby, Unit Manager, Washington State Department of Ecology


HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN, WHC Concurrence

Fred A. Ruck III Date: 4/15/93
Fred A. Ruck III, Contractor Representative, WHC

Purpose: Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List
- Attachment 4 - Action Items
- Attachment 5 - Handout: Two possible schedules, per Action item 2/17/93:1
- Attachment 6 - Handout: Table of RL Unit Managers and WHC Closure Plan Lead Personnel, Per Action Item 2/17/93:4



Attachment 1

Unit Managers Meeting
HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
740 STVCN, RM 1600
Richland, Washington

Meeting Held March 17, 1993
From 9:00 am to 9:45 am

Agenda

1. Approval of Past UMM Minutes (Ecology/RL/EPA/WHC)
2. Status Action Items
3. Status Closure Activities
4. New Business
5. Set Next Meeting Date

93129341005

Attachment 2

Unit Managers Meeting
HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
740 STVCN, RM 1600
Richland, Washington

Meeting Held March 17, 1993
From 9:00 am to 9:45 am

Summary of Discussion and Commitments/Agreements

1. Approval of Past UMM Minutes

The February 17, 1993, Unit Manager Meeting Minutes were reviewed and signed by the Unit Managers.

2. Status Action Items

Action Items

Description

2-17-93:1

WHC (DP Butcher) presented two draft schedules (attachment 5) for consideration. It was agreed that these schedules would be replaced with one that offset the NOD response dates (by 15 days) for HPADS in relation to E-8 and Ashpit, and that the Hexone facility NOD response date would be 90 days after the final set of review comments was received by RL. This was based on Ecology's statement that the E-8, Ashpit and HPADS closure plan NOD comments issued 3/3/93 were complete, and that all additional comments addressing the Hexone closure plan are expected to be completed by April 1, 1993. Ecology, RL and WHC will attempt to resolve an NOD response schedule before the next Unit Managers Meeting, for the five closure plans being addressed concurrently. This action item is open.

2-17-93:2

Ecology will send a draft agenda and list of concerns pertaining to the Mobile Laboratory and general lab procedures (J. J. Wallace). Ecology faxed a list of items to WHC. This action item is closed.

2-17-93:3

WHC has scheduled a meeting for March 31, 1993, to discuss concerns over the mobile laboratory (D. K. Olund). This action item is closed.

9
0
1
6
3
1
0
0
6
3
1
0
0
6

2-17-93:4

WHC (DM Korematsu-Olund) presented a table of WHC closure plan lead personnel and RL Unit Managers for 17 closure plans, including the HPADS closure plan (attachment 6). This action item is closed.

3. Status Closure Activities

The NOD comments from Ecology were received by RL on March 3, 1993.

4. New Business

R. K. Bhatia has taken over responsibilities as the lead coordinator on HPADS for WHC.

Discussion and NOD Comments:

NOD Comment #8. WHC (S. B. Clifford) asked Ecology (M. A. Selby) if the Hanford Daily Climatological Records from the detonation events needs to be incorporated into the closure plan. Ecology believes that residues from the detonation events could have been influence by wind patterns and carried outside the boundary. WHC (S. B. Clifford) stated that any undetonated explosive residues would have been broken down from exposure to the environment.

NOD Comment #23. A discussion was raised on the Hanford Site Baseline Risk Assessment Methodology (HSBRAM). Ecology (M. A. Selby) stated that the Health Based Levels for closure are based on the Model Toxics Control Act (MTCA), not HSBRAM. WHC (S. B. Clifford) asked whether Ecology Kennewick had read HSBRAM to acknowledge that it is on-site the procedure that implements MTCA. Ecology (M. A. Selby) stated that the Kennewick office can not access manuals in the Ecology Lacey Library when they are in use by the Ecology Lacey office; neither office would be able to use the documents since they would have to be shipped back and fourth between the two Ecology offices. WHC (S. B. Clifford) and RL (R. N. Krekel) requested that the Kennewick Ecology office obtain as much information as possible from the Lacey Ecology office to support the review of RCRA closure plans. And also that it would be beneficial for the Kennewick Ecology office to be on distribution for WHC controlled manuals. Ecology (M. A. Selby) will supply WHC with a list of required manuals by the next Unit Manager Meeting. RL/WHC will supply additional information as necessary.

5. Set Next Meeting Date

The next meeting has been set for 8:00 AM April 15, 1993, at 740 Stevens Center, in Richland, Washington.

93129341007

Attachment 3

Unit Managers Meeting
 HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
 740 STEVENS CENTER, ROOM 1600
 RICHLAND, Washington

Meeting Held March 17, 1993
 From 9:00 AM to 9:45 AM
 Attendance List

Name	Organization	Phone #
<i>Ed Skum III</i>	RCRA Closures	376-4676
SAM B. CLIFFORD	WHC RCRA CLOSURES	(509) 376-5137
Paula Pauls	GRAND ENGINEERS	376-4350
JG ADLER	WHL RCRA CLOSURES	376-0131
Don B. Butcher	WHL RCRA CLOSURES	376-2606
AL Prignano	WHL RCRA CLOSURES	376-7513
JOE M. ESCAMILLO	DOE-RL	376-4557
CHRIS SORESEN	DOE-RL	376-4909
RAK Kukul	DOE RCRA U&F MGR	376-4264
MR Romsos	WHL-SLWR	376-4900
Dorothy H. Kromer-Olson	WHL-RCRA closure	376-2628
Jeanne Subloco	Ecology	736-3019
Melanie Osby	Ecology	736-3021
Flair K. Blaha	WHL-RCRA Closures	372-2720
Timothy J. Powell	MACTEC supporting RL/WMD	376-3718
JACK CAROLLA	DAMES & MOORE BSSC	6-1746

93129341008

Attachment 4

Unit Managers Meeting
HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
740 STVCN, RM 1600
Richland, Washington

Meeting Held March 17, 1993
From 9:00 am to 9:45 am

Action Items

<u>Action Item #</u>	<u>Description</u>
02-17-93: 1	WHC will draft a schedule reflecting the new NOD response cycle due dates for the Ash Pit, 218 E-8, HPADS, and Hexone. (F. A. Ruck). OPEN WHC (DP Butcher) will produce a revised draft schedule as discussed in the minutes of this meeting. Approval and review will be sought prior to the next Unit Managers Meeting.
02-17-93: 2	Ecology will send a draft agenda and list of concerns pertaining to the Mobile Laboratory and general lab procedures. (J. J. Wallace) CLOSED 3/17/93
02-17-93: 3	WHC will prepare for the March 31, 1993, meeting on analytical concerns. (F. A. Ruck) CLOSED 3/17/93
02-17-93: 4	WHC will prepare a list of WHC lead personnel for specific closure plans (F.A. Ruck). CLOSED 3/17/93 This list was distributed at this meeting.

60014263139

Attachment 5

Unit Managers Meeting
HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
740 STVCN, RM 1600
Richland, Washington

Meeting Held March 17, 1993
From 9:00 am to 9:45 am

Two possible schedules, per Action item 2/17/93:1

93129341010

9 3 1 2 9 3 4 1 0 1 1

**MODIFIED TRI-PARTY AGREEMENT PROCESS: FLOWCHART FOR REVIEW/RESPONSE AND
REVISION OF FIVE CLOSURE PLANS**

Draft

RCRA Closure Plans Review/Response Cycle	Duration (Days)	Start	End	1992		1993												1994				
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Hexone Storage and Treatment Facility																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	90	3/3/93	6/1/93																			
Ecology Review	90	6/1/93	8/30/93																			
Resolve Issues	60	8/30/93	10/29/93																			
DOE-RL Revise Document	90	10/29/93	1/27/94																			
218-E-8 Borrow Pit and 200 West Ashpit Demolition Sites																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	105	3/3/93	6/16/93																			
Ecology Review	90	6/16/93	9/14/93																			
Resolve Issues	60	9/14/93	11/15/93																			
DOE-RL Revise Document	90	11/15/93	2/14/94																			
Hanford Patrol Academy Demolition Site																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	120	3/3/93	7/1/93																			
Ecology Review	90	7/1/93	9/29/93																			
Resolve Issues	60	9/29/93	11/29/93																			
DOE-RL Revise Document	90	11/29/93	2/28/94																			
100-D Ponds																						
Ecology Review (Rev. 0)	90	2/26/93	5/27/93																			
DOE-RL Response	90	5/27/93	8/25/93																			
Ecology Review	90	8/25/93	11/23/93																			
Resolve Issues	60	11/23/93	1/24/94																			
DOE-RL Revise Document	90	1/24/94	4/25/94																			

Note: Specific start and end dates may vary depending upon the actual receipt of NOD comments and NOD comment responses, however the days allowed for review/response remain fixed.

9 3 1 2 9 3 4 1 0 1 2
 MODIFIED TRI-PARTY AGREEMENT PROCESS: FLOWCHART FOR REVIEW/RESPONSE AND
 REVISION OF FIVE CLOSURE PLANS

DRAFT

RCRA Closure Plans Review/Response Cycle	Duration (Days)	Start	End	1992		1993												1994						
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M		
Hexone Storage and Treatment Facility																								
Ecology Review (Rev. 0)		11/25/92	4/19/93																					
DOE-RL Response	90	4/19/93	7/18/93																					
Ecology Review	90	7/18/93	10/16/93																					
Resolve Issues	60	10/16/93	12/15/93																					
DOE-RL Revise Document	90	12/15/93	3/15/94																					
218-E-8 Borrow Pit and 200 West Ashpit Demolition Sites																								
Ecology Review (Rev. 0)		11/25/92	4/19/93																					
DOE-RL Response	105	4/19/93	8/2/93																					
Ecology Review	90	8/2/93	11/1/93																					
Resolve Issues	60	11/1/93	12/31/93																					
DOE-RL Revise Document	90	12/31/93	3/29/94																					
Hanford Patrol Academy Demolition Site																								
Ecology Review (Rev. 0)		11/25/92	4/19/93																					
DOE-RL Response	120	4/19/93	8/17/93																					
Ecology Review	90	8/17/93	11/15/93																					
Resolve Issues	60	11/15/93	1/14/94																					
DOE-RL Revise Document	90	1/14/94	4/14/94																					
100-D Ponds																								
Ecology Review (Rev. 0)	90	2/26/93	5/27/93																					
DOE-RL Response	90	5/27/93	8/25/93																					
Ecology Review	90	8/25/93	11/23/93																					
Resolve Issues	60	11/23/93	1/24/94																					
DOE-RL Revise Document	90	1/24/94	4/25/94																					

Note: Specific start and end dates may vary depending upon the actual receipt of NOD comments and NOD comment responses, however the days allowed for review/response remain fixed.

Attachment 6

Unit Managers Meeting
HANFORD PATROL ACADEMY DEMOLITION SITES CLOSURE PLAN
740 STVCN, RM 1600
Richland, Washington

Meeting Held March 17, 1993
From 9:00 am to 9:45 am

Table of RL Unit Managers and WHC Closure Plan Lead Personnel, Per Action Item
2/17/93:2

9 3 1 2 9 3 4 1 0 1 3

Point of Contact for RCRA Closure Plans	DOE-RL	Phone No.	WHC Closure Manager	Phone No.
16-Feb-93	Unit Manager		WHC Lead Personnel	
4843 Alkali Metal Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager J. G. Adler	376-9876 376-0131
Hanford Patrol Academy Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager S. B. Cliford	376-9876 376-5137
200 West Area Ash Pit Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager D. M. Korematsu-Olund	376-9876 376-2628
218-E-8 Borrow Pit Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager D. M. Korematsu-Olund	376-9876 376-2628
303-K RMW Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager J. G. Adler	376-9876 376-0131
304 Concretion Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager J. G. Adler	376-9876 376-0131
3718-F Alkali Metal Treatment and Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager A.L. Prignano	376-9876 376-7513
300 Area Waste Acid Treatment System	R. N. Krekel	376-4264	F.A. Ruck, Manager R.K. Bhatia	376-9876 372-2720
105-DR Large Sodium Fire Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager S. W. Petersen	376-9876 376-1273
300 Area Solvent Evaporator	R. N. Krekel	376-4264	F.A. Ruck, Manager S. B. Cliford	376-9876 376-5137
2727-S Nonradioactive Dangerous Waste Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager S.N. Luke	376-9876 376-7542
183-H Solar Evaporation Basins	R.G. McLeod	372-0096	F.A. Ruck, Manager S. B. Cliford	376-9876 376-5137
216-B-3 Pond System	R.G. McLeod	372-0096	F.A. Ruck, Manager J.R. Laws A.L. Prignano	376-9876 376-7508 376-7513
Nonradioactive Dangerous Waste Landfill	R.G. McLeod	372-0096	F.A. Ruck, Manager D. J. Holl	376-9876 376-2622
Hexone Storage and Treatment Facility	R.G. McLeod	372-0096	F.A. Ruck, Manager D.P. Butcher	376-9876 376-2606
100-D Ponds	R.G. McLeod	372-0096	F.A. Ruck, Manager S.N. Luke	376-9876 376-7542
2101-M Pond	R.G. McLeod	372-0096	F.A. Ruck, Manager W.G. Cox	376-9876 376-1978

Distribution:

J. M. Augustenborg	RL	A5-21
R. K. Bhatia	WHC	H6-23
R. E. Bolls	WHC	N3-13
R. C. Brunke	WHC	H6-23
R. M. Carosino	RL	A4-52
C. E. Clark	RL	A5-15
S. B. Clifford	WHC	H6-23
D. L. Duncan	EPA	HW-106
G. D. Forehand	WHC	B2-35
D. M. Korematsu-Olund	WHC	H6-23
R. N. Krekel	RL	A5-15
S. J. Lijek	GSSC	A4-35
P. J. Mackey	WHC	B3-15
R. D. Pierce	WHC	N3-13
T. J. Powell	MACTEC	A4-35
S. M. Price	WHC	H6-23
M. A. Selby	Ecology - Kennewick	
W. A. Skelly	WHC	H6-03
F. A. Ruck III	WHC	H6-23
J. A. Seamans	WHC	N2-04
J. J. Wallace	Ecology - Kennewick	

*ADMINISTRATIVE RECORD: Hanford Patrol Academy Demolition Sites Closure Plan, T-11-1. [Care of EDMC, WHC (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Library,
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Mail Stop
HW-074

Please send comments on distribution list to K. D. Tarter (H6-23), (509) 376-4701.