

START

Meeting Minutes Transmittal - Approved

0027552

Unit Managers Meeting
218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
740 STEVENS CENTER, ROOM 1600
RICHLAND, WASHINGTON

Meeting Held MARCH 17, 1993
From 8:30 AM to 9:00 AM

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

Randall N. Krekel
Randall N. Krekel, Unit Manager, RL

Date: 4-15-93

NOT PRESENT

Daniel L. Duncan
Daniel L. Duncan, RCRA Program Manager, EPA Region 10

Date: _____

Jeanne J. Wallace
Jeanne J. Wallace, Unit Manager, Washington State Department of Ecology

Date: 4/15/93

218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN, WHC Concurrence


Fred A. Ruck III
Fred A. Ruck III, Manager RCRA Closures, Westinghouse Hanford Company

Date: 4/13/93

Purpose: Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List
- Attachment 4 - Action Items
- Attachment 5 - Proposed schedule options of Action Item 02-17-93:1
- Attachment 6 - Table of RL Unit Managers and WHC closure plan lead personnel, per Action Item 02-17-93:4



93031017

Attachment 1

Unit Managers Meeting
218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
740 STEVENS CENTER, ROOM 1600
RICHLAND, WASHINGTON

Meeting Held MARCH 17, 1993
From 8:30 AM to 9:00 AM

Agenda

1. Approval of Past UMM Minutes (Ecology/RL/EPA/WHC)
2. Status Action Items
3. Status Closure Activities
4. New Business
5. Set Next Meeting Date

8
1
0
1
4
5
6
2
1
5
6

Attachment 2

Unit Managers Meeting
218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
740 STEVENS CENTER, ROOM 1600
RICHLAND, WASHINGTON

Meeting Held MARCH 17, 1993
From 8:30 AM to 9:00 AM

Summary of Discussion and Commitments/Agreements

1. Approval of Past UMM Minutes (Ecology/RL/EPA/WHC):

The February 17, 1993 Unit Managers Meeting minutes were reviewed and signed by the Unit Managers.

2. Status Action Items:

02-17-93:1, WHC (D. P. Butcher) presented two draft schedules (Attachment 5) for consideration. It was agreed that these schedules would be replaced with one that offset the NOD response dates (by 15 days) for HPADS in relation to 218 E-8 and Ash Pit, and that the Hexone Facility NOD response date would be 90 days after the final set of review comments was received by RL. This was based on Ecology's statement that the 218 E-8, Ash Pit and HPADS closure plan NOD comments, issued 3/3/93, were complete. Ecology stated that all additional comments addressing the Hexone closure plan are expected to be completed by April 1, 1993. Ecology, RL, and WHC will attempt to resolve an NOD response schedule for the five closure plans being addressed concurrently before the next Unit Managers Meeting. This action item is open.

02-17-93:2, Ecology (J. J. Wallace) sent a draft agenda and list of concerns, dated March 8, 1993, pertaining to the Mobile Laboratory and general lab procedure. This action item was closed, March 17, 1993.

02-17-93:3, WHC (D. M. Korematsu-Olund) has scheduled a meeting for March 31, 1993 to discuss concerns over the mobile laboratory. This action item was closed March 17, 1993.

02-17-93:4, WHC (D. M. Korematsu-Olund) presented a table (attachment 6) of WHC closure plan lead personnel and RL Unit Managers for 17 closure plans, including the 218 E-8 Borrow Pit Demolition Site Closure Plan. This action item was closed March 17, 1993.

3. Status Closure Activities:

Ecology (J. J. Wallace) stated that no additional NOD comments addressing the 218 E-8 Borrow Pit Demolition Site closure plan will be issued in conjunction with the NOD comments issued March 3, 1993.

4. Discuss new business:

No new business.

5. Set new meeting date:

The next Unit Managers Meeting was scheduled for 8:00 am, April 15, 1993, in Richland Washington.

Attachment 3

Unit Managers Meeting
 218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
 740 STEVENS CENTER, ROOM 1600
 RICHLAND, Washington

Meeting Held MARCH 17, 1993
 From 8:00 AM to 10:45 AM
 Attendance List

Name	Organization	Phone #
R.N. Kuehl	DOE RCRA Unit Mgr	376-4264
Joanne Wallace	Ecology	236-3019
JMR Rios	WHC - SLWR	376-4900
D.M. Krenetsu-Olund	WHC - RCRA closures	376-2628
Melodie Selby	Ecology	736-3021
Kari K. Blunt	WHC - RCRA closures	372-2720
Timothy J. Powell	MACTEC supporting RL/WMD	376-3718
JACK CAROLLA	DAMES & MOORE - GSSC	6-1746
Ken B. Davis	SHUWA ENV	6-4350
JG Adler	WHC RCRA closures	376-0131
AL Prignano	WHC RCRA closures	376-7513
Don P. Butcher	WHC RCRA closures	376-2606
JOE M. ESCAMILLO	DOE-RL	6-4557
CHRIS SORESEN	DOE-RL	376-4909

0
1
2
3
4
5
6
7
8
9

Attachment 4

Unit Managers Meeting
218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
740 STEVENS CENTER, ROOM 1600
RICHLAND, WASHINGTON

Meeting Held March 17, 1993
From 8:30 AM to 9:00 AM

Action Items

<u>Action Item #</u>	<u>Description</u>
02-17-93:1	WHC will draft a schedule reflecting the new NOD response cycle due dates for the Ash Pit, 218 E-8, HPADS, and Hexone. Due date March 17, 1993. (F.A. Ruck) OPEN
02-17-93:2	Ecology will send a draft agenda and list of concerns pertaining to the Mobile Laboratory and general lab procedures. Due date March 1, 1993. (J.J. Wallace) CLOSED 3/17/93
02-17-93:3	WHC will prepare for the March 31, 1993 meeting on analytical concerns. (F.A. Ruck) CLOSED 3/17/93
02-17-93:4	WHC will prepare a list of WHC lead personnel for specific closure plans. (F.A. Ruck) CLOSED 3/17/93

1
0
1
4
1
0
2
1
9
3
1
0
2
1
9
3
1
0
2
1
9
3
1
0
2
1

Attachment 5

Unit Managers Meeting
218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
740 STEVENS CENTER, ROOM 1600
RICHLAND, WASHINGTON

Meeting Held March 17, 1993
From 8:30 AM to 9:00 AM

Two proposed schedules for Review/Response Cycle, Per Action Item 2-17-93:1

93129341022

9 3 1 2 9 3 4 1 0 2 3
**MODIFIED TRI-PARTY AGREEMENT PROCESS: FLOWCHART FOR REVIEW/RESPONSE AND
 REVISION OF FIVE CLOSURE PLANS**

RCRA Closure Plans Review/Response Cycle	Duration (Days)	Start	End	1992		1993												1994				
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Hexone Storage and Treatment Facility																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	90	3/3/93	6/1/93																			
Ecology Review	90	6/1/93	8/30/93																			
Resolve Issues	60	8/30/93	10/29/93																			
DOE-RL Revise Document	90	10/29/93	1/27/94																			
218-E-8 Borrow Pit and 200 West Ashpit Demolition Sites																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	105	3/3/93	6/16/93																			
Ecology Review	90	6/16/93	9/14/93																			
Resolve Issues	60	9/14/93	11/15/93																			
DOE-RL Revise Document	90	11/15/93	2/14/94																			
Hanford Patrol Academy Demolition Site																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	120	3/3/93	7/1/93																			
Ecology Review	90	7/1/93	9/29/93																			
Resolve Issues	60	9/29/93	11/29/93																			
DOE-RL Revise Document	90	11/29/93	2/28/94																			
100-D Ponds																						
Ecology Review (Rev. 0)	90	2/26/93	5/27/93																			
DOE-RL Response	90	5/27/93	8/25/93																			
Ecology Review	90	8/25/93	11/23/93																			
Resolve Issues	60	11/23/93	1/24/94																			
DOE-RL Revise Document	90	1/24/94	4/25/94																			

Note: Specific start and end dates may vary depending upon the actual receipt of NOD comments and NOD comment responses, however the days allowed for review/response remain fixed.

**MODIFIED TRI-PARTY AGREEMENT PROCESS: FLOWCHART FOR REVIEW/RESPONSE AND
REVISION OF FIVE CLOSURE PLANS**

RCRA Closure Plans Review/Response Cycle	Duration (Days)	Start	End	1992		1993												1994				
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Hexone Storage and Treatment Facility																						
Ecology Review (Rev. 0)		11/25/92	4/19/93																			
DOE-RL Response	90	4/19/93	7/18/93																			
Ecology Review	90	7/18/93	10/16/93																			
Resolve Issues	60	10/16/93	12/15/93																			
DOE-RL Revise Document	90	12/15/93	3/15/94																			
218-E-8 Borrow Pit and 200 West Ashpit Demolition Sites																						
Ecology Review (Rev. 0)		11/25/92	4/19/93																			
DOE-RL Response	105	4/19/93	8/2/93																			
Ecology Review	90	8/2/93	11/1/93																			
Resolve Issues	60	11/1/93	12/31/93																			
DOE-RL Revise Document	90	12/31/93	3/29/94																			
Hanford Patrol Academy Demolition Site																						
Ecology Review (Rev. 0)		11/25/92	4/19/93																			
DOE-RL Response	120	4/19/93	8/17/93																			
Ecology Review	90	8/17/93	11/15/93																			
Resolve Issues	60	11/15/93	1/14/94																			
DOE-RL Revise Document	90	1/14/94	4/14/94																			
100-D Ponds																						
Ecology Review (Rev. 0)	90	2/26/93	5/27/93																			
DOE-RL Response	90	5/27/93	8/25/93																			
Ecology Review	90	8/25/93	11/23/93																			
Resolve Issues	60	11/23/93	1/24/94																			
DOE-RL Revise Document	90	1/24/94	4/25/94																			

Note: Specific start and end dates may vary depending upon the actual receipt of NOD comments and NOD comment responses, however the days allowed for review/response remain fixed.

Attachment 6

Unit Managers Meeting
218 E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN
740 STEVENS CENTER, ROOM 1600
RICHLAND, WASHINGTON

Meeting Held March 17, 1993
From 8:30 AM to 9:00 AM

Table of RL Unit Managers and WHC Closure Plan Lead Personnel,
Per Action Item 2-17-93:4 *

93129341025

Point of Contact for RCRA Closure Plans	DOE-RL	Phone No.	WHC Closure Manager	Phone No.
16-Feb-93	Unit Manager		WHC Lead Personnel	
4843 Alkali Metal Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			J. G. Adler	376-0131
Hanford Patrol Academy Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			S. B. Clifford	376-5137
200 West Area Ash Pit Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			D. M. Korematsu-Olund	376-2628
218-E-8 Borrow Pit Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			D. M. Korematsu-Olund	376-2628
303-K RMW Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			J. G. Adler	376-0131
304 Concretion Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			J. G. Adler	376-0131
3718-F Alkali Metal Treatment and Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			A.L. Prignano	376-7513
300 Area Waste Acid Treatment System	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			R.K. Bhatia	372-2720
105-DR Large Sodium Fire Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			S. W. Petersen	376-1273
300 Area Solvent Evaporator	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			S. B. Clifford	376-5137
2727-S Nonradioactive Dangerous Waste Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager	376-9876
			S.N. Luke	376-7542
183-H Solar Evaporation Basins	R.G. McLeod	372-0096	F.A. Ruck, Manager	376-9876
			S. B. Clifford	376-5137
216-B-3 Pond System	R.G. McLeod	372-0096	F.A. Ruck, Manager	376-9876
			J.R. Laws	376-7508
			A.L. Prignano	376-7513
Nonradioactive Dangerous Waste Landfill	R.G. McLeod	372-0096	F.A. Ruck, Manager	376-9876
			D. J. Hoff	376-2622
Hexone Storage and Treatment Facility	R.G. McLeod	372-0096	F.A. Ruck, Manager	376-9876
			D.P. Butcher	376-2606
100-D Ponds	R.G. McLeod	372-0096	F.A. Ruck, Manager	376-9876
			S.N. Luke	376-7542
2101-M Pond	R.G. McLeod	372-0096	F.A. Ruck, Manager	376-9876
			W.G. Cox	376-1978

Distribution

J. M. Augustenborg	RL	A5-21
R. E. Boils	WHC	N3-13
R. C. Brunke	WHC	H6-23
R. M. Carosino	RL	A4-52
D. L. Duncan	EPA	HW-106
G. D. Forehand	WHC	B2-35
D. M. Korematsu-Olund	WHC	H6-23
R. N. Krekel	RL	A5-15
S. J. Lijek	GSSC	A4-35
P. J. Mackey	WHC	B3-15
R. D. Pierce	WHC	N3-13
T. J. Powell	MACTEC	A4-35
W. A. Skelly	WHC	H6-03
S. M. Price	WHC	H6-23
F. A. Ruck III	WHC	H6-23
J. J. Wallace	Ecology-Kennewick	

93129241027
ADMINISTRATIVE RECORD: 218 E-8 Borrow Pit Demolition Site Closure Plan, T-2-1
[Care of EDMC, WHC (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Library,
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Mail
Stop HW-074

Please send comments on distribution list to K.D. Tarter (H6-23), 376-4701.