

START


0028198⁶

9303954

STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

Mail Stop PV-11 • Olympia, Washington 98504-8711 • (206) 459-6000

May 12, 1993




Mr. James D. Bauer, Program Manager
Office of Environmental Assurance,
Permits, and Policy
U. S. Department of Energy
P. O. Box 550, A5-15
Richland, WA 99352-0550

Dear Mr. Bauer:

This letter responds to John Wagoner's request that the Department of Ecology (Ecology) grant a deferral of work required under interim milestone M-03-05 of the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement or TPA). Mr. Wagoner's request was made within his March 31, 1993, letter to Mary Riveland of Ecology, and Dana Rasmussen of the Environmental Protection Agency proposing modification of the TPA. Deferral of this work (start of construction of the Hanford Waste Vitrification Plant (HWVP)), was also addressed within our joint Agreement in Principle (also March 31, 1993), as was an agreed upon subsequent deferral of HWVP hot operations.

Ecology is hereby granting a short-term deferral of HWVP start of construction through September 30, 1993, under the provisions of Article XL (EXTENSIONS) of the TPA.

This deferral is granted in recognition of many of the issues raised within Mr. Wagoner's request. However, we also note, that while the U. S. Department of Energy (USDOE) has raised these issues as constituting good cause, our observations throughout USDOE's recent "rebaselining" studies has also provided us significant information which supports construction initiation. For these reasons, we agree that good cause exists for approval of a short-term deferral in order to provide sufficient time to examine vitrification options, and to allow us to conclude negotiations on a reasonable course of action for handling Hanford's tank wastes.



537-7206165

Mr. James D. Bauer
May 12, 1993
Page 2

You should note that this deferral will remain in effect only through September 30, 1993, and that if, at that time, negotiations have not resulted in agreement between the parties regarding the HWVP, USDOE is required to immediately mobilize and commence construction as contemplated under the subject interim milestone (M-03-05). Prior to September 30, 1993, USDOE must maintain its capabilities to resume work should that be required.


Sincerely,



Roger Stanley, Director
Tri-Party Agreement Implementation
Nuclear and Mixed Waste Management Program

RS:dr

cc: John Wagoner, USDOE
John Anttonen, USDOE
Dana Rasmussen, EPA
Mary Riveland, Ecology
Tanya Barnett, Attorney General's Office



931302.236

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author
R. Stanley, TPA

Addressee
J. D. Bauer, RL

Correspondence No.
Incoming: 9303954

Subject: [RESPONSE TO JOHN WAGONER'S REQUEST THAT ECOLOGY GRANT A DEFERRAL OF
WORK REQUIRED UNDER INTERIM MILESTONE M-03-05]

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		President's Office		
		B. N. Anderson	G6-02	
		B. A. Austin	B2-35	
		J. L. Deichman	B1-59	
		J. F. Erben	G6-02	
		G. D. Forehand	B2-35	
		H. D. Harmon, Level 1	R2-52	
		P. J. Mackey	B3-15	
		H. E. McGuire	B3-63	
		S. R. Moreno	B3-06	
		R. D. Morrison	B2-35	
		D. J. Newland	B1-58	
		D. B. Pabst	B2-35	
		J. H. Roecker	B1-59	
		M. A. Siano, Assignee	G6-12	
		R. A. Smith	G6-02	
		B. A. Wolfe	G6-02	
		TPA File (M-03-00)	B2-35	
		EDMC	H6-08	



9313022-1237