

Change Number M-16-96-05	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date August 26, 1996
-----------------------------	---	-------------------------

Originator Arlene Tortoso	Phone (509) 373-9631
------------------------------	-------------------------

Class of Change

I - Signatories
 II - Executive Manager
 III - Project Manager

Change Title

100-HR-3 and 100-KR-4 Operable Units' Interim Action Milestones

Description/Justification of Change

Milestones are established to track progress of the 100-HR-3 and 100-KR-4 Operable Units's interim actions. Ecology, EPA and DOE Project Managers agree that a target date will be established for the following interim action:

M-16-06-T01 Submit the 100-HR-3 and 100-KR-4 Operations Waste Management Plan, Draft A, to EPA and Ecology
 January, 1997

Ecology, EPA and DOE Project Managers further agree that interim milestones are established for interim actions as follows:

M-16-06A Submit the 100-HR-3 and 100-KR-4 Performance Monitoring Plan, Draft A, as a primary document, to EPA and Ecology.
 January, 1997

M-16-06B Begin system operations at the 100-HR-3 Operable Unit. July 1, 1997

M-16-11 Begin system operations at the 100-KR-4 Operable Unit. October 1, 1997

M-16-06C Submit Performance Evaluation Report for the 100-HR-3 and 100-KR-4 Operable Units to EPA and Ecology.
 April 1998



Impact of Change

This change will create one target date and four interim milestones for interim actions at the 100-HR-3 and 100-KR-4 Operable Units.

Affected Documents

Hanford Federal Facility Agreement and Consent Order, Action Plan, Appendix D.

Approvals

 DOE	9/24/96 ✓ Approved ___ Disapproved Date
 EPA	9/24/96 ✓ Approved ___ Disapproved Date
 Ecology	7/21/96 ✓ Approved ___ Disapproved Date

