


Change Number M-15-98-02	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	0049346	Date June 8, 1998 6/23/98
Originator R. G. McLeod		Phone (509) 372-0096	
DOE/RICHLAND OPERATIONS-ENVIRONMENTAL RESTORATION PROJECT			
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager			
Change Title Revision to Milestone M-15-23B for the 300-FF-2 Operable Unit			
Description/Justification of Change <p>Change the date for milestone M-15-23-B, "Submit the 300-FF-2 operable unit FFS and PP for regulator review" from July 31, 1999 to November 30, 1999.</p> <p>The 300-FF-2 Limited Field Investigation (LFI) report (DOE/RL-96-42) assumed that waste sites that were near or under active facilities (TSD or other) would be deferred until such time as characterization activities could be coordinated with D&amp;D and RCRA activities. This would result in additional LFIs, and subsequent records of decision (RODs), in the future. Based on these assumptions the scope of the Focused Feasibility Study (FFS) and Proposed Plan (PP) was limited to approximately 40 waste sites that had been addressed in the LFI report, out of a total of about 415 waste sites that comprise the entire 300-FF-2 Operable Unit.</p> <p>Recent discussions have concluded that all known 300-FF-2 wastes sites will be included in the FFS and PP so that only one ROD will be necessary. With the inclusion of the additional waste sites, four additional months are needed to complete the documents.</p> <p>Waste sites that have been accepted into the WIDS database through October 1, 1998, will form the basis for the sites to be addressed in the FFS and PP. Any sites identified subsequent to this will be addressed in a manner that will be agreed to by the regulators and DOE/RL. The information contained in WIDS or other readily available sources will form the information base for the FFS and PP.</p> <p>The FFS and PP will be similar in approach, level of detail, and format to counterpart 100 Area Remaining Sites project documents, including the waste site categorization process. For those 300 Area WIDS waste sites where LFI or other data are not available to finalize the nature and extent of contamination, the observational approach will be mandated in the FFS and PP, to obtain the necessary waste site information. Such additional site characterization will generally occur after the record of decision has been signed.</p> <p>Satisfactory completion of this milestone will also suffice to complete milestone M-15-00B, "Complete all 300 Area operable unit pre-ROD site investigations under approved work plan schedules" which is scheduled for December 31, 1999.</p> <p>Modify target date for M-15-23B (strikethrough indicates text to be removed, <u>shading</u> indicates text to be added)</p>			
M-15-23B	Submit the 300-FF-2 Focused Feasibility Study Report (FFS) and Proposed Plan for Regulator Review.		7/31/99 11/30/99
Impact of Change Including more information in the documents will lengthen their preparation time (and the milestone) by four months.			
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan.			
Approvals			
DOE		6-23-98	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
EPA		6/23/98	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
Ecology			<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved