

**Meeting Minutes Transmittal - Approved**

**Project Managers Meeting  
303-K STORAGE FACILITY  
FEDERAL BUILDING, RM 590A  
Richland, Washington**

**Meeting Held June 4, 1998  
From 1:30 p.m. to 2:00 p.m.**

**As part of the 300 Area General Meeting**

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting.

<u><i>Ellen Mattlin</i></u>	Date: <u>8/6/98</u>
Ellen M. Mattlin, Project Manager, RL	
<u><i>Joan K. Bartz</i></u>	Date: <u>8/6/98</u>
Joan K. Bartz, Regulatory Lead, Washington State Department of Ecology	
Not present	Date: _____
Clint D. Stuart, Unit Manager, Washington State Department of Ecology	
<u><i>Jeanne J. Wallace</i></u>	Date: <u>8/6/98</u>
Jeanne J. Wallace, Project Manager, Washington State Department of Ecology	

**Contractor/Sub-Contractor Representatives**

Not Present	Date: _____
Fred A. Ruck III, FDH	
<u><i>John A. Remay Jr</i></u>	Date: <u>8/6/98</u>
John L. Metcalf, BWHC	
<u><i>Jason G. Adler</i></u>	Date: <u>8/6/98</u>
Jason G. Adler, WMH	

**Purpose: Discuss Permitting Process**

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List
- Attachment 4 - Action Items

## **Attachment 1**

### **Project Managers Meeting 303-K STORAGE FACILITY FEDERAL BUILDING, RM 590A Richland, Washington**

**Meeting Held June 4, 1998  
From 1:30 p.m. to 2:00 p.m.**

**As part of the 300 Area General Meeting**

### **Agenda**

1. Approval of Past PMM Minutes
2. Status Action Items
  - 3-5-98:1 Closed, meeting held 5/27/98
  - 5-7-98:1 Closed, meeting held 5/27/98
3. Status Closure Activities
  - Validated Data
  - Mercury Data
4. New Business

## **Attachment 2**

### **Project Managers Meeting 303-K STORAGE FACILITY FEDERAL BUILDING, RM 590A Richland, Washington**

**Meeting Held June 4, 1998  
From 1:30 p.m. to 2:00 p.m.**

**As part of the 300 Area General Meeting**

#### **Summary of Discussion and Commitments/Agreements**

##### **1. Approval of Past PMM Minutes**

The April 2, 1998 minutes have been approved and issued. The May 7, 1998 were not ready for approval.

##### **2. Status Action Items**

3-5-98:1 Arrange visit so RL/PHMC could review Ecology's data.  
Actionee: Ecology (J. K. Bartz)

Status: Closed, the visit occurred on May 27, 1998.

5-7-98:1 Meet on the path forward.

Actionees: RL (E. M. Mattlin) and Ecology (J. K. Bartz)

Status: Closed, the meeting occurred on May 27, 1998.

##### **3. Status Closure Activities**

###### **- Analytical Data**

WMH (J. G. Adler) stated that the letter to transmit the validated data to Ecology was with RL. However, an advance copy of the validated data was provided to Ecology at the May 27, 1998 meeting.

WMH (J. G. Adler) stated that at the May 27, 1998 meeting, Ecology indicated that they were willing to review the mercury data to determine if they considered it useable. (NOTE: this is the interior sample data for mercury that was rejected during the data

validation process.) WMH asked if Ecology would be willing to set an action item for providing a response back to RL and the PHMC. Ecology (J. G. Bartz) stated an action item for this can be established (6-5-98:1). Ecology continued that if the concrete pad is pulled then the rejected data is a moot point, since there would be no reason to resample and the rejected data would not be an issue.

#### **- Path Forward**

WMH (J. G. Adler) stated that, relative to the May 27, 1998 meeting on the 303-K Path Forward, RL and the PHMC would like to have another meeting with Ecology (specifically with J. K. Bartz and J. J. Wallace). RL and the PHMC would like to provide a response to Ecology on uranium and polychlorinated biphenyls (PCBs). WMH asked that we schedule that meeting now. RL (E. M. Mattlin) also stated that an update of our path forward and funding would be presented.

The attendees discussed what needs to be done to modify the permit condition that sets the due date for certification. Ecology (J. K. Bartz) stated that Ecology would like to ensure that the funding discussion becomes part of the official record. Ecology stated that one of Ecology's concerns is the permit condition that requires professional engineer's (PE) certification by the end of September 1998. Ecology stated that, because this is a specific permit condition, the change is not just a schedule modification in the closure plan. Ecology will have to open the change for public comment. WMH stated that RL's and the PHMC's understanding of a permit condition that sets a date can be modified as a Class '1' change where Ecology has to formally approve it, but it does not need to go out for public review. Ecology (J. K. Bartz) stated it should be put on record that Ecology believes that it does require the chapter to be opened to public comment to make that change.

WMH (J. G. Adler) stated that right now, RL and the PHMC do not have enough information available to set a new completion date. Ecology (J. J. Wallace) stated that the completion date could be moved back one year. BWHC (J. A. Remeize) stated that setting the date back two years might be better. Ecology (J. J. Wallace) stated that Ecology would take an action (6-5-98:2) to verify that the change of date can get into the Modification D of site-wide permit and asked RL to take an action (6-5-98:3) to provide a new completion date by the proposed meeting

NOTE: The attendees did not have the specific permit condition available during the meeting and requested that the permit condition be identified in these minutes. The specific permit condition is V.14.B.f, which states "The allowed time for closure is hereby extended in accordance with WAC 173-303-610(4)(b)(i). The permittees shall submit a certification of closure for 303-K no later than September 30, 1998."

The attendees held a limited discussion of the funding issues. WMH stated that RL and the PHMC were not ready to discuss funding in detail at this meeting. Ecology stated that they need to know as soon as possible what the funding options are for 303-K. Ecology stated that they understand from RL and the PHMC and also from having

some knowledge about general budget talks that it is either difficult or impossible to do building demolition out of the current fiscal year budget. Ecology stated that the message brought forward was that because demolition was not planned for, RL and PHMC were going to have a very hard time finding the money this fiscal year. BWHC (J. A. Remaize) stated that Ecology's understanding is correct.

Ecology, RL, and the PHMC agreed to meet on Tuesday, June 16, 1998 from 2:00 pm to 4:00 pm.

**4. New Business**

None

**5. Set Next Meeting Date**

The next Project Manager's meeting has been scheduled for July 9, 1998.

## Attendance List

Date: June 4, 1998

[illegible]

#### **Attachment 4**

**Project Managers Meeting  
303-K STORAGE FACILITY  
FEDERAL BUILDING, RM 590A  
Richland, Washington**

**Meeting Held June 4, 1998  
From 1:30 p.m. to 2:00 p.m.**

**As part of the 300 Area General Meeting**

#### **Action Items**

<u>Action Item #</u>	<u>Description</u>
3-5-98:1    CLOSED	Arrange visit so RL/PHMC could review Ecology's data. Actionee: Ecology (J. K. Bartz)
5-7-98:1    CLOSED	Meet on the path forward. Actionees: RL (E. M. Mattlin) and Ecology (J. K. Bartz)
6-5-98:1    NEW	Review the rejected mercury data from the interior samples to determine if they considered it useable. Actionee: Ecology (J. K. Bartz)
6-5-98:2    NEW	Verify that a change to permit condition V.14.B.f can be added to Permit Modification D. Actionee: Ecology (J. K. Bartz)
6-5-98:3    NEW	Provide a new date for the submittal of the 303-K closure certification. Actionee: Ecology (E. M. Mattlin)

Distribution:

Washington State Department of Ecology

J. K. Bartz	B5-18
M. Anderson-Moore	B5-18
J. J. Wallace	B5-18

U. S. Department of Energy

R. M. Carosino	A4-52
R. L. Guillen	L1-03
M. R. Hahn	R3-79
A. B. Joy	R3-79
E. M. Mattlin	A5-15

Fluor Daniel Hanford, Inc.

N. A. Ballantyne	N1-26
M. Deleon	N1-26
A. M. Hopkins	N1-26
L. J. Olguin	H5-20
S. M. Price	H6-23
F. A. Ruck III	H6-22
B. D. Williamson	B3-15
Field File Custodian	H6-08

B&W Hanford Company

I. L. Metcalf	L6-26
J. A. Remaize	L6-26

Bechtel Hanford, Inc.

L. J. Lipinski	H8-71
L. A. Dietz	H0-20

Waste Management Federal Services of Hanford, Inc.

J. G. Adler	H6-24
R. C. Bowman	H6-24
R. H. Engelmann	H6-26
J. A. Winterhalder	H6-21
RCRA File	H6-21

ADMINISTRATIVE RECORD: 303-K Storage Facility, S-3-1, [Care of EDMC, FDH (H6-08)]

Washington State Department of Ecology Nuclear Waste Program, Hanford Files, P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Record Center, Mail Stop HW-074

Please send comments on distribution list to J. G. Adler (H6-23), (509) 376-7513.