

draft  
Meeting Minutes Transmittal

324 REC/HLV  
Project Managers' Meeting  
Federal Building/Room 554  
Richland, Washington

September 9, 1999  
2:30 p.m. to 3:00 p.m.

The undersigned indicate by their signatures that these meetings minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

David W Templeton Date: 4 Nov 1999  
David W. Templeton, Project Manager, RL

Aly Stone Date: 4 Nov 1999  
A. B. Stone, Project Manager, Washington State Department of Ecology


324 REC/HLV Closure Plan, BWHC Concurrence

David E. Rasmussen Date: 11/04/99  
D. E. Rasmussen, Contractor Representative, BWHC

Purpose: Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List



draft  
Attachment 1

324 REC/HLV  
Project Managers' Meeting  
Federal Building/Room 554  
Richland, Washington

September 9, 1999  
2:30 p.m. to 3:00 p.m.

Agenda

1. Introduction
2. Previous meeting minutes
3. 324 REC/HLV Closure Plan
  - a. Closure plan amendment task team for 324 LWHS, status  
Action: BWHC to provide draft schedule for closure plan amendment to Ecology by September 9, 1999.
  - b. Project status tracking, schedule mid-month meeting as appropriate
4. B-Cell cleanout project status
  - a. Recent progress/highlights
5. Action item review
6. Other topics/discussions
  - a. 324 Liquid Waste Handling System (LWHS) status (see 3a above)
  - b. B-Cell grout containers status
  - c. Other topics
7. Schedule next meeting

draft  
Attachment 2

324 REC/HLV  
Project Managers' Meeting  
Federal Building/Room 554  
Richland, Washington

September 9, 1999  
2:30 p.m. to 3:00 p.m.

Summary of Discussion and Commitments/Agreements

1. Introduction

Karl Hadley, a BWHC compliance manager, was introduced.

2. Previous Meeting Minutes

The July 1, 1999 minutes were approved.

3. 324 REC/HLV Closure Plan

a. Closure plan amendment task team for 324 LWHS

Action: BWHC to provide draft schedule for closure plan amendment to Ecology by September 9, 1999.

D. Rasmussen (BWHC) stated that A. Stone (Ecology) approved an extension of the action date to September 16, 1999. A. Stone provided a brief explanation for agreeing to the extension. Approval of treatment, storage and disposal (TSD) Resource, Conservation and Recovery Act (RCRA) facility closure plans includes the requirement of public involvement; however, the 324 Building closure plan activities fall under a compliance action, which are not subject to public involvement. A. Stone indicated that Ecology will likely recommend that the closure plan revisions not be submitted for public involvement. The extension provides time for revising the schedule for the closure plan amendment.

J. M. Barnett (BWHC) reported that the planning activities for starting up the LWHS are progressing smoothly. The PHMC is considering including the use of A-Cell for storage activities only in the closure plan.

b. Project status tracking, schedule mid-month meeting as appropriate.

A mid-month meeting was set up for September 23, 1999 at 9:00. A. Huckaby (Ecology) requested a walk-through of the facility at that time.

4. B-Cell Cleanout Project Status

a. Recent progress/highlights

D. Rasmussen reported that the cranes in B-Cell have been functioning for the past three weeks. The 1-A rack pieces are being containerized and are expected to be placed in grout containers by September 16, 1999.

draft

A. Stone inquired about the schedule. D. Templeton (DOE-RL) indicated that the facility is approximately 17 days behind the new schedule. The main cause of the delay is that there are about 22 grout containers in B-Cell, which makes it difficult to conduct work in the cell. Once the waste designation is completed, the grout containers can be shipped out. A. Stone asked if some of the time on the schedule could be made up once the waste designation issue is resolved. D. Templeton responded that a meeting has been scheduled to review the work scope and identify pathways to make up the schedule.

5. Action Item Review

There were no open action items to status.

6. Other topics/discussion

a. 324 Liquid Waste Handling System (LWHS) status (see 3a above)

This topic was discussed earlier in the meeting under item 3a.

b. B-Cell grout containers status

D. Rasmussen stated that the B-Cell grout containers of non-dangerous waste will be sent to A-Cell.

D. Templeton provided a status on the low-level waste/transuranic (TRU) waste determination. There are several documents that must be issued, and two of the documents have been issued. The statistician reviewed the sample results, and his analysis indicated additional samples of the 2-A rack would not be required. The facility has indicated that documentation, which will allow low-level waste versus TRU waste designations on grout containers to resume, will be issued by September 20, 1999.

D. Templeton addressed Ecology's request that the resolution of the waste designation comments be reflected in the Interagency Management Integration System (IAMIT) meeting minutes.

D. Templeton stated that the topic has not yet been identified in the IAMIT minutes; however, the request is being tracked and DOE-RL intends to provide Ecology a response.

A. Stone reported that the grout container dangerous waste versus nondangerous waste designation review will be taken over by T. Cusack (Ecology) in Lacey, Washington.

c. Other topics

Regarding the budget, A. Stone inquired about the availability of an integrated priority list (IPL). D. Templeton took an action determine how the budget data is set up for transmittal to Ecology. A. Stone indicated he would speak with C. Haeuter, Ecology's budget person, to determine if Ecology has the most recent IPL.

7. Schedule Next Meeting

The next meeting was scheduled for November 4, 1999, at the Federal Building in Richland, Washington.



draft

Distribution:

J. M. Barnett	BWHC	L1-05 *
R. C. Bowman	WMH	G1-30 *
B. L. Charboneau	RL	L1-02 *
C. E. Clark	RL	A5-15 *
L. A. Dietz	BHI	H0-20
R. H. Engelmann	WMH	G1-30
A. D. Huckaby	Ecology	B5-18 *
D. C. Langstaff	RL	L1-08 *
L. J. Liminski	LMH	H8-71
T. Martin, Jr.	RL	L1-08 *
E. M. Mattlin	RL	A5-15 *
J. K. Perry	FDH	G1-30 *
S. M. Price	FDH	A0-22 *
D. E. Rasmussen	BWHC	L1-04
J. G. Riddelle	BWHC	L1-02 *
D. J. Riffe	BWHC	L1-06
A. B. Stone	Ecology	B5-18
D. W. Templeton	RL	L1-08
M. S. Wright	BWHC	L1-08 *

ADMINISTRATIVE RECORD (two copies): 324 REC/HLV Closure Plan, S-3-4  
[Care of EDMC, (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Hanford  
Files, PO Box 47600, Olympia, Washington 98504-7600

Please send comments on distribution list to A. L. Prignano (H6-24),  
(509)-376-1057.

\* electronic copy only