




Change Number	Federal Facility Agreement and Consent Order Change Control Form		Date:
M-15-04-02	Do not use blue ink. Type or print using black ink.		September 15, 2004
Originator: Arlene Tortoso (RL)/Dale Jackson (RL)		Phone: 373-9631/376-8086	
Class of Change:			
<input type="checkbox"/> I - Signatories		<input checked="" type="checkbox"/> II - Executive Manager	<input type="checkbox"/> III - Project Manager
Change Title: 200-ZP-1 CERCLA Remedial Investigation/Feasibility Study Process			
Description/Justification of Change			
<p>The Tri-Party Agreement established milestones and dates for completing the waste site investigation effort for the 200 Area by December 31, 2008, (Tri-Party Agreement Milestone M-015-00C) and completing remediation of the 200 Area by September 30, 2024 (Tri-Party Agreement Milestone M-016-00).</p> <p>The 200-ZP-1 OU CERCLA RI/FS Work Plan (DOE/RL-2003-55, Rev. 0) includes a project schedule with project milestones. Based on the CERCLA Work Plan schedule, the following interim milestones have been established for the 200-ZP-1 OU Remedial Investigation/Feasibility Study process:</p> <ul style="list-style-type: none"> • M-015-48A: Submit Draft A 200-ZP-1 CERCLA Remedial Investigation Report to EPA – May 31, 2006 • M-015-48B: Submit Draft A 200-ZP-1 CERCLA Feasibility Study/Proposed Plan to EPA – May 31, 2007 <p>These interim milestone dates are consistent with the major Milestones M-015-00C and M-015-00 which require the completion of all 200 Area pre-Record of Decision site investigations under approved work plan schedules by December 31, 2008, and the completion of the RI/FS process for all operable units by December 31, 2008, respectively.</p>			
			
Impact of Change:			
Establishes two Tri-Party Agreement Interim Milestones under the M-015 series milestones. Addition of interim milestones under M-015-40.			
Affected Documents:			
The Tri-Party Agreement, as amended, and Hanford Site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements). The 200-ZP-1 Operable Unit RI/FS Work Plan (DOE/RL-2003-55).			
Approvals:			
 J. B. Hebdon, RL IAMIT Representative	9/28/2004 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
N/A J. E. Rasmussen, ORP IAMIT Representative	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 N. Ceto, EPA IAMIT Representative	10/12/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
N/A M. A. Wilson, Ecology IAMIT Representative	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved