

<b>Change Number</b>  M-15-00-04	<b>Federal Facility Agreement and Consent Order Change Control Form</b> Do not use blue ink. Type or print using black ink. <b>6034573</b>	<b>Date</b> February 28, 2001
<b>Originator</b> Bryan Foley, DOE		<b>Phone</b> 376-7087
<b>Class of Change</b> <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
<b>Change Title</b>  Interim Milestones for 200-TW-1 Scavenged Waste Group Operable Unit Assessment Activities		
<b>Description/Justification of Change</b>  The 200 Areas Remedial Investigation/Feasibility Study (RI/FS) Implementation Plan (DOE/RL-98-28, Rev.0) established the framework for characterization of ER soil waste sites in the 200 Areas and grouped the waste sites into 23 process-based operable units (OUs). Based on the Implementation Plan, Tri-Party Agreement M-13 milestones were established (TPA Change Request M-13-97-01) for the submittal of RI/FS work plans for individual OUs. The 200-TW-1 OU RI/FS work plan was assigned to Tri-Party Agreement interim milestone M-13-23 (TPA Change Request M-13-99-01) which was met with the submittal of the 200-TW-1 and 200-TW-2 Draft A Work Plan.  As specified in the Tri-Party Agreement, Section 11.6, work plans must specify interim milestones for the OU's that identify completion dates for major tasks and deliverables specified in the work plans. The 200-TW-1 OU work plan includes a project schedule with target project milestones. Based on this work plan schedule, the following interim milestones are proposed under the Tri-Party Agreement to implement the activities for the RI/FS process for this OU:  M-15-41A: Complete the 200-TW-1 OU Field Work through Drilling and Sample Collection – _____ 3-1, 2001 M-15-41B: Submit the 200-TW-1 OU Draft A Remedial Investigation Report to EPA – October 30, 2002 M-15-41C: Submit the 200-TW-1 OU Draft A Feasibility Study and Draft A Proposed Plan to EPA – _____  These interim milestone dates are consistent with the major milestone M-15-00C to complete the 200 Area operable unit RI/FS process by 2008.		
<b>Impact of Change.</b>  Addition of interim milestones under M-15-00C.		
<b>Affected Documents</b>  The Hanford Federal Facility Agreement and Consent Order, as amended. 200-TW-1 Scavenged Waste Group Operable Unit and 200-TW-2 Tank Waste Group Operable Unit RI/FS Work Plan. DOE/RL-97-44, Rv.3, Vol.3, Richland Environmental Restoration Project Fiscal Year 2001-2003 Detailed Work Plan, Groundwater/Vadose Zone Integration Project		

**RECEIVED**  
APR 18 2001

**EDMC**

<b>Change Number</b>  M-15-00-04	<b>Federal Facility Agreement and Consent Order Change Control Form</b> Do not use blue ink. Type or print using black ink.	<b>Date</b> February 28, 2001
----------------------------------------	------------------------------------------------------------------------------------------------------------------------------------	----------------------------------

<b>Approvals</b>			
DOE	<i>W. Wade Ballard</i>	3/12/01 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
EPA	<i>Douglas R. Sheppard</i>	3/27/01 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
Ecology	<i>N/A</i>	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved