

Change Number
M-93-00-01

Federal Facility Agreement and Consent Order
Change Control Form

Do not use blue ink. Type or print using black ink.

Date
10-11-00

Originator

Phone

372-1544

0057767

Douglas C. (Chris) Smith

Class of Change

☐ I - Signatories

☐ II - Executive Manager

☒ III - Project Manager

Change Title

B Reactor Surveillance and Maintenance (S&M) plan

Description/Justification of Change

Target Milestone M-93-06-T01 requires DOE to submit a Surveillance and Maintenance plan for the B Reactor by 6-30-2001. This date was selected based on the submittal and approval of the Phase II feasibility study. The Phase II study did not analyze full hazard mitigation in the facility. Rather than redo the feasibility study, DOE agreed to prepare an engineering evaluation/cost analysis (EE/CA) to evaluate all hazards in the facility. The EE/CA will be completed in FY2001 and will be submitted for public comment. After public comment EPA and DOE will issue an Action Memorandum and a schedule for completion of the B Reactor work. EPA and DOE will develop an S&M plan based on the schedule negotiated in the Action Memorandum. At that time a new interim milestone will be established for submittal of the S&M plan.

RECEIVED
JUL 30 2002

EDMC

Impact of Change

Routine surveillance and maintenance will continue as the regulatory documents are prepared. The S&M plan, when prepared, will accurately reflect the end-point use of B Reactor.

Affected Documents

Hanford Federal Facility Agreement and Consent Order

Approvals

DOE

11/16/00

Date

☒ Approved ☐ Disapproved

EPA

11-16-00

Date

☒ Approved ☐ Disapproved

Ecology

Date

☐ Approved ☐ Disapproved