










Change Number M-016-02-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 5/28/2002																					
Originator G. H. Sanders, RL Acting Assistant Manager Central Plateau		Phone 372-1766																					
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		0057881																					
Change Title Modification of the M-016 Series Milestones																							
Description/Justification of Change <p>The Hanford Federal Facility Agreement and Consent Order (TPA) contains commitments for the U.S. Department of Energy (USDOE) to submit the 200 Area National Priority List (NPL) Remedial Investigation/Feasibility Study (RI/FS) Work Plans to complete the Investigation of Past-Practice Units by December 31, 2005 (Tri-Party Agreement Milestone M-013); complete all 200 Area Non-Tank Farm pre-Record of Decision (ROD) site investigations under approved work plan schedules by December 31, 2008 (Tri-Party Agreement Major Milestone M-015-00C); complete the remedial actions for all non-Tank Farm Operable Units by September 30, 2018 (Tri-Party Agreement Milestone M-016-00); and Submit Part B Permit Applications or Closure/Post Closure Plans for all Resource Conservation and Recovery Act (RCRA) Treatment, Storage, and Disposal (TSD) units (M-020-00) by February 28, 2004.</p> <p>USDOE, the U.S. Environmental Protection Agency, and the State of Washington, Department of Ecology (parties) have completed negotiations to modify the schedule for completion of non-Tank Farm Remedial Investigations/Remedial Actions in the Central Plateau. These negotiations were conducted in accordance with the Tri-Party Agreement and the parties have provided the stakeholders/public the opportunity to review the proposed changes prior to approval. The parties have agreed to a strategy for timely waste site remediation of the non-Tank Farm RCRA corrective actions and Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) past practice units for the Hanford Site Central Plateau.</p> <p>The agencies signed an Agreement in Principle (AIP) that requires the parties to sign a Tentative Agreement by January 31, 2002, and commits completion of public comment/review and agency approval no later than June 5, 2002.</p> <p>Continued on Pages 2.</p>																							
Impact of Change Modifies the M-016-00 milestone description and extends the M-016-00 completion date to coincide with single-shell tank farm closure (M-045-00).																							
Affected Documents The Tri-Party Agreement Action Plan – Appendix D, as amended, and Hanford site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi Year Work Plans; Sitewide Systems Engineering Control documents; Project Management Plans; and, if appropriate, LDR Report requirements).																							
<table border="0"> <tr> <td colspan="3">Approvals</td> </tr> <tr> <td></td> <td>6/2/02</td> <td><input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> <tr> <td>K. A. Klein, RL Manager</td> <td>Date</td> <td></td> </tr> <tr> <td></td> <td>5 June 02</td> <td><input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> <tr> <td>L. J. Iapi, EPA Region 10 Administrator</td> <td>Date</td> <td></td> </tr> <tr> <td></td> <td>6-5-02</td> <td><input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> <tr> <td>T. C. Fitzsimmons, Ecology Director</td> <td>Date</td> <td></td> </tr> </table>			Approvals				6/2/02	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	K. A. Klein, RL Manager	Date			5 June 02	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	L. J. Iapi, EPA Region 10 Administrator	Date			6-5-02	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	T. C. Fitzsimmons, Ecology Director	Date	
Approvals																							
	6/2/02	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved																					
K. A. Klein, RL Manager	Date																						
	5 June 02	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved																					
L. J. Iapi, EPA Region 10 Administrator	Date																						
	6-5-02	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved																					
T. C. Fitzsimmons, Ecology Director	Date																						

RECEIVED
AUG 14 2002

EDMC

Tri-Party Agreement Change Request

M-016-02-01

Page 2 of 2

Description/Change (Continued)

Past-practice waste site remedial actions in the 200 Area must be closely coordinated with remedial/closure activities conducted in the Tank Farms and on major facilities. The 200 Area non-tank farm operable unit waste site investigations will be completed by December 31, 2008 under the M-015 series milestones and all source RODs are expected to be in place no later than 2010. Additionally, the parties decided that the M-016-00 major milestone be extended to 2024 to coordinate non-Tank Farm remedial actions with single-shell tank farm closure. Tri-Party Agreement Milestone M-016-00A (Complete all 100 Area Remedial Actions by 12/31/2012) and M-016-00B (Complete all 300 Area Remedial Actions by 09/30/2018) are addressed as part of the River Corridor Tri-Party Agreement Change Package as M-016-01-05 and M-016-01-06. Because all decontamination and decommissioning activities in the 100 Area are covered by proposed milestone M-016-00A, they are being stricken from M-016-00 milestone.

Modifications established by approval of this Tri-Party Agreement Change Request are denoted as ~~redline/strikeout~~ for deletions/modification and shading for new text.

<u>Milestone</u>	<u>Description</u>	<u>Date</u>
M-016-00	Complete Remedial Actions for all Non-Tank Farm Operable Units. Complete Decontamination and Decommissioning of all 100 Area Buildings and Structures (Except 105-D, 105-E, 105-F, 105-DR, 105-F, 105-H, 105-KE, 105-KW, and 105-N Buildings)	9/30/2018 9/30/2024