

River Corridor Closure Contract


Conceptual Design Report for the 105-N/109-N Interim Safe Storage Project

August 2006

RECEIVED
OCT 20 2006
EDMC

Washington Closure Hanford

Prepared for the U.S. Department of Energy, Richland Operations Office
Office of Assistant Manager for River Corridor



TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.
Available in paper copy and microfiche.

Available for a processing fee to U.S. Department of Energy
and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
(865) 576-8401
fax: (865) 576-5728
email: reports@adonis.osti.gov
online ordering: <http://www.doe.gov/bridge>

Available for sale to the public, in paper, from:

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
(800) 553-6847
fax: (703) 605.6900
email: orders@ntis.fedworld.gov
online ordering: <http://www.ntis.gov/ordering.htm>

Printed in the United States of America

DISCLM-5.CHP (11/99)

DOCUMENT
CONTROL

8/30/06 DD

WCH-93
Rev. 0
OU: N/A
TSD: N/A
ERA: N/A

STANDARD APPROVAL PAGE

Title: Conceptual Design Report for the 105-N/109-N Interim Safe Storage Project

Author Name: M. R. Morton, Polestar Applied Technology

Approval: E. G. Ison, RISS Project Engineer

ERIC G. ISON

Signature

08-30-06

Date

R. G. Egge, D4 Technical Services Manager

Robert G. Egge

Signature

8-30-06

Date

The approval signatures on this page indicate that this document has been authorized for information release to the public through appropriate channels. No other forms or signatures are required to document this information release.

River Corridor Closure Contract

Conceptual Design Report for the 105-N/109-N Interim Safe Storage Project

August 2006


Author:

M. R. Morton

Polestar Applied Technology

Washington Closure Hanford

Prepared for the U.S. Department of Energy, Richland Operations Office
Office of Assistant Manager for River Corridor



EXECUTIVE SUMMARY

This conceptual design report has been generated to meet *Hanford Federal Facility Agreement and Consent Order* (Tri-Party Agreement) Milestone M-93-19 (Ecology et al. 1989) and defines the scope and recommended processes for the final deactivation, decontamination, decommissioning, and demolition (D4)/interim safe storage (ISS) of the 105-N Reactor Building and the 109-N Heat Exchanger Building in accordance with approved *Comprehensive Environmental Response, Compensation, and Liability Act of 1980* documents. The purpose of the D4 activities is to dismantle the facilities and dispose the demolition waste in a safe, appropriate, and cost-effective manner in accordance with the approved regulatory documents. Preparation for ISS will include construction of a safe storage enclosure utilizing the shield walls of the 105-N and 109-N Buildings.

At the time Tri-Party Agreement Milestone M-93-19 was established it was not known if the 105-N Building could be placed into ISS because of the different design/layout. Originally this report was to evaluate potential options for D4/long-term surveillance due to the potential that ISS may not have been practical. Experience gained from placing 105-D, 105-DR, 105-F, and 105-H into ISS and further evaluation of the 105-N configuration has shown that ISS of 105-N/109-N is practical and provided enough information to evaluate the ISS option in the *Engineering Evaluation/Cost Analysis for the 105-N Reactor Facility and the 109-N Heat Exchanger Building* (DOE-RL 2004). The *105-N Reactor Building and 109-N Heat-Exchanger Building Action Memorandum* (Ecology 2005) selected the ISS option for 105-N/109-N. With the ISS option selected for 105-N/109-N, the focus of this conceptual design report is to develop a more detailed conceptual design and clarify the expected "as-left conditions" for long-term surveillance and maintenance.

The conceptual design effort for the safe storage enclosure evaluated the potential viable design options and selected a design that best provides a structure that meets the goals and requirements, minimizes the number of shop drawings required, and meets the design life and functionality requirements for the enclosure.

TABLE OF CONTENTS

1.0	INTRODUCTION.....	1-1
1.1	PURPOSE AND SCOPE.....	1-1
1.2	BACKGROUND.....	1-1
1.3	PROJECT-SPECIFIC ISSUES AND RESOLUTIONS.....	1-3
2.0	FACILITY DESCRIPTIONS AND CURRENT CONDITIONS.....	2-1
2.1	EXISTING REFERENCES.....	2-4
2.2	N REACTOR CORE.....	2-7
2.3	N REACTOR COOLING SYSTEMS.....	2-10
2.4	N REACTOR FUEL STORAGE BASIN.....	2-11
2.5	NON-ZONE 1 PORTIONS OF N REACTOR.....	2-12
2.6	REACTOR DECONTAMINATION.....	2-13
2.7	AIRBORNE RELEASES.....	2-14
2.8	SOLID WASTE.....	2-14
3.0	INTERIM SAFE STORAGE CONCEPT AND RECOMMENDATIONS FOR THE N REACTOR COMPLEX.....	3-1
3.1	D4 OF PORTIONS OF THE 105-N AND 109-N FACILITIES.....	3-2
3.1.1	Fuel Storage Basin.....	3-3
3.1.2	Safe Storage Enclosure.....	3-3
3.2	CONSTRUCTING THE SAFE STORAGE ENCLOSURES ON THE 105-N AND 109-N FACILITIES.....	3-4
3.3	LONG-TERM SURVEILLANCE AND MAINTENANCE OF THE SAFE STORAGE ENCLOSURE STRUCTURES.....	3-4
4.0	CONCEPTUAL SAFE STORAGE ENCLOSURE DESIGN AND RECOMMENDATIONS.....	4-1
4.1	SAFE STORAGE ENCLOSURE CONCEPTUAL DRAWINGS AND CALCULATIONS.....	4-1

Table of Contents

4.2	DESIGN CONSIDERATIONS AND RECOMMENDATIONS FOR SAFE STORAGE ENCLOSURE	4-1
4.2.1	Safe Storage Enclosure Design Considerations	4-1
4.2.2	Design Recommendations for the Safe Storage Enclosure	4-1
5.0	REFERENCES	5-1

APPENDICES

A	FIGURES	A-i
B	SSE CONCEPTUAL DESIGN CALCULATION	B-i

TABLES

2-1.	Existing Historical References	2-4
2-2.	Estimated Radionuclide Inventory for N Reactor Core on March 31, 2005	2-8
2-3.	Estimated Radionuclide Inventory for C Elevator Pit on March 31, 2005	2-9
2-4.	Estimated Inventory of the N Reactor Primary Coolant Piping on March 31, 2005	2-10
2-5.	Estimated Radionuclide Inventory for the N Reactor Fuel Storage Basin on March 31, 2005	2-11
2-6.	Estimated Radionuclide Inventory for the Non-Zone 1 Portions N Reactor on March 31, 2005	2-13
2-7.	Contamination Level in the 117-N and 116-N Facilities in 1998	2-14
2-8.	Supporting Waste Disposition Documentation	2-15

FIGURES

1-1.	Hanford Site Map	1-2
2-1.	Schematic Cut-Away Diagram of N Reactor Complex	2-1
2-2.	105-N Floor Plan, 0-ft Elevation	2-2
2-3.	109-N Floor Plan, 0-ft Elevation	2-3
3-1.	Aerial Photograph of the N Reactor Complex during Operation (~1985)	3-1
3-2.	Conceptual Diagram of the N Reactor Complex after Interim Safe Storage of the 105-N and 109-N Facilities	3-2

ACRONYMS

CERCLA	<i>Comprehensive Environmental Response, Compensation, and Liability Act of 1980</i>
D4	deactivation, decontamination, decommissioning, and demolition
DOE	U.S. Department of Energy
Ecology	Washington State Department of Ecology
EPA	U.S. Environmental Protection Agency
HEPA	high-efficiency particulate air (filter)
ISS	Interim Safe Storage
NEPA	<i>National Environmental Policy Act of 1969</i>
RL	Richland Operations Office
SSE	safe storage enclosure
S&M	surveillance and maintenance

1.0 INTRODUCTION

1.1 PURPOSE AND SCOPE

This conceptual design report defines the scope and recommended processes for the final deactivation, decontamination, decommissioning, and demolition (D4)/interim safe storage (ISS) of the 105-N Reactor Building and the 109-N Heat Exchanger Building in accordance with approved *Comprehensive Environmental Response, Compensation, and Liability Act of 1980* (CERCLA) documents. The purpose of the D4 activities is to dismantle portions of 105-N and 109-N and dispose the demolition waste in a safe, appropriate, and cost-effective manner in accordance with the approved regulatory documents. Preparation for ISS will include construction of a safe storage enclosure (SSE) utilizing the shield walls of the 105-N and 109-N Buildings.

The *105-N Reactor Building and 109-N Heat-Exchanger Building Action Memorandum* (ASA) (Ecology 2005) called for "D&D of the pressurizer tank system, and the penthouse structure surrounding the pressurizer tank" from the 109-N facility; however, subsequent evaluation determined it would be more effective and as low as reasonably achievable (ALARA) not to breach the shield wall as would be required to accomplish this activity. Therefore, the pressurizer tank system and the penthouse structure surrounding the pressurizer tank will be left in place. This will be brought to the Unit Manager's meeting for incorporation into the ASA.


The N Reactor complex consists of the 105-N Reactor Building (N Reactor or 105-N), the 109-N Heat Exchanger Building, and adjacent buildings and is located in the 100-N Area of the Hanford Site. The U.S. Department of Energy (DOE), Richland Operations Office (RL) has determined that there is no further use for the N Reactor (DOE-RL 1994a). A final disposition decision for the N Reactor has not been made and will be subject to later evaluation and implementation. The interim decision to place 105-N/109-N into ISS was proposed in the *Engineering Evaluation/Cost Analysis* (DOE-RL 2004) and authorized in the *105-N Reactor Building and 109-N Heat-Exchanger Building Action Memorandum* (Ecology 2005).

Effluent pipelines leading from the N Reactor complex to waste disposal facilities have been addressed in a separate decision document (Ecology 2005). In addition, contaminated soils associated with the N Reactor complex are generally excluded from this evaluation and are deferred to the remedial action program for the 100-NR-1 Operable Unit.

1.2 BACKGROUND

The Hanford Site is a 1,517-km² (586-mi²) federal facility located in southeastern Washington State along the Columbia River (Figure 1-1) and operated by RL. From 1943 to 1990, the primary mission of the Hanford Site was production of nuclear materials for national defense. The 100 Area is the site of nine now-retired nuclear reactors and associated support facilities that were constructed and operated to produce weapons-grade plutonium. Past operations, disposal practices, spills, and unplanned releases resulted in contamination of the facility structures, underlying soil, and underlying groundwater in the 100 Area. Consequently, in November 1989, the 100 Area was one of four areas of the Hanford Site that was placed on the U.S. Environmental Protection Agency's (EPA's) National Priorities List under CERCLA by the *Superfund Amendments and Reauthorization Act of 1986*.

Figure 1-1. Hanford Site Map.



The 100-N Area is that portion of the 100 Area containing the N Reactor and supporting facilities. The N Reactor operated from 1963 until 1987, at which time it was placed in standby mode. In 1990, DOE made the decision that the reactor would not be restarted, and the N Reactor and ancillary facilities were deactivated. Deactivation was completed in 1998. The reactor has been in surveillance and maintenance (S&M) mode since that time. A final disposition decision for the N Reactor has not been made. It is likely that the decision will be consistent with the approach taken for the other eight reactors in the 100 Area. Disposition alternatives for those reactors were evaluated under the *National Environmental Policy Act of 1969 (NEPA)* in the draft and final *Environmental Impact Statement, Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland Washington* (DOE 1989, 1992). The selected disposition approach for the eight reactors as recorded in the record of decision, placed in ISS, followed by deferred one-piece removal (58 *Federal Register* [FR] 48509). The final evaluation report for the disposition of the surplus reactors will be completed in 2005, per the *Hanford Federal Facility Agreement and Consent Order* (Ecology et al. 1989) (Tri-Party Agreement) Milestone M-93-25, "Submit an Engineering Evaluation of the Final Surplus Reactor Disposition to EPA and Ecology."

1.3 PROJECT-SPECIFIC ISSUES AND RESOLUTIONS

Three technical issues were identified for this investigation. The issues and possible path forward resolutions are as follows:

1. **Underground utilities and process lines.** The areas around and under facilities within the scope of this conceptual design report may contain utilities, process lines, and contaminated soil that are tied to facilities not included in the scope of this report. To what extent should these materials be included in remediation of the 100-N ancillary facilities?

Resolution: Utilities, process lines, and contaminated soils associated with facilities will be removed as part of the building removal process to within 1 m (3 ft) of the excavation boundary. Alternatively, the excavation zone required to gain access to the below-grade structures in order to facilitate demolition will contain underground lines and utilities connection systems. These systems and lines will be removed in order to facilitate this access zone. All remaining lines will be identified and documented as needed in the waste sites database during final remediation of the reactor area.

2. **Roof slope does not match previous SSE design on other reactor buildings.** The new roof slope adopted at the 105/109-N SSE is 1/4:12 pitch as compared to as much as 9:12 pitch at other reactors.

Resolution: The 1/4:12 roof slopes meets the International Building Code (IBC) (IBC 2003) standing seam roof requirements. In addition, the current roof slope of the existing structures as originally designed and installed for the operations and S&M time frame was 1/4:12. The slope is considered adequate for the climatic conditions on the Hanford Site and will meet the intent of the SSE storage period (present to 2068).

3. **N Fuel Storage Basin precludes open air demolition in its current state.** The basin was deactivated with the whole of N Reactor in the late 1990s. That project prepared the facilities for long-term S&M to an adequate degree, but did not remove enough source term from the basin to allow open air demolition.

Resolution/path forward: Investigation and quantification of the basin source term should be refined and mitigation measures evaluated to either:

- a. Show that open air demolition is feasible because the current source term estimate is too high.
- b. Develop and implement an encapsulation process for the source term that will prevent release and allow open air basin demolition.
- c. Develop and implement a concrete surface removal or decontamination process (prior to building demolition) to lower the source term to allow open air demolition.

2.0 FACILITY DESCRIPTIONS AND CURRENT CONDITIONS

The following sections provide descriptions of the operating buildings, systems, processes, and process materials related to the scope of the 105-N/109-N ISS Project. Figure 2-1 provides a schematic cut-away diagram of the main portion of the N Reactor as a reference for the systems described in the following sections. Figures 2-2 and 2-3 show both the current and post-ISS footprint and layout of the 105-N/109-N Complex.

Figure 2-1. Schematic Cut-Away Diagram of N Reactor Complex.




Figure 2-2. 105-N Floor Plan, 0-ft Elevation.





Figure 2-3. 109-N Floor Plan, 0-ft Elevation.



109-N Architectural Floor Plan 0'-0" Elevation

2.1 EXISTING REFERENCES

The documents identified in Table 2-1 were used to support the description, process history, deactivation activities, and previous sampling/analysis performed on the 105-N/109-N Buildings.

Table 2-1. Existing Historical References. (4 Pages)

Reference	Summary
<i>Activity Conversion Factors for 100-N Facilities</i> , 0100N-CA-N0018	Calculates the radioactivity conversion factors for estimating radionuclide surface or mass specific radioactivity concentrations in selected 100-N facility areas/equipment based on in-plant dose rate measurements.
<i>Radionuclide in 105-NE, 1305-N, and 1304-N</i> , 0100N-CA-N0025	Calculates the radioactive material inventory in the 105-NE Fission Products Trap, associated 1305-N piping, and the 1304-N Emergency Dump Tank.
<i>Characterization of Mixed Sediment in North Cask Pit and Basin Water</i> , 0100N-CA-N0038, Rev. 1	Calculates the physical, chemical, and radiological characteristics of the combined sediments and water to be disposed from the 105-N Basin (based on Hanford Environmental Information System sample data).
<i>Residual Quantities After N Basin Cleanup</i> , 0100N-CA-N0044, Rev. 1	Calculates the quantity of materials removed from the N Basin segment and the quantity of materials that will remain after deactivation is completed.
<i>Residual Radioactive Inventory After N Basin Cleanup</i> , 0100N-CA-N0045	Calculates inventory of residual radioactive material remaining in N Basin at end of deactivation.
<i>Radionuclide Inventory in 117N Building and 116N Stack</i> , 0100N-CA-N0048	Calculates the total curies of radioactivity in the 117-N and 116-N facilities, based on radiological survey data taken in 1997 and 1998.
<i>105-N Reactor Building Residual Radioactivity Estimate</i> , 0100N-CA-N0049	Calculates the total residual radioactivity in the 105-N Reactor structure (decayed to 1997).
<i>C Elevator Pit Curie Content</i> , 0100N-CA-N0057	Engineering calculation of the amount of radioactive material in the C elevator pit in 105-N. Calculation uses 105-N Basin water and sediment radionuclide and activities.
<i>105-N and 109-N Final Hazard Categorization for ISS</i> , 0100N-CA-N0069, Rev. 0	Final Hazard Classification for the 105-N and 109-N interim safe storage.
<i>Calculation of Beryllium Content of Zircaloy in Burial Ground 618-7</i> , 0300X-CA-V0030	Calculation that conservatively estimates the beryllium content in Zircaloy chips resulting from N fuel manufacturing process at 2.2% by weight.
<i>Action Plan for Managing Hanford Cultural Resources 100-N Reactor Area</i> , BHI-00710, Draft	Initial draft document provides information regarding cultural resources in the 100-N Reactor area.
<i>Final Hazard Classification and Auditable Safety Analysis for the N Basin Segment</i> , BHI-00968, Rev. 1	The auditable safety analysis for the N Basin segment surveillance and maintenance preceding D4.
<i>Preliminary Hazard Classification for the 105-N and 109-N Zone 1 Segment Intrusive Activities</i> , BHI-01045	This preliminary hazard classification has been superseded by BHI-01179.
<i>105-NE Fission Product Trap and 1305-N Piping Preliminary Hazard Classification</i> , BHI-01110	This preliminary hazard classification has been superseded by BHI-01179.

Table 2-1. Existing Historical References. (4 Pages)

Reference	Summary
<i>Auditable Safety Analysis and Final Hazard Classification for the 105-N Reactor Zone and 109-N Steam Generator Zone Facility, BHI-01179, Rev. 0</i>	This auditable safety analysis provides the authorization basis for the Reactor/Steam Generator Zone Segment and includes activities during both deactivation, and surveillance and maintenance preceding decontamination and decommissioning (D4). This document is also a source of information that can be used to evaluate future decommissioning alternatives.
<i>Data Quality Objective Summary for the 100 Area Burial Grounds and 300-FF-2 Operable Unit Waste Sites, BHI-01501, Rev. 0</i>	Includes a description of how waste will be characterized for waste designation.
<i>Data Quality Objectives Summary Report for D4 Waste Characterization of the 300 Area Buildings, BHI-01750, Rev. 0</i>	Data quality objectives for characterizing waste generated during the D4 of the 300 Area facilities.
<i>Fission Product Trap (FPT) Water Removal, CCN 030417</i>	A comparison of man-hours and man-rem to remove fission product trap pit water in 1996 versus 2006. Estimated 75% reduction in exposure if done in 2006.
<i>Preliminary Hazard Classification for 105 Building Non-Zone 1 Segment, CCN 042888</i>	Preliminary hazard classification for 105-N Building Non-Zone 1 Segment determined that the segment was classified as "Industrial."
<i>C Elevator Pit Contamination Control, CCN 046485</i>	Recommends that the sediment remaining in C elevator pit remain wet until remediation occurs to minimize the potential for airborne contamination.
<i>100N Facility Endpoint Criteria and Turnover Documentation 105-N Lift Station and Valve Pit, No. 0521104</i>	The electronic version only contains the checklist portion of the documentation that verifies that all deactivation criteria have been met or lists the exceptions that have not been met. The hard copy files contain all the back-up documentation for showing the endpoint criteria have been met.
<i>100N Facility Endpoint Criteria and Turnover Documentation - 105-NE/1305-N Fission Products Trap (FPT)/Radioactive Liquid Waste Lines to FPT, No. 0521108</i>	The electronic version only contains the checklist portion of the documentation that verifies that all deactivation criteria have been met or lists the exceptions that have not been met. The hard copy files contain all the back-up documentation for showing the endpoint criteria have been met.
<i>100N Facility Endpoint Criteria and Turnover Documentation - 105-N Reactor/Process Building (Grade Elevations Non Zone 1), No. 0521109</i>	The electronic version only contains the checklist portion of the documentation that verifies that all deactivation criteria have been met or lists the exceptions that have not been met. The hard copy files contain all the back-up documentation for showing the endpoint criteria have been met.
<i>100N Facility Endpoint Criteria and Turnover Documentation - 105-N Reactor/Process Building (Below Grade Elevations non Zone 1), No. 0521111</i>	The electronic version only contains the checklist portion of the documentation that verifies that all deactivation criteria have been met or lists the exceptions that have not been met. The hard copy files contain all the back-up documentation for showing the endpoint criteria have been met.
<i>100N Facility Endpoint Criteria and Turnover Documentation - 105-N Reactor/Process Building (+14' and +28' Elevations non Zone 1), No. 0521112</i>	The electronic version only contains the checklist portion of the documentation that verifies that all deactivation criteria have been met or lists the exceptions that have not been met. The hard copy files contain all the back-up documentation for showing the endpoint criteria have been met.
<i>100N Facility Endpoint Criteria and Turnover Documentation 105-N Fuel Storage Basin, No. 0521113</i>	The electronic version only contains the checklist portion of the documentation that verifies that all deactivation criteria have been met or lists the exceptions that have not been met. The hard copy files contain all the back-up documentation for showing the endpoint criteria

Table 2-1. Existing Historical References. (4 Pages)

Reference	Summary
	have been met.
<i>100N Facility Endpoint Criteria and Turnover Documentation - 105-N/109-N Zone 1, No. 0521114</i>	Contains documentation of the deactivation of this portion of 105-N/109-N.
<i>100N Facility Endpoint Criteria and Turnover Documentation - 109-N Heat Exchanger Building (Non Zone 1), No. 0521133</i>	Contains documentation of the deactivation of this portion of 109-N.
<i>100N Facility Endpoint Criteria and Turnover Documentation 1722-N Decontamination Building, No. 0521165</i>	Contains documentation of the deactivation of 1722-N.
<i>105-N Reactor Building and 109-N Heat-exchanger Building Action Memorandum, CCN 119850</i>	Documents the regulators approval to D4 portions of the 105-N and 109-N facilities and place them into interim safe storage.
<i>Engineering Evaluation/Cost Analysis for the 105-N Reactor Facility and 109-N Heat Exchanger Building, DOE/RL-2004-46, Rev. 0</i>	Engineering evaluation/cost analysis for 105-N and 109-N, includes list of Waste Information Data System sites associated with 105/109-N, the primary radionuclide that are contaminants of concern, and potential hazardous substances that may be encountered.
<i>Removal Action Work Plan for 105-N/109-N Buildings Interim Safe Storage and Related Facilities, DOE/RL-2005-43, Internal Draft</i>	The removal action work plan establishes the methods and activities to place the 105-N and 109-N facilities into interim safe storage.
<i>RCRA Facility Investigation/Corrective Measures Study Work Plan for the 100-NR-1 Operable Unit, Hanford Site, Richland, Washington, DOE/RL-90-22, Rev. 0</i>	Establishes the objectives, procedures, tasks, and schedule for conducting the <i>Resource Conservation and Recovery Act of 1976</i> facility investigation/corrective measures study for the 100-NR-1 Source Operable Unit.
<i>Limited Field Investigation Report for the 100-NR-1 Operable Unit Abatement Assessment, DOE/RL-93-80, Rev. 0</i>	Summarizes the data collection and analysis activities conducted during the 100-NR-1 Source Operable Unit limited field investigation and makes recommendations on the continued candidacy of high-priority sites for interim remedial measures.
<i>Surveillance and Maintenance Plan for the 100-N Area Deactivated Facilities, DOE/RL-98-64, Rev. 0</i>	Summarizes surveillance and maintenance requirements for the 100-N deactivated facilities.
<i>Essential Materials Specification Manual N Reactor, DUN-M-42 PT.A</i>	Contains the specifications, procurement, use and control of process materials consumed in the operation of N Reactor including water treatment chemicals, fuel oils (No 1, 2 and 6) and several gases (Cl, He, N).
<i>100-N Technical Manual, HW-69000</i>	Technical manual describing all the systems and equipment for the operation of 100-N Reactor. This or UNI-M-94 are the first documents one should look at for information on 100-N systems or equipment.
<i>N Reactor Materials Manual, HW-79050</i>	The manual is a catalog of the structural materials in contact with the coolants in the primary, secondary, graphite cooling, and injection water systems at N Reactor. Good reference for materials used in valves, piping, etc., at 100-N Rx.
List of 100-N Area Technical Specifications	This is a printout of all technical specifications related to 100-N Area. Excellent reference to identify technical specification document numbers. Can order the documents to obtain good historical information on the materials and construction methods used at 100-N.

Table 2-1. Existing Historical References. (4 Pages)

Reference	Summary
<i>A History of Major Hanford Operations Involving Radioactive Material</i> , PNL-6964	Contains historical information on radioactive material operations at Hanford.
<i>N-Reactor History</i> , RL-GEN-1180 Sup 1	History of N Reactor from conception to electrical power generation.
<i>N Reactor Updated Safety Analysis Report</i> , UNI-M-90	Excellent reference document - discusses how N Reactor conforms to the Nuclear Regulatory Commission "General Design Criteria of Nuclear Power Plants."
<i>N Reactor Plant Manual</i> , UNI-M-94	Describes all the systems and equipment associated with the operation of N Reactor. This manual or HW-69000 should be the first document someone looks at to obtain information on N Reactor.
<i>Manufacturing Process Specification for N Reactor Fuel</i> , WHC-CM-5-20	Provides the manufacturing process specifications for metallic uranium fuel elements fabricated by the co-extrusion process. This document may also be referenced as DUN-5601.
<i>Facility Effluent Monitoring Plan for the N Reactor</i> , WHC-EP-0477	The monitoring plan for N Reactor effluents while the reactor was in standby mode.
<i>100-N Technical Baseline Report</i> , WHC-SD-EN-TI-251	Provides a technical baseline of waste sites located at 100-N Area.
<i>105-N and 109-N Roofs, Limited Asbestos Inspection Summary</i> , CCN 065385	Report on the results of bulk asbestos sampling of the roofs of 105-N and 109-N.
<i>105-N and 109-N Roof Asbestos Report, Revised Table</i> , CCN 065825	Revised table of the one included in CCN 065385.

D4 = deactivation, decontamination, decommissioning, and demolition

2.2 N REACTOR CORE

N Reactor fuel consisted of slightly enriched uranium fuel rods co-extruded with a zirconium alloy cladding. Approximately 16,000 fuel assemblies were loaded into 1,004 zirconium alloy horizontal process tubes running the width of the reactor core. The N Reactor core consists of a lattice arrangement of graphite blocks transected by horizontal channels for the process tubes and control rods and vertical channels for the ball drop system. The graphite core is encased in a thermal shield consisting of 20-cm (8-in.) cast-iron blocks on the front and rear faces and 2.5-cm (1-in.) boron-steel plate on the sides, top, and bottom of the reactor core. The biological shield consists of 102-cm (40-in.) serpentine and iron aggregate concrete on the front and rear faces, 109-cm (43-in.) high-density concrete on the sides, 165-cm (65-in.) high-density concrete on the top, and 258-cm (102-in.) regular concrete on the bottom of the core. The core was surrounded by an aluminum reflector layer. Cooling systems were provided for the process tubes, thermal shield, and horizontal control rods. The reactor core was inerted by either nitrogen (during extended outages) or a helium/carbon dioxide cover gas to control temperature and moisture levels. Table 2-2 shows the estimated radionuclide inventory for each of the main components of the N Reactor core as of March 31, 2005.

Table 2-2. Estimated Radionuclide Inventory for N Reactor Core on March 31, 2005.

Isotope	Graphite Stack Inventory (Ci)	Thermal and Biological Shield Inventory (Ci)	Process Tubes and Control System Inventory (Ci)	Total Inventory (Ci)
H-3	3.49E+04	--	--	3.49E+04
C-14	9.55E+03	--	--	9.55E+03
Cl-36	7.50E+01	--	--	7.50E+01
Ca-41	1.00E+00	2.00E+01	--	2.10E+01
Ni-59	--	1.20E+01	1.21E+04	1.21E+04
Co-60	4.63E+00	1.58E+04	3.63E+03	1.96E+04
Ni-63	1.43E+01	1.52E+03	1.08E+02	1.63E+03
Sr-90	1.18E+01	--	8.19E+00	1.99E+01
Y-90	1.18E+01	--	8.19E+00	2.00E+01
Mo-93	--	7.99E-02	--	7.99E-02
Zr-93	--	--	1.14E+02	1.14E+02
Nb-93m	--	2.37E-02	3.35E+01	3.35E+01
Nb-94	1.50E+00	8.00E-02	--	1.58E+00
Tc-99	--	4.00E-03	--	4.00E-03
Ag-108	--	5.04E-02	--	5.04E-02
Ag-108m	--	5.60E-01	--	5.60E-01
Cs-137	3.39E+01	--	3.59E+00	3.75E+01
Eu-152	4.58E+01	--	4.71E+01	9.29E+01
Eu-154	1.77E+01	--	3.71E+01	5.48E+01
U-235	1.00E-08	--	--	1.00E-08
Np-237	9.34E-07	--	--	9.34E-07
Pu-239	1.40E+00	--	--	1.40E+00
Am-241	3.95E-01	--	--	3.95E-01
Total	4.47E+04	1.73E+04	1.62E+04	7.83E+04

The charging elevator (C Elevator) is located on the front face of the N Reactor. Beneath the C Elevator is a 4.6-m by 12.8-m by 5.2-m (14-ft by 39-ft by 16-ft)-deep elevator pit. Contaminated water and sediments from the reactor coolant drained into the C Elevator Pit when the process tubes were opened during refueling. The C Elevator Pit contains contaminated debris beneath several feet of water. The water provides shielding and prevents the approximately 8-cm (3-in.) layer of contaminated sediments from drying out and becoming airborne. Table 2-3 shows the estimated radionuclide inventory for the C Elevator Pit as of March 31, 2005.

Table 2-3. Estimated Radionuclide Inventory for C Elevator Pit on March 31, 2005.

Isotope	Water Inventory (Ci)	Sediment (Ci)	Total Inventory (Ci)
H-3	6.37E+00	--	6.37E+00
C-14	8.38E-03	--	8.38E-03
Fe-55	5.74E-05	--	5.74E-05
Co-58	7.73E-12	--	7.73E-12
Co-60	2.53E-04	3.13E+00	3.13E+00
Ni-63	3.85E-03	--	3.85E-03
Sr-90	1.71E+00	1.08E+01	1.25E+01
Y-90	1.71E+00	1.08E+01	1.25E+01
Tc-99	9.10E-04	6.06E-02	6.15E-02
Sb-125	4.79E-04	2.46E-02	2.51E-02
I-129	3.21E-04	--	3.21E-04
Cs-134	1.14E-04	4.65E-03	4.77E-03
Cs-137	3.77E-01	1.32E+01	1.36E+01
Eu-152	9.67E-04	--	9.67E-04
Eu-154	6.55E-05	2.20E-01	2.20E-01
Eu-155	3.17E-04	9.64E-02	9.67E-02
Ra-226	1.12E-05	3.52E-01	3.52E-01
Th-232	7.96E-27	1.62E-13	1.62E-13
U-234	6.16E-09	6.96E-03	6.96E-03
U-235	1.62E-11	1.67E-04	1.67E-04
U-236	1.03E-16	7.14E-04	7.14E-04
U-238	--	3.20E-03	3.20E-03
Np-237	1.00E-05	4.36E-06	1.44E-05
Pu-238	4.62E-04	4.19E-01	4.19E-01
Pu-239	3.54E-03	2.56E+00	2.56E+00
Pu-241	--	1.02E+02	1.02E+02
Pu-242	--	5.12E-03	5.12E-03
Am-241	1.33E-04	3.30E+00	3.30E+00
Cm-242	4.14E-10	--	4.14E-10
Am-243	--	4.73E-07	4.73E-07
Cm-243	--	3.42E-01	3.42E-01
Cm-244	2.75E-06	--	2.75E-06
Total	1.02E+01	1.47E+02	1.57E+02

2.3 N REACTOR COOLING SYSTEMS

N Reactor generally operated at about 4,000 megawatts thermal power. To control core temperatures, the core was cooled by a closed-loop primary coolant system. The primary coolant system was composed of high-purity water pressurized and pumped through the process tubes and around the fuel assemblies to remove heat from the fission process. The primary coolant was then circulated from the process tubes in the reactor to heat exchangers (steam generators) located in the 109-N Heat Exchanger Building. Process heat was transferred from the primary coolant system to the secondary coolant system in 12 steam generators located in 6 shielded cells in the 109-N Building. As the water reached boiling temperatures, steam was produced in the closed-loop secondary cooling system. Some of this steam was used to drive N Reactor's primary coolant pumps. A portion of the steam was used to generate electric power for use within the reactor plant. When N Reactor was operating in a plutonium-only mode, the balance of the steam was dissipated in the dump heat condensers located in the 109-N Building. When N Reactor was operating in a dual-purpose mode, the steam was used to drive the two large turbine generators producing approximately 860 megawatts of electricity.

The primary coolant system was supplied by the demineralized water with chemicals added for water quality control. Chemicals added to the coolant system were ammonium hydroxide and hydrazine for pH and oxygen control respectively. The primary coolant system became radiological contaminated with radionuclides produced by activation of materials in the system. Table 2-4 shows the estimated radiological inventory for the residue and activated materials in the primary coolant piping system as of March 31, 2005.

Table 2-4. Estimated Inventory of the N Reactor Primary Coolant Piping on March 31, 2005.

Isotope	Total (Ci)
Co-60	6.06E+02
Sr-90	1.03E+02
Y-90	1.03E+02
Cs-137	4.52E+01
Eu-152	5.93E+02
Eu-154	4.67E+02
Total	1.92E+03

The secondary coolant system was supplied by demineralized water with morpholine and hydrazine added for pH and oxygen control respectively. Periodic leaks in the steam generator heat exchanger tubing caused the secondary coolant system to be radiologically contaminated with radioactivity from the primary coolant system.

There were two additional reactor periphery cooling systems: graphite and shield cooling and reactor control rod cooling. These were closed-loop systems using demineralized water. Ammonium hydroxide and hydrazine were added to the graphite and shield cooling water for pH and oxygen control respectively. Hydrazine was added to the reactor control rod cooling water for oxygen control.

2.4 N REACTOR FUEL STORAGE BASIN

About every 6 weeks, 20% to 30% of the N Reactor fuel was discharged. When it was time to discharge irradiated fuel, the reactor was shut down. As new fuel was pushed into a process tube at the front face of the reactor, spent fuel was discharged at the rear face of the reactor. One by one, fuel assemblies would fall onto a trampoline and then into carts under water to transport the fuel to the fuel storage basin. During the fuel discharge and transfer process, a large quantity of reactor primary coolant water, containing a considerable amount of suspended and soluble metals and metal oxides, was added to the fuel storage basin water.

The fuel would remain under water in the fuel storage basin for approximately 180 days to dissipate its heat and radioactivity to allowable levels. The water served as a highly effective shield to protect workers from heat and radioactivity. After approximately 180 days, the fuel was loaded into fuel storage canisters and then into lead-shielded transport casks for processing.

In 1998, the N Reactor fuel storage basin was cleaned out and interim stabilized. Contaminated hardware and equipment, sludge, fuel pieces, and contaminated water were removed from the fuel storage basin. Steel plates were put over the fuel handling cubicles, and the entire basin was covered with concrete blocks to provide shielding and isolation. A small amount of debris and sediment remains in the basin that will need to be removed. A 0.3-m (1-ft) layer of water remains in the north cask loadout pit for shielding. The basin concrete surfaces also remain contaminated.

Table 2-5 shows the estimated radionuclide inventory for the main constituents of the N Reactor fuel storage basin as of March 31, 2005.

Table 2-5. Estimated Radionuclide Inventory for the N Reactor Fuel Storage Basin on March 31, 2005. (2 Pages)

Isotope	Debris (Ci)	Water (Ci)	Sediment (Ci)	Walls and Floor (Ci)	Total Inventory (Ci)
H-3	—	6.28E-01	—	6.36E+02	6.37E+02
C-14	7.26E-01	9.26E-04	—	9.38E-01	1.67E+00
Mn-54	1.46E-04	—	—	—	1.46E-04
Fe-55	1.77E+01	3.74E-06	—	3.79E-03	1.77E+01
Co-58	—	5.75E-16	—	5.80E-13	5.80E-13
Co-60	2.33E+01	2.14E-05	9.07E-01	4.78E+00	2.89E+01
Ni-59	1.92E+01	—	—	—	1.92E+01
Ni-63	1.78E-01	4.20E-04	—	4.25E-01	6.03E-01
Sr-90	3.76E-01	1.80E-01	3.88E+00	2.03E+02	2.07E+02
Y-90	3.76E-01	1.80E-01	3.88E+00	2.03E+02	2.07E+02
Zr-93	1.86E-02	—	—	—	1.86E-02
Nb-93m	5.68E-02	—	—	—	5.68E-02
Tc-99	—	1.01E-04	2.29E-02	2.22E-01	2.45E-01
Sb-125	4.34E-05	3.14E-05	5.52E-03	6.08E-02	6.64E-02

Table 2-5. Estimated Radionuclide Inventory for the N Reactor Fuel Storage Basin on March 31, 2005. (2 Pages)

Isotope	Debris (Ci)	Water (Ci)	Sediment (Ci)	Walls and Floor (Ci)	Total Inventory (Ci)
Te-125m	1.06E-05	7.67E-06	1.35E-03	1.49E-02	1.62E-02
I-129	--	3.55E-05	--	5.59E-02	5.59E-02
Cs-134	--	6.33E-06	8.85E-04	1.10E-02	1.19E-02
Cs-137	1.65E-01	3.98E-02	4.76E+00	6.53E+01	7.03E+01
Ba-137m	1.56E-01	3.77E-02	4.50E+00	6.18E+01	6.65E+01
Eu-152	--	9.58E-05	--	9.72E-02	9.73E-02
Eu-154	1.22E-02	6.15E-06	7.08E-02	3.77E-01	4.60E-01
Eu-155	9.05E-04	2.64E-05	2.74E-02	1.71E-01	1.99E-01
Ra-226	4.18E-16	1.25E-06	1.33E-01	7.00E-01	8.33E-01
Th-232	--	2.59E-27	8.86E-14	4.66E-13	5.54E-13
U-234	1.48E-08	9.75E-10	2.63E-03	1.38E-02	1.64E-02
U-235	2.77E-11	2.58E-12	6.32E-05	3.32E-04	3.95E-04
U-235m	4.21E-03	3.92E-04	9.68E-01	5.49E+00	6.46E+00
U-236	--	2.32E-17	2.70E-04	1.42E-03	1.69E-03
U-238	--	--	1.21E-03	6.37E-03	7.58E-03
Np-237	5.87E-09	1.11E-06	2.52E-06	1.13E-03	1.14E-03
Pu-238	7.64E-04	5.03E-05	1.56E-01	8.71E-01	1.03E+00
Pu-239	4.21E-03	3.92E-04	9.68E-01	5.49E+00	6.46E+00
Pu-241	5.08E-02	--	3.49E+01	1.83E+02	2.18E+02
Pu-242	--	--	1.93E-03	1.02E-02	1.21E-02
Am-241	3.00E-03	1.47E-05	1.37E+00	7.19E+00	8.56E+00
Am-243	--	--	2.52E-07	1.32E-06	1.58E-06
Cm-242	--	1.91E-12	--	1.93E-09	1.93E-09
Cm-243	--	--	1.23E-01	6.48E-01	7.71E-01
Cm-244	--	2.81E-07	--	2.84E-04	2.85E-04
Total	6.23E+01	1.07E+00	5.66E+01	1.38E+03	1.50E+03

2.5 NON-ZONE 1 PORTIONS OF N REACTOR

Much of the 105-N and 109-N Buildings are outside of radiologically controlled contamination areas. These areas are referred to as the non-zone 1 portions of N Reactor and contain much lower levels of radiological contamination. Table 2-7 shows the estimated radionuclide inventory for the non-zone 1 portion of N Reactor as of March 31, 2005.

Table 2-6. Estimated Radionuclide Inventory for the Non-Zone 1 Portions N Reactor on March 31, 2005.

Isotope	-16 ft Elevation (Ci)	0 Through 51 ft Elevation (Ci)	60 ft Elevation (Ci)	Total Inventory (Ci)
Co-60	1.20E-03	9.66E-02	2.41E-03	1.00E-01
Sr-90	2.63E-05	2.62E-04	3.04E-04	5.92E-04
Y-90	2.63E-05	2.62E-04	3.04E-04	5.92E-04
Nb-93m	2.62E-02	--	--	2.62E-02
Ru-106	6.89E-08	1.71E-07	1.30E-07	3.71E-07
Sb-125	2.23E-05	5.70E-05	4.30E-05	1.22E-04
I-129	7.31E-06	5.80E-05	2.54E-04	3.19E-04
Cs-134	9.35E-07	2.49E-06	1.90E-06	5.33E-06
Cs-137	1.09E-04	1.17E-02	1.97E-04	1.20E-02
Eu-154	2.69E-02	--	2.59E-03	2.95E-02
Eu-155	5.09E-03	--	8.42E-04	5.93E-03
Ra-226	2.25E-18	1.31E-17	2.44E-17	3.97E-17
Th-232	2.23E-22	1.16E-21	1.58E-21	2.97E-21
U-234	5.09E-11	2.97E-10	5.52E-10	9.00E-10
U-235	6.21E-08	1.50E-06	9.97E-07	2.56E-06
U-236	1.09E-12	5.69E-12	7.72E-12	1.45E-11
U-238	3.57E-16	2.72E-15	3.28E-15	6.36E-15
Np-237	2.76E-07	2.10E-06	2.54E-06	4.92E-06
Pu-238	2.09E-06	1.22E-05	2.27E-05	3.69E-05
Pu-239	4.41E-06	2.30E-05	3.13E-05	5.87E-05
Pu-241	5.46E-05	8.09E-04	6.82E-04	1.55E-03
Pu-242	2.76E-07	2.10E-06	2.54E-06	4.92E-06
Am-241	4.35E-06	4.28E-05	3.80E-05	8.52E-05
Am-243	1.02E-11	3.40E-10	3.06E-11	3.81E-11
Cm-243	2.93E-06	1.31E-04	1.18E-05	1.45E-04
Cm-244	1.19E-06	1.09E-04	9.59E-06	1.20E-04
Total	6.23E+01	1.07E+00	1.38E+03	1.50E+03

2.6 REACTOR DECONTAMINATION

N Reactor systems and equipment were periodically decontaminated to reduce radioactive contamination levels and associated dose levels. Every 3 to 5 years, the reactor primary coolant loop was decontaminated with a 70% phosphoric acid/diethylthiourea solution diluted to an 8% solution by weight. The solution was mixed in the 109-N Building and pumped through the reactor primary cooling system to remove radioactive oxides (containing activation and fission products) that had built up as residues in the piping and valves. The decontamination

solution and rinsate was pumped through the system and into the 1310-N Storage Tank for disposal as low-level waste.

Other N Reactor systems and equipment were periodically decontaminated. The steam generator equipment was periodically decontaminated with alkaline potassium permanganate and citric oxalic acid. Ascorbic and citric acid were used to decontaminate the reactor process tube caps and inserts as well as miscellaneous hand tools. Contaminated tools were also decontaminated using 1,1,2-trichloro-1,1,2-trifluoroethane.

2.7 AIRBORNE RELEASES

The N Reactor had five ventilation zones (confinement zones), each served by supply and exhaust fan units, and plenums connected to duct work containing dampers and supply grilles. The purpose of this system was to set up zones to prevent the spread of radioactive contamination and to provide a controlled environment for personnel comfort, optimum machinery performance, instrument reliability, and concrete stability. Air exhausted from zones 1 and 2 was routed through the 117-N Filter Building. The 117-N facility housed a HEPA filter and activated charcoal filters used to remove radioactive particulates and iodine-131 from the exhaust air. The facility also housed a water-spray system that automatically activated if a high-temperature excursion was detected. After filtration, the exhaust was routed to the 116-N Exhaust Air Stack and vented to the atmosphere. Table 2-8 shows contamination levels measured in the 117-N and 116-N facilities in 1998.

Table 2-7. Contamination Level in the 117-N and 116-N Facilities in 1998.

Loading (Ci)	117-N Filter Building	116-N Exhaust Stack
Smearable Contamination	0.0030	0.00027
Fixed Contamination	0.0016	0.0050
Total Loading	0.0046	0.0053

2.8 SOLID WASTE

Reactor solid wastes generally consisted of reactor components, contaminated equipment, tools, and miscellaneous contaminated items (e.g., paper, rags, construction and repair debris, personal protective equipment). The main source of these wastes was reactor operations, and the most highly contaminated solid wastes were reactor components. The N Reactor solid wastes were packaged and transported to other locations, either 200 Area burial grounds or other 100 Area burial grounds, for disposal. During deactivation, all solid waste materials not attached to the facility were removed and disposed.

Table 2-8 contains supporting documentation and resources related to waste disposition and handling for the N Reactor facilities in the scope of the data quality objectives document.

Table 2-8. Supporting Waste Disposition Documentation. (2 Pages)

Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N001 Rev. 00 through Rev. 10	Waste profile for 100-N Area miscellaneous materials.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N002 Rev. 00	Waste profile for 100-N Area miscellaneous wastes containing macroencapsulated lead.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N003 Rev. 00	Waste profile for N Basin Sediment. Incorporates calculation 0100N-CA-N0038, <i>Characterization of Mixed Sediment in North Cask Pit and Basin Water</i> .
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N004 Rev. 00	Waste profile for N Basin miscellaneous materials.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N005 Rev. 00	Waste profile for N Basin miscellaneous materials containing lead.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N007 Rev. 00	Waste profile for 11-N, 13-N, 1714-N, -NA, NB, and 1712-N. Paints and other waste from these facilities would be similar to some of the wastes generated at 105-N/109-N facilities.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP100N008 Rev. 00	Waste profile for 100-N Area miscellaneous materials. Waste profile for specific stream of waste containing "Quik Tred Deep Base (MSDS 027091) and floor sweep (MSDS 062229).
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP105N001 Rev. 00	Waste profile for 105-N and 109-N roofing.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP107N001 Rev. 0	Waste profile for 107-N miscellaneous debris. Wastes from this facility would be similar to some of the wastes generated during D4 of the 105-N/109-N facilities.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP1300N001 Rev. 0 through Rev. 3	Waste profile for 1300-N Emergency Dump Basin waste. Wastes from this facility would be similar to some of the wastes generated during D4 of the 105-N/109-N facilities.
Environmental Restoration Disposal Facility Waste Profile Data Sheet, WP1304N001 Rev. 0 and Rev. 1	Waste profile for 1304-N Emergency Dump Tank. Wastes from this facility would be similar to some of the wastes generated during D4 of the 105-N/109-N facilities.
<i>Activity Conversion Factors for 100-N Facilities, 0100N-CA-N0018</i>	Calculates the radioactivity conversion factors for estimating radionuclide surface or mass specific radioactivity concentrations in selected 100-N facility areas/equipment based on in-plant dose rate measurements.
<i>Radionuclides in 105-NE, 1305-N, and 1304-N, 0100N-CA-N0025</i>	Calculates the radioactive material inventory in the 105-NE Fission Products Trap, associated 1305-N piping, and the 1304-N Emergency Dump Tank.
<i>Residual Radioactive Inventory After N Basin Cleanup, 0100N-CA-N0045</i>	Calculates inventory of residual radioactive material remaining in N Basin at end of deactivation.
<i>Radionuclide Inventory in 117N Building and 116N Stack, 0100N-CA-N0048</i>	Calculates the total curies of radioactivity in the 117-N and 116-N facilities, based on radiological survey data taken in 1997 and 1998.
<i>105-N Reactor Building Residual Radioactivity Estimate, 0100N-CA-N0049</i>	Calculates the total residual radioactivity in the 105-N Reactor structure (decayed to 1997).
<i>C Elevator Pit Curie Content, 0100N-CA-N0057</i>	Engineering calculation of the amount of radioactive material in the C elevator pit in 105-N. Calculation uses 105-N Basin water and sediment radionuclides and activities.

Table 2-8. Supporting Waste Disposition Documentation. (2 Pages)

<i>Limited Field Investigation Report for the 100-NR-1 Operable Unit Abatement Assessment, DOE/RL-93-80</i>	Summarizes the data collection and analysis activities conducted during the 100-NR-1 Source Operable Unit limited field investigation and makes recommendations on the continued candidacy of high-priority sites for interim remedial measures.
<i>Essential Materials Specification Manual N Reactor, DUN-M-42 PT.A</i>	Provides the specifications, procurement, use and control of process materials consumed in the operation of N Reactor including water treatment chemicals, fuel oils (No 1, 2, and 6) and several gases (Cl, He, N).
<i>N Reactor Materials Manual, HW-79050</i>	The manual is a catalog of the structural materials in contact with the coolants in the primary, secondary, graphite cooling, and injection water systems at N Reactor.

D4 = deactivation, decontamination, decommissioning, and demolition
MSDS = material safety data sheet

3.0 INTERIM SAFE STORAGE CONCEPT AND RECOMMENDATIONS FOR THE N REACTOR COMPLEX

The ISS of the N Reactor complex will consist of performing D4 on portions of the 105-N Reactor Building and the 109-N Heat Exchanger Building as described in this section. The goal of ISS will be to cost-effectively ensure durable and long-term facility storage in a manner that is protective of human health and the environment. The ISS alternative will be implemented as described in the following subsections. Limited S&M of the 105-N and 109-N SSEs will follow ISS activities. Demolition of the remaining portions of 109-N (piping gallery and steam generator cells) will be performed after the long-term S&M period in the 2068 time frame and prior to graphite removal.

ISS of 105-N and 109-N will consist of performing D4 of portions of the 105-N/109-N facilities and construction of an SSE over the 105-N Reactor block and the 109-N steam generator cells, pipe gallery, and the penthouse structure surrounding the pressurizer tank. The 109-N facility is being considered for ISS with the 105-N facility because contact with the primary reactor coolant within the 109-N piping systems and steam generator cells resulted in high levels of radionuclide contamination in the 109-N facility, and due to concerns over the structural integrity of separating the two facilities. ISS will prevent advanced structural deterioration and potential release of radionuclides or other hazardous substances. Figures 3-1 and 3-2 provide a depiction of the N Reactor complex before and after completion of the ISS Project.

Figure 3-1. Aerial Photograph of the N Reactor Complex during Operation (~1985).





Figure 3-2. Conceptual Diagram of the N Reactor Complex after Interim Safe Storage of the 105-N and 109-N Facilities.



3.1 D4 OF PORTIONS OF THE 105-N AND 109-N FACILITIES

The first stages of this process will consist of assessment, decontamination, and demolition of portions of the 105-N and 109-N facilities. All portions of the 105-N facility outside of the reactor shield walls will undergo D4. This will also include the 105-N Fuel Storage Basin and loadout facilities. Removal of the storage basins will result in a significant reduction of radiological contamination in the facility. Contaminated below-grade structures and underlying soil will be removed and disposed, as needed, to meet cleanup criteria. Uncontaminated below-grade structures may be stabilized and left in place. Figure 2-2 shows the floor plan of the 0-ft elevation and identifies the reduced footprint of the 105-N facility after ISS is completed.

For the 109-N facility, all portions of the 109-N facility outside of the shield walls encompassing the steam generator cells, pipe gallery, and the penthouse structure surrounding the pressurizer tank will undergo D4. This includes the external steam distribution piping directly south of the facility. Contaminated below-grade structures and underlying soil will be removed and disposed, as needed, to meet cleanup criteria. Uncontaminated below-grade structures may be stabilized in place. Figure 2-3 shows the floor plan of the 0-ft elevation and identifies the reduced footprint of the 109-N facility after ISS is completed.

Assessment will consist of radiological surveys and sampling, characterization, and preparation of all engineering and safety documents and work packages to perform the field activities.

Decontamination could be accomplished through a variety of methods, such as scrubbing or scaling as may be needed to allow open air demolition. In general, when physical removal of contaminants is not feasible or cost effective or of a de minimus nature that does not challenge any regulatory limits, the contamination will be "fixed" so that the contaminants will remain

attached to the construction materials and will be less likely to be disturbed during subsequent demolition activities. Methods of fixing contaminants in place include painting, applying asphalt, and spreading plastic sheeting.

Facility decontamination will be used to ensure worker safety by radiation as low as reasonable achievable (ALARA) that minimizes potential exposure during D4. Decontamination will also reduce the potential for contaminated fugitive emissions. In addition, decontamination will reduce the protection required during D4, thus reducing overall removal and disposal costs.

After decontamination processes are completed, facility components, piping, ducting, and equipment may be dismantled and removed for disposal. Demolition generally means large-scale facility destruction using heavy equipment (e.g., wrecking ball, excavator with a hoe-ram, shears, and concrete pulverizer), explosives, or other industrial methods. Demolition methods will be selected based on the structural elements to be demolished, remaining radionuclide contamination, location, and integrity of the facility structure. Dust-suppression techniques will be employed during all demolition activities.

3.1.1 Fuel Storage Basin

The 105-N Fuel Storage Basin presents unique challenges for the ISS process at 100-N when compared to the other five Hanford Site reactors that have preceded it. The primary reason for the challenge is the remaining source term in the basin due to a combination of time since reactor shutdown (about 20 years for N Reactor versus approximately 32 years for some of the other reactors) and the very different fuel designs and burn-up that was used in the N Reactor.

The path forward for the 105-N Fuel Storage Basin noted in Section 1.3 is expected to result in an inspection/investigation and calculation phase to refine both the physical and radiological conditions of the basin floor. By collecting newer data and redefining the basin source term from that presented in Table 2-5, the project may be able to include the open air demolition of the basin in a revision to the project's *Removal Action Work Plan for 105-N/109-N Buildings Interim Safe Storage and Related Facilities* (DOE-RL 2006).

If the definition of a more accurate source term does not result in allowing open air demolition, the existing source term must be removed or encapsulated prior to demolition. Either of these latter options will require extensive planning beyond the scope of this document.

3.1.2 Safe Storage Enclosure

Deactivation of the SSE portion of 105-N/109-N has been completed by a previous contractor (see BHI 1995 and BHI 1998). Because of the high levels of radiation associated with the primary coolant loop, no entry will be made into the 105-N Reactor block room, 109-N steam generator cells, pipe gallery, and pressurizer room due to ALARA considerations. The dangerous waste has already been removed from these areas, as documented by WCH (1993) and BHI (1995). The associated asbestos insulation will be left in place, including the reactor inlet and outlet piping located in the front- and rear-face rooms. This will have no impact on construction of the SSE or S&M activities to follow, as these rooms will not be part of the S&M walkdown path. Hazardous material removal (e.g., lead not providing shielding, asbestos abatement, light ballast removal, and draining oil from motors) will be conducted in the remaining portions of the 105-N/109-N SSE.

3.2 CONSTRUCTING THE SAFE STORAGE ENCLOSURES ON THE 105-N AND 109-N FACILITIES

The 105-N/109-N SSE design will "enclose" the reactor block and the steam generator cells, leaving only the high-radiation portions of the facilities with very limited access. All surveillance paths into the SSE will be through high-radiation areas. Necessary ventilation ducting will be installed inside the SSE that will be connected to an external port, allowing the use of a portable exhaust unit if required. A remote monitoring system with primary and backup sensors for each monitor point will be installed inside the reactor enclosure so that key parameters can be monitored. The equipment associated with monitoring and electrical power and lighting will be installed in a utility room located outside of the SSE so that entry into the SSE will not be necessary to service this portion of the equipment or change to a backup sensor if the primary unit fails. If the remote monitoring equipment records a problem within the enclosure that requires physical inspection within the enclosure, an emergency condition occurs, or servicing the remote sensors is required, provisions will be incorporated into the SSE design to facilitate these entries on a very limited basis.

3.3 LONG-TERM SURVEILLANCE AND MAINTENANCE OF THE SAFE STORAGE ENCLOSURE STRUCTURES

Long-term S&M will be required only for the SSE structures. The monitoring following ISS will be accomplished remotely, and maintenance activities will be performed on the SSE exterior (e.g., roof inspections, structural integrity inspections, and external radiological surveys). By design, the SSE structure will require minimal surveillance. It will be equipped with remote monitoring equipment that allows surveillance of key parameters (humidity and temperature) within the enclosure. The design of the SSE will be such that no significant maintenance will be required.

Remote monitoring data evaluations will be routinely performed to ensure there is no water or biological intrusion or spread of contamination.

Entry into the facility will occur only if one of the remote monitors indicated a system failure, emergency conditions warranted entry, or the remote monitoring system recorded a problem that required physical inspection. For the purposes of this document, the schedule for disposition of the 105-N Reactor block is assumed to be consistent with the other eight Hanford Site reactors. The *Final Hanford Comprehensive Land-Use Plan Environmental Impact Statement* (DOE 1999) calls for final disposition of the eight surplus Hanford Site reactors to be accomplished by 2068. Therefore, S&M will be assumed to occur until final disposition of the reactor block.

4.0 CONCEPTUAL SAFE STORAGE ENCLOSURE DESIGN AND RECOMMENDATIONS

4.1 SAFE STORAGE ENCLOSURE CONCEPTUAL DRAWINGS AND CALCULATIONS

Conceptual drawings and design calculations have been completed. Sketches representing the conceptual drawings are included in Appendix A. The calculations to support the conceptual design are included in Appendix B.

4.2 DESIGN CONSIDERATIONS AND RECOMMENDATIONS FOR SAFE STORAGE ENCLOSURE

4.2.1 Safe Storage Enclosure Design Considerations

The SSE structures will be designed and built to completely enclose the roof sections of the 105-N and 109-N facilities. The SSE will consist of a self-supporting, structural-steel frame covered with metal roofing. Side panels above the shield walls will be covered with metal siding. All openings and penetrations within the shield walls and on top of the reactor will be closed. Large openings will be sealed by concrete pourbacks or steel plates, and welded caps or plugs will close smaller openings and penetrations.

For the 109-N facility, the existing steam generator/pipe gallery shield walls and roof, constructed of 1.5-m (5-ft)-thick reinforced concrete, will be used as the primary enclosure for safe storage. After D4 of the 109-N facility turbine drive bay, steam and cooling water distribution piping, and decontamination cell, a new metal roof will be constructed to enclose the top of the remaining structure along with the pressurizer penthouse area. The roof will consist of structural steel and metal roof decking designed to meet the ISS storage period (the roof has a 75-year design life). The steam generator/pipe gallery walls will support the roof. Openings between the new roof and top of the steam generator/pipe gallery walls will be enclosed with wall panel siding similar to that on the new roof. Openings and penetrations within the steam generator/pipe gallery walls will be closed. Large openings will be sealed by concrete pourbacks, and welded caps or plugs will close smaller openings and penetrations.

4.2.2 Design Recommendations for the Safe Storage Enclosure

For the 105-N and 109-N Buildings, the following design recommendations are made based on the lessons learned from previous SSE design and construction work.

- A. For 105-N, do not remove the insulating concrete on the roof. This will act as a platform to place the purlins and metal deck.
 - 1. This process will reduce fall protection measures while reducing the cost of removal of existing foam and insulating concrete and decking.
 - 2. This method will also reduce construction cost and time.

B. Use a flat slope of ¼:12, instead of 2:12 to achieve the following advantages:

1. Complies with IBC (2003), Section 1507.4.2.
2. Reduce fall protection measures.
3. Constructor will be able to build the roof virtually standing on the existing roof.
4. Column sizes can be reduced to TS4x4 from TS6X6.
5. This slope will eliminate girts for the siding.
6. Will require less siding.
7. Saving in construction cost and time.

C. The recommended siding and roofing materials for the SSE consist of a standing seam metal roof as was used on previous SSE constructions. This material provides the following advantages:

1. 20-year life with little or no maintenance is customary.
2. Life expectancy on a high-content zinc or copper roof could reach 60 years and beyond.
3. Roof weight is as little as 7.3 kg/m² (1.5 lb/ft²).
4. Seams are only 2.5 cm (1 in.) or 3.8 cm (1.5 in.) high.

5.0 REFERENCES


- 58 FR 48509, "Record of Decision: Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland, Washington, Environmental Impact Statement," *Federal Register*, Vol. 58, p. 48509 (September 16).
- Comprehensive Environmental Response, Compensation, and Liability Act of 1980*, 42 U.S.C. 9601, et seq.
- BHI, 1995, *N Reactor Deactivation Program Plan*, BHI-00075, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 1998, *N Area Final Project Program Plan*, BHI-01130, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- DOE, 1989, *Environmental Impact Statement, Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland, Washington*, U.S. Department of Energy, Washington, D.C.
- DOE, 1989, *Draft Environmental Impact Statement; Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland, Washington*, DOE/EIS-0119D, U.S. Department of Energy, Washington D.C.
- DOE, 1992, *Final Environmental Impact Statement, Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland, Washington*, DOE/EIS-0119F, U.S. Department of Energy, Washington, D.C.
- DOE-RL, 1994, *Closure Report for N Reactor*, DOE/RL-91-59, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington. (Regarding N Reactor, see page 1-1)
- DOE-RL, 2004, *Engineering Evaluation/Cost Analysis for the 105-N Reactor Facility and the 109-N Heat Exchanger Building*, DOE/RL-2004-46, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE-RL, 2006, *Removal Action Work Plan for 105-N/109-N Buildings Interim Safe Storage and Related Facilities*, DOE/RL-2005-43, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- Ecology, EPA, DOE, 1989, *Hanford Federal Facility Agreement and Consent Order*, as amended, Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy, Olympia, Washington.
- Ecology, EPA, DOE, 1999, *Action Memorandum for the 100-N Ancillary Facilities*, as amended, Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy, Olympia, Washington.

- Ecology, 2005, *105-N Reactor Building and 109-N Heat-Exchanger Building Action Memorandum*, LTR 0500979, from Michael A. Wilson to Keith A. Klein, U.S. Department of Energy, Richland Operations Office, dated February 22, 2005, Washington State Department of Ecology, Olympia Washington.
- IBC, 2003, *International Building Code*, International Codes Council, Falls Church, Virginia.
- National Environmental Policy Act of 1969*, 42 U.S.C. 4321, et seq.
- Resource Conservation and Recovery Act of 1976*, 42 U.S.C. 9601, et seq.
- Superfund Amendments and Reauthorization Act of 1986*, 42 U.S.C. 9601, et seq.
- WHC, 1993, *N Reactor Deactivation Program Plan*, WHC-SP-0615, Rev. 4, Westinghouse Hanford Company, Richland, Washington.


APPENDIX A

FIGURES

Figure A-2.



SKETCH 6 OF 7



APPENDIX B

SSE CONCEPTUAL DESIGN CALCULATION

CALCULATION COVER SHEET (2)

Project Title River Corridor Closure Contract **Job No.** 14655

Area 100-N

Discipline Civil/Structural ***Calc. No.** 0100^N-CA-C0054

Subject Conceptual Design of 105N/109N Interim Safe Storage Enclosure

Computer Program N/A **Program No.** N/A

The attached calculations have been generated for a specific purpose and task. Use of these calculations by persons who do not have access to all pertinent facts may lead to incorrect conclusions and/or results. Before applying these calculations to your work, the underlying basis, rationale, and other pertinent information relevant to these calculations must be thoroughly reviewed with appropriate Washington Closure Hanford LLC (WCH) officials or other authorized personnel. WCH is not responsible for the use of a calculation not under its direct control.

Committed Calculation ☐ **Preliminary** ☒ **Superseded** ☐ **Voided** ☐

Rev.	Sheet Numbers	Originator	Checker	Reviewer	Approval	Date
A	Total 32 sheets (Cover Sheet plus Sheets 1 through 31)	<i>L.K. Ghosh</i> L.K. Ghosh	<i>J.N. Winters</i> J.N. Winters	N/A	<i>R.G. Egge</i> R.G. Egge	4-26-06

SUMMARY OF REVISION

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>skg</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054		Rev.	A
Project	River Corridor Closure Contract		Job No.	14655	Checked	J.N. Winters <i>mw</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure						Sheet No.	1 of 31

TABLE OF CONTENTS

1.0	Scope.....	2
2.0	Material.....	2
3.0	Loadings.....	2
3.1	Dead Load.....	2
3.2	Ash Fall Load.....	3
3.3	Snow load.....	3
3.4	Miscellaneous loads (such as equipment, piping, etc.).....	3
3.5	Thermal Load.....	3
3.6	Wind load.....	3
4.0	105-N Building.....	6
4.1	Roof Purlins (EL. 70'-6").....	6
4.2	Check Existing Roof Beams.....	7
4.3	Design of Pressurizer Tower Roof Steel (EL. 87'-3").....	9
4.4	Design of Deck (105-N and Pressurizer Tower).....	9
5.0	109-N Building.....	9
5.1	Design of Joists.....	9
5.2	Design of Deck.....	11
5.3	Design of Short Beams, Max Span 12'-7" (3.84 m), on 109-N Building.....	12
5.4	Design of Long Beams, 40' (12.2 m) Span on Gallery.....	13
5.5	Design of Columns.....	14
5.6	Design of Girts for 109-N Building.....	14
5.7	Design of Bracings.....	15
6.0	Conclusions.....	15
7.0	References.....	16
8.0	Estimated Bill of Materials.....	17
9.0	Structural Drawings and Details.....	17
	Attachment 1: Steel Joist Institute (SJI) Load Table.....	25
	Attachment 2: MBCI Deck Load Table.....	27

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>YK</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	2 of 31

1.0 Scope

Design of 105-N/109N/Pressurizer Tower roof interim safe storage (ISS) enclosure structure.

2.0 Material

105-N Building : Roofing material (existing) = 5½" (140 mm) of insulated concrete on metal deck

3.0 Loadings

3.1 Dead Load

(a) 105-N Building

(b) For existing roof:

Assume Insulating concrete weight = 100 lb/ft³ (1,602 kg/m³).

- Dead weight of 5½" (140 mm) of insulated concrete (average depth = 4¾" (121 mm))

$$= 100 \text{ lb/ft}^3 \times 4.75''/12 = 39.58 \text{ lb/ft}^2 (1,895 \text{ N/m}^2)$$

- Dead weight of existing metal deck = 1.5 lb/ft² (72 N/m²) (Assumed)

Therefore, total dead weight = 39.58 + 1.5

$$= 41.08 \text{ lb/ft}^2 (1,967 \text{ N/m}^2) \text{ for } \underline{\text{existing}} \text{ roof.}$$

(c) 109-N/105-N Buildings

Dead weight of new metal deck = 3 lb/ft² (143.6 N/m²) Assumed conservatively.

References

Dwg. H-I-27623

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	3 of 31

3.2 Ash Fall Load

24 lb/ft² (1,149 N/m²)

BHI-00747, Rev.
3, page 4-2

3.3 Snow load

20 lb/ft² (958 N/m²)

BHI-00747, Rev.
3, page 4-2

3.4 Miscellaneous loads (such as equipment, piping, etc.)

None

3.5 Thermal Load

No thermal load analysis is required since all connections are bolted, and all members have enough flexibility to move rather freely under thermal condition.

3.6 Wind load

Wind speed = 85 mph (38 m/s)

Exposure Category C

Height of roof from grade = 70'-6" (21.5 m)

Since h > 60 ft (18.3 m), Section 6.5.12.4.2 of ASCE 7-02 applies.


ASCE 7-02,
Section
6.5.12.4.2

BHI-00747, Rev.
3, page 4-1
Dwg. H-I-27625

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	4 of 31



$$\text{Wind Pressure, } p = q(GC_p) - q_i(GC_{pi}) \text{ (lbf/ft}^2 \text{) (N/m}^2 \text{)}$$

GC_p = External pressure coefficients

GC_{pi} = Internal pressure coefficients

q = Velocity pressure (lbf/ft²) (N/m²)

q_i = Velocity pressure for internal pressure determination (lbf/ft²) (N/m²)

SEI/ASCE 7-02,
Page 67

ASCE 7-02,
Section
6.5.12.4.2 and
Eq. 6-23

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	5 of 31

Consider wind effective area > 1,000 sq. ft. for both roof and wall.

ASCE 7-02,
Figure 6-17

For Roof:

$GC_p = -0.9$ for the middle part of the roof (Area 1, See Fig. 6-17, see previous page)
 $= -1.6$ for the roof corners (Area 2, See Fig. 6-17, see previous page)
 $= -2.3$ for the wall (Area 3, See Fig. 6-17, see previous page)

For Wall:

$GC_p = -0.7$ for the middle part of the wall (Area 4, See Fig. 6-17, see previous page)
 $= +0.6$ for the wall (Areas 4 and 5, See Fig. 6-17, see previous page)

$GC_{pi} = +0.18$ and -0.18

ASCE 7-02,
Figure 6-5

$K_z = 1.17$ for $h = 70'$ (21.3 m)

ASCE 7-02,
Section 6.5.6.6
and Table 6-3

$K_d = 0.85$

ASCE 7-02,
Section 6.5.4.4
and Table 6-4

$$K_{zt} = (1 + K_1 K_2 K_3)^2$$

$$H/L_h = 0; x/L_h = 0;$$

$$K_2 = K_3 = 1.0; K_1 = 0 \text{ [Note: There is no hill or escarpment]}$$

$$\text{Therefore, } K_{zt} = 1.0$$

ASCE 7-02,
Section 6.5.7.2,
and Figure 6-4

$I_w = \text{Importance Factor} = 1.15$ (Assume)

[Note: $I_w = 1.15$ has been used for the design of D-Reactor enclosure roof.]

ASCE 7-02,
Table 6-1

$$q_i = q_h = 0.00256 K_z K_{zt} K_d V^2 I_w \text{ lbf/ft}^2, V \text{ in mph}$$

$$(q_i = q_h = 0.613 K_z K_{zt} K_d V^2 I_w \text{ N/m}^2, V \text{ in m/s})$$

ASCE 7-02,
Section 6.5.10

$$\text{Therefore, } q_i = 0.00256 \times 1.17 \times 1.0 \times 0.85 \times (85)^2 \times 1.15 \text{ lbf/ft}^2 \\ = 21.15 \text{ lbf/ft}^2 (1,013 \text{ N/m}^2).$$

$$\text{Hence wind pressure, } p = q(GC_p) - q_i(GC_{pi})$$

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	6 of 31

- Roof wind design loads:

Area 3: $GC_p = -2.3$, $p = 21.15 (-2.3 - 0.18) = -52.5 \text{ lbf/ft}^2 (-2,514 \text{ N/m}^2)$

Area 1: $GC_p = -0.9$, $p = 21.15 (-0.9 - 0.18) = -23 \text{ lbf/ft}^2 (-1,101 \text{ N/m}^2)$

- Wall wind design loads:

Area 4: $GC_p = -0.7$, $p = 21.15 (-0.7 - 0.18) = -18.6 \text{ lbf/ft}^2 (-891 \text{ N/m}^2)$

Area 5: $GC_p = +0.6$, $p = 21.15 (0.6 - 0.18) = +9 \text{ lbf/ft}^2 (+431 \text{ N/m}^2)$

4.0 105-N Building

4.1 Roof Purlins (EL. 70'-6")

Max. Span, $L = 16'-6"$ (5 m)

Max. Spacing of Purlins = 6' (1.83 m)

Try purlin size W8x15 (W200x22.5)

50 ksi (345 MPa) Steel; $I_{xx} = 48 \text{ in}^4 (2,000 \text{ cm}^4)$; $S = 11.8 \text{ in}^3 (194 \text{ cm}^3)$

$d/A_f = 6.41$; $E = 30,000 \text{ ksi} (206,900 \text{ MPa})$

- Design Load:

Dead weight of new metal deck (3 lbf/ft²) + Ash load (24 lbf/ft²)
 $= 27 \text{ lbf/ft}^2 \times 6' = 162 \text{ lbf/ft} (2,364 \text{ N/m})$

Dead weight of Purlin = 15 lbf/ft (219 N/m)

Total design load = 162 + 15 = 177 lbf/ft (2,582 N/m)

Maximum bending moment = $0.177 \text{ kips} \times 16.5^2/8 = 6.0 \text{ k-ft} (8.17 \text{ kN-m})$

Allowable Bending Stress, $F_b = 0.6F_y = 0.6 \times 50 = 30 \text{ ksi} (207 \text{ MPa})$

Actual bending stress, $f_b = 6.0 \times 12/11.8 = 6.1 \text{ ksi} (42 \text{ MPa})$

$\ll 30 \text{ ksi} (207 \text{ MPa}) \text{ (OK)}$

ASCE 7-02,
Section 2.4

AISC, 9th Ed.
ASD, Eq. F1-8

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	7 of 31

- Check for Wind Uplift Load:

Maximum Uplift load = -52.5 lbf/ft^2 ($-2,514 \text{ N/m}^2$)

Downward deck load = 3 lbf/ft^2 (144 N/m^2)

Net upward load/ft (for W8 purlin) = $(-52.5 + 3) \text{ lbf/ft}^2 \times 6' + 15 \text{ lbf/ft}$
[Note 15 lbf/ft is the weight of purlin]
= -282 lbf/ft ($-4,114 \text{ N/m}$)

Design bending moment = $0.282 \text{ kips} \times 16.5^2/8 = 11.3 \text{ k-ft}$ (15.3 kN-m)

Allowable Bending Stress, $F_b = 1.33 \times 12,000/(L_d/A_d)$
= $1.33 \times 12,000/(16.5 \times 12 \times 6.41)$
= 12.63 ksi (86.5 MPa)

Actual bending stress, $f_b = 9.6 \times 12/11.8 = 9.8 \text{ ksi} < 12.63 \text{ ksi}$ (86.5 MPa) (OK)

- Deflection of W8 Check (due to uplift):
 $w = 282/12 = 23.5 \text{ lbf/in}$ ($4,114 \text{ N/m}$)

Use formula $\delta_{\max} = 5wL^4/384EI$
= $5 \times (23.5/1000) \times (16.5 \times 12)^4/(384 \times 30,000 \times 48)$
= 0.33 in (8.4 mm) $< L/240 = 16.5 \times 12/240 = 0.83 \text{ in}$ (21 mm) OK

Therefore,

USE W8x15 (W200x22.5) for all purlins on 105-N Building Roof at a maximum spacing of 6' (1.83 m).

AISC, 9th Ed.
ASD, Eq. F1-8

AISC, 9th Ed.
ASD, Page 2-296

4.2 Check Existing Roof Beams

Consider beam WF10x21 (Located between 15.6-16.7 and G.s - G.g, See archived drawing H-I-27793): $A = 6.19 \text{ in}^2$; $I_x = 106.3 \text{ in}^4$; $S_x = 21.5 \text{ in}^3$.

Span of WF10 beam = $22'-5" = 22.417 \text{ ft}$; Max spacing = $16'-5"/2 = 8.2 \text{ ft}$

Assume this beam carrying 4 purlins, one in the center, and the other two 6' (1.83 m) from center. Thus 4 point loads on the beam.

Assume Yield Stress, $F_y = 36 \text{ ksi}$ (248 MPa)

Dwg H-I-27793


AISC Shapes
Database

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	8 of 31

Loads on WF10:



Dead weight of existing concrete and decking
 $w = 41.08 \text{ lb/ft}^2 \times 8.2' \text{ max. spacing} = 0.337 \text{ k/lin. ft (4.9 kN/m)}$

Dead weight of new decking + Ash Load + Weight of Purlin (W8x15)
 $P1 = (3 + 24) \text{ lb/ft}^2 \times 8.2' \times 6' + 15 \text{ lb/ft} \times 8.2' = 1.45 \text{ k (6.4 kN)}$

Maximum bending moment = $0.337 \times 22.417^2 / 8 + 1.45(2 \times 11.2 - 3 - 9)$
 $= 36.28 \text{ k-ft (49.2 kN-m)}$

Bending stress, $f_b = 36.28 \times 12 / 21.5 = 20.2 \text{ ksi} < 0.6 \times 36 = 21.6 \text{ ksi (149 MPa) (OK)}$

Comment: Actually the purlin and existing beam will act together, and the bending stress in existing beam will be much less than 20.2 ksi (145 MPa).

CONCLUSION: Existing beams are adequate to support the new purlins.

Section 3.1 (a) of
this package.

Section 3.2 of
this package.

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>gh</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	9 of 31


4.3 Design of Pressurizer Tower Roof Steel (EL. 87'-3")

Use same purlins as Section 4.1: W8x15 (W200x22.5) @ 6' (1.83 m) spacing.

4.4 Design of Deck (105-N and Pressurizer Tower)

See Section 5.2

5.0 109-N Building



NOTE:
ALL COLUMNS: T84X14X3/8
ALL SHORT BEAMS: T80X14X1/4
ALL LONG BEAMS: T820X14X3/8
ALL JOISTS: 28K12

109-N BUILDING
ISS ENCLOSURE STEEL LAYOUT PLAN

5.1 Design of Joists

Maximum Joist Span, $L = 55$ ft (16.8 m)

Maximum spacing = 6' (1.83 m)

Design Loads:

Weight of Joist (Assume SJI 28LH09)

= 21 lbf/ft (306 N/m)

Deck Weight = 3 lbf/ft² x 6 ft spacing

= 18 lbf/ft (263 N/m)

Total Dead Load = 18 + 21 = 39 lbf/ft (569 N/m)

See Attachment
1 for Joist dead
weight

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>Mal</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	10 of 31

Live Load: Ash Load $24 \text{ lb/ft}^2 \times 6 \text{ ft} = 144 \text{ lb/ft}$ (2,101 N/m)

Total Dead + Live Loads = $39 + 144 = 183 \text{ lb/ft}$ (2,670 N/m)

Try 28LH09 (LH-Series, Steel Joist Institute Standard)

Allowable total load = 387 lb/ft (5,646 N/m) > 183 lb/ft (2,670 N/m) (OK)

Allowable live load (for max deflection $L/360$) = 183 lb/ft (2,670 N/m) > 144 lb/ft (2,101 N/m) (OK).

Therefore, 28LH09 is adequate.

USE 28LH09 joists @ max spacing of 6' (1.83 m).

NOTE: UNDER NO CIRCUMSTANCES SHALL ANY PERSONNEL ATTEMPT TO WALK ON UNBRIDGED JOISTS. AS SOON AS THE JOISTS ARE ERECTED, ALL BRIDGING SHALL BE COMPLETELY INSTALLED AND ANCHORED, THE JOISTS BE PERMANENTLY FASTENED INTO PLACE. UNTIL THIS IS DONE, NO CONSTRUCTION LOAD SHALL BE APPLIED TO THE JOISTS.

See Attachment
1 for allowable
joist load

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>JKS</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	11 of 31

5.2 Design of Deck

Single span = 6 ft max. (1.83 m)

[Try MBCI 18" or 24" Double-Lok®, 22 ga]

Dead load (DL) = 1.65 lb/ft² (143.6 N/m²)

Live Load (LL) (Ash Load) = 24 lb/ft² (1,149 N/m²)

Live Load (LL) (Wind Load) = -24 lb/ft² (-1,149 N/m²)

Total DL + LL (ash Load) = 1.65 + 24 = 26 lb/ft² (1,245 N/m²).

Wind Load: For Area 3 uplift load is = 52.5 lb/ft² (2,514 N/m²)

[Note: Area 3 is only at the corners]

Wind Load: For Area 1 uplift load is = 23 lb/ft² (1,101 N/m²)

[Note: Area 1 is the majority of the roof]

Total DL + LL (Wind Load) = 1.65 - 52.5 = -51 lb/ft² (2,442 N/m²) [Area 3]
= 1.65 - 23 = -21.4 lb/ft² (1,022 N/m²) [Area 1]

MBCI 24" Double-Lok®, 22 ga :

Uplift Load: Allowable wind load = 47.2 lb/ft² (2,260 N/m²)

This is slightly less than 51 lb/ft² (2,442 N/m²)

[Acceptable, since Area 3 does not control.

Also note that for wind the allowable stress can be increased by 33%.]

Downward Load:

Total DL + LL (ash Load) = 1.65 + 24 = 26 lb/ft² (1,245 N/m²).

Allowable load = $92 \times (5.5/6)^2 = 77.3 \text{ lb/ft}^2 \text{ (3,700 N/m}^2\text{)}$

>> 26 lb/ft² (1,245 N/m²) [OK]

Therefore, USE MBCI 24" Double-Lok®, 22 ga or equivalent @ maximum span of 6 ft (1.83 m). Use decks at least in double span.

For Double-Lok® data, see Appendix B of this Calc.

See Section 3.5

See Attachment 2 for allowable loads on roof deck (see page 30 of this calc).

See Attachment 2 for allowable loads on roof deck (see page 31 of this calc).


Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	12 of 31

5.3 Design of Short Beams, Max Span 12'-7" (3.84 m), on 109-N Building

Beam Span = 12'-7" = 12.583 ft (3.84 m)



Try Beam W8x15 (W200x22.5)

50 ksi (345 MPa) Steel; $I_{xx} = 48 \text{ in}^4$ (2,000 cm^4); $S = 11.8 \text{ in}^3$ (194 cm^3)
 $E = 30,000 \text{ ksi}$ (206,900 MPa)

$P = \text{Load from joist} = 183 \text{ lb/ft} \times 55/2' = 5.03 \text{ kips}$ (22.4 kN)
Maximum bending moment = $5.03 \times 12.583/4 + 0.015 \times 12.583^2/8$
= 16.1 k-ft (22.0 kN-m)

$F_b = 0.6F_y = 0.6 \times 50 = 30 \text{ ksi}$ (207 MPa)
 $f_b = 16.1 \times 12/11.8 = 16.4 \text{ ksi} < 50 \text{ ksi}$ (345 MPa) (OK)

Deflection at the middle of beam = $PL^3/48EI = 5.03 \times 151^3 / (48 \times 30,000 \times 48)$
= 0.25" (6.4 mm) < L/240 (OK)

Therefore,

USE W8x15 (W200x22.5) or TS8x4 x 1/4 (HSS203.2x101.6x6.4) for all short beams.

See Section 5.1

AISC, 9th Ed.
ASD, Eq. F1-8


AISC, 9th Ed.
ASD, Page 2-298

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>gk</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A	
Project	River Corridor Closure Contract		Job No.	14655	Checked	J.N. Winters <i>gk</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	13 of 31	

5.4 Design of Long Beams, 40' (12.2 m) Span on Gallery



$P = 5.03$ kips Assume Beam self weight = 80 lb/ft (119 kg/m)
Maximum Bending Moment
 $= 15.1 \times 20 - 5.03 \times (68.6/12)(0.5 + 1.5 + 2.5) + 0.08 \times 20^2/8$
 $= 176.6$ k-ft (240 kN-m)

Try TS20x4x 1/2 (HSS508x101.6x12.7)
 $F_y = 46$ ksi (317 MPa)
 $I_{xx} = 889$ in⁴ (37,002 cm⁴)
 $S_{xx} = 88.9$ in³ (1,457 cm³)

Allowable stress, $F_b = 0.6 F_y = 0.6 \times 46 = 27.6$ ksi (190 MPa)
 [Actually it is a compact section. So $F_b = 0.66 F_y = 30.3$ ksi,
 but assumed $F_b = 0.6 F_y = 27.6$ ksi conservatively.]

Actual stress $f_b = 176.6 \times 12/88.9 = 23.8$ ksi < 27.6 ksi, OK

• Check Deflection:

Use formula $\delta_{max} = Pa(3L^2 - 4a^2)/(24EI)$, and $PL^3/48EI$

$$\delta_1 = 5.03 \times 68.6(3 \times 480^2 - 4 \times 68.6^2)/(24EI) = 1,921,875/EI$$

$$\delta_2 = 5.03 \times 137.2(3 \times 480^2 - 4 \times 137.2^2)/(24EI) = 17,710,235/EI$$

$$\delta_3 = 5.03 \times 205.8(3 \times 480^2 - 4 \times 205.8^2)/(24EI) = 22,505,780/EI$$

$E = 30,000$ ksi (206,900 MPa)

$$\delta = \delta_1 + \delta_2 + \delta_3 = 42,137,890/EI = 1.58'' (40.1 \text{ mm}) < L/240 \text{ (OK)}$$

Therefore,

USE TS20x4x 1/2 (HSS 508 x 101.6 x 12.7) with max span = 40 ft (12.2 m).

See Section 5.3

AISC, 9th Ed.
ASD, Section
F3, Page 5-48

AISC, 9th Ed.
ASD, Page 2-
298

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>gk</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>Jul</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	14 of 31

5.5 Design of Columns

Commanding area = $20' \times 16.66' + 18.875 \times 27.5 = 852 \text{ ft}^2 (74.8 \text{ m}^2)$

Maximum load = Deck Load + Ash Load = $30 \text{ lbf/ft}^2 (1,436 \text{ N/m}^2)$

Maximum load on a column = $852 \times 30 = 25.6 \text{ kips (114 kN)}$

Max. Height = 10' (3.05 m) conservatively.

Try TS4x4x3/16 (HSS101.6 x 101.6 x 4.8)

Allowable load for 10' high column = 51 kips (227 kN) >> 25.6 kips (114 kN) OK

Therefore, Use TS4x4x 3/16 (HSS 101.6 x 101.6 x 4.8) for all columns.

AISC, 9th Ed.
ASD, Page 3-43

5.6 Design of Girts for 109-N Building

Maximum spacing of girts = 6 ft (1.83 m)

Maximum girt span, L = 14 ft (4.27 m)

Wall wind pressures = $-18.6 \text{ lbf/ft}^2 (-891 \text{ N/m}^2)$

Or, $+9 \text{ lbf/ft}^2 (+431 \text{ N/m}^2)$

Use $-18.6 \text{ lbf/ft}^2 (-891 \text{ N/m}^2)$ for design.

Try C8x11.5 (C200x17.1) ASTM A529, Grade 50

$F_y = 50 \text{ ksi (345 MPa)}$

$I_{xx} = 32.6 \text{ in}^4 (1,357 \text{ cm}^4)$; $S_{xx} = 8.14 \text{ in}^3 (133 \text{ cm}^3)$; $d/A_f = 9.08$

$E = 30,000 \text{ ksi (206,900 MPa)}$

Allowable stress, $F_b = 1.33 \times 12,000 / (L d/A_f)$

$= 1.33 \times 12,000 / (14 \times 12 \times 9.08)$

$= 10.5 \text{ ksi (72 MPa)}$

AISC, 9th Ed.
ASD, Eq. F1-8

Max. bending moment = $18.6 \times 6 \times 14^2 / 8 = 2.7 \text{ k-ft (3.71 kN-m)}$

Actual bending stress = $2.7 \times 12 / 8.14 = 4.0 \text{ ksi (27.4 MPa)} < 10.5 \text{ ksi (72 MPa)}$

OK

Therefore,

USE C8x11.5 (C200x17.1) ASTM A529, Grade 50 for all girts @ a maximum spacing of 6' (1.83 m).

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	15 of 31

5.7 Design of Bracings

Use TS4x4x 3/16 (HSS 101.6 x 101.6 x 4.8) for all bracings.

6.0 Conclusions

- | | | |
|-----|---|-----------------|
| (a) | Use TS4x4x 3/16 (HSS101.6x101.6x4.8) for all columns in 109-N building. | See Section 5.5 |
| (b) | Use TS8x4x 1/4 (HSS203.2x101.6x6.4) for all short beams (maximum span 12'-7" (3.84 m)) in 109-N building. | See Section 5.3 |
| (c) | Use TS20x4x 1/2 (HSS 508x101.6x12.7) for all long beams in 109-N building gallery. | See Section 5.4 |
| (d) | Use 28LH09 (Steel Joist Institute) for all open web joists in 109-N building. | See Section 5.1 |

NOTE: UNDER NO CIRCUMSTANCES SHALL ANY PERSONNEL ATTEMPT TO WALK ON UNBRIDGED JOISTS. AS SOON AS THE JOISTS ARE ERECTED, ALL BRIDGING SHALL BE COMPLETELY INSTALLED AND ANCHORED, THE JOISTS BE PERMANENTLY FASTENED INTO PLACE. UNTIL THIS IS DONE, NO CONSTRUCTION LOAD SHALL BE APPLIED TO THE JOISTS.

- | | | |
|-----|---|---|
| (e) | Use roof deck and siding (105-N, 109-N, and Pressurizer Tower): MBCI 24" Double-Lok® 22 gage or equivalent at a maximum span of 6 ft (1.83 m). Use roof decks at least in <u>double span</u> . Standing seam of roof system must be used. | See Section 5.2 |
| (f) | Use roof slope ¼V:12H (2% slope) for all roofs (105-N, 109-N and Pressurizer Tower). | IBC 2003, Section 1507.4.2 (standing seam of roof system) |
| (g) | Use purlins for 105-N building and Pressurizer Tower Roof: W8x15 (W200x22.5) @ max spacing 6 ft (1.83 m), and maximum span = 16'-6" (5 m). | See Section 4.0 |

No purlins are required in 109-N building – open web joists act as purlins.

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	16 of 31

(h) How to place purlins on 105-N and Pressurizer Tower Roofs?

See Section 4.0

- (i) Strip the foam cover on the roofs completely. Foam is a fire-hazard.
- (ii) Cut out the roof locally (about 12" x 12" (300 mm x 300 mm) area) over existing beams, and weld a TS3x3x3/16 (HSS 76.2x76.2x4.8) stub 6" (150 mm) high.
- (iii) Anchor W8x15 (W200x22.5) purlins on these stubs.
- (iv) Purlin span = 16'-6" (5 m) maximum.
- (v) Purlin spacing = 6' (1.83 m) maximum.

(i) 109-N Roof Preparation: Strip the foam cover on the roof completely. Foam is a fire-hazard.

(j) Use girts C8x11.5 (C200X17.1) @ max. spacing 6' (1.83 m) for 109-N building. Girt span = 14 ft (4.27 m) maximum.

See Section 5.6

(k) Use TS4x4x3/16 (HSS 101.6x101.6x4.8) for all diagonal vertical bracings on 109-N.

See Section 5.7

(l) In the final design the following must be addressed:

- (i) Bridging between the joists, and
- (ii) Diagonal tension rods at the roof for the roof to act as a diaphragm.

7.0 References

- a) *Minimum Design loads for Buildings and Other Structures*, SEI/ASCE 7-02.
- b) *Manual of Steel Construction, Allowable Stress Design*, American Institute of Steel Construction (AISC), 9th Edition.
- c) *General Design Criteria for Richland Environmental Restoration Project*, BHI-00747, Rev. 3.
- d) Archived Drawings: H-I-27615, Rev. 7; H-I-27622, Rev. 5; H-I-27623, Rev. 1; H-I-27625, Rev. 3; H-I-276127, Rev. 5; H-I-27646, Rev. 3; H-I-27793, Rev. 3; H-I-30706, Rev. 8; H-I-30748, Rev. 8; H-I-30749, Rev. 6; H-I-30759, Rev. 5; H-I-30771, Rev. 7; and H-I-30772, Rev. 6.
- e) *AISC Shapes Database*, U.S. Customary & Metric Units, Versions 3.1 and 3.1H, 2003.
- f) *Steel Joist Institute Catalog*, Myrtle Beach, SC 29577-6760, www.steeljoist.org.
- g) *MBCI Metal Roof and Wall Systems Catalog* (www.mbc.com)

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	L.K. Ghosh <i>gk</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054		Rev.	A
Project	River Corridor Closure Contract		Job No.	14655	Checked	J.N. Winters <i>mu</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure						Sheet No.	17 of 31

8.0 Estimated Bill of Materials

Beam/ Column/ Plate	Total Weight (ton)	Total Weight (tonne)
Joist 28LH09	102	92
Purlins W8x15	24	22
Girts C8x11.5	2	2
Columns TS 3x3x3/16	0.5	0.5
Columns and Bracings TS 4x4x3/16	6	5
TS 8x4x1/4	8	7
TS 20x4x1/2	8	7
Base Plate 12x12x3/4	3	2
Connection Plate 1/4" Thick	0.5	0.5
Total	154	138

Hilti Bolts 1/2" dia	700 ea
----------------------	--------

Roofing/ Siding	Total area (sq ft)	Total area (sq m)	Total Weight (ton)	Total Weight (tonne)
Roofing	71,000	6,600	60	55
Siding	6,800	632	6	6
Total	77,800	7,232	66	61


9.0 Structural Drawings and Details

- Sketch 1 of 7 : Isometric View with Decking and Siding
 Sketch 2 of 7 : Isometric View without Decking and Siding
 Sketch 3 of 7 : Plan View
 Sketch 4 of 7 : Partial Plan View (105-N Building)
 Sketch 5 of 7 : Partial Plan View (109-N Building)
 Sketch 6 of 7 : West Side Elevation (Siding not shown)
 Sketch 7 of 7 : North and South Side Elevations

Washington Closure
Hanford LLC

CALCULATION SHEET


Originator	I.K. Ghosh <i>JKS</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>pel</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	18 of 31



Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	19 of 31




ISOMETRIC VIEW
WITHOUT DECOR AND SIDING
SCALE: NONE

SKETCH 2 OF 7

Washington Closure
Hanford LLC


CALCULATION SHEET

Originator	I.K. Ghosh	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	20 of 31




CALCULATION SHEET

Originator	I.K. Ghosh <i>gk</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054		Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	<i>gk</i> J.N. Winters		Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure						Sheet No.	21 of 31




CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054		Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	<i>IKG</i> J.N. Winters	Date	4-20-06	
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure						Sheet No.	22 of 31



CALCULATION SHEET


Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	23 of 31



Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	24 of 31



Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	25 of 31

Attachment 1: Steel Joist Institute (SJI) Load Table

The RED figures in this load table are the LIVE loads per linear foot of joist which will produce an approximate deflection of $\frac{1}{360}$ of the span. LIVE loads which will produce a deflection of $\frac{1}{360}$ of the span may be obtained by multiplying the RED figures by 1.5. In no case shall the TOTAL load capacity of the joists be exceeded.

The approximate moment of inertia of the joist, in inches⁴ is;
 $I_j = 26.767(W_{LL})(L^3)(10^6)$, where W_{LL} = RED figure in the Load Table, and L = (clear span + .67) in feet.

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	26 of 31

STANDARD LOAD TABLE LONG SPAN STEEL JOISTS, LH-SERIES
Based on a Maximum Allowable Tensile Stress of 30 ksi

Joist Designation	Approx. Wt. in Lbs. Per (Joists only)	Depth in Inches	SAFE LOAD in Lbs. Between	CLEAR SPAN IN FEET													
				33	34	35	36	37	38	39	40	41	42	43	44	45	46
24CH03	11	24	11500	342	339	336	333	330	327	323	320	317	313	310	307	303	300
24CH04	12	24	14100	419	416	413	410	407	403	400	397	393	390	387	383	380	377
24CH05	13	24	15700	489	486	483	480	477	473	470	467	463	460	457	453	450	447
24CH06	15	24	20300	604	601	598	595	592	588	585	582	579	575	572	568	565	562
24CH07	17	24	22300	665	662	659	656	653	649	646	643	639	636	633	629	626	623
24CH08	18	24	23800	707	704	701	698	695	691	688	685	682	678	675	672	668	665
24CH09	21	24	28000	832	829	826	823	820	816	813	810	807	803	800	797	793	790
24CH10	23	24	29600	882	879	876	873	870	866	863	860	857	853	850	847	843	840
24CH11	25	24	31200	927	924	921	918	915	911	908	905	902	898	895	892	888	885
28CH03	13	28	14000	419	416	413	410	407	403	400	397	393	390	387	383	380	377
28CH04	15	28	18000	489	486	483	480	477	473	470	467	463	460	457	453	450	447
28CH07	17	28	21000	559	556	553	550	547	543	540	537	533	530	527	523	520	517
28CH08	18	28	22500	592	589	586	583	580	576	573	570	567	563	560	557	553	550
28CH09	21	28	27700	697	694	691	688	685	681	678	675	672	668	665	662	658	655
28CH10	23	28	30300	757	754	751	748	745	741	738	735	732	728	725	722	718	715
28CH11	25	28	32800	807	804	801	798	795	791	788	785	782	778	775	772	768	765
28CH12	27	28	35700	867	864	861	858	855	851	848	845	842	838	835	832	828	825
28CH13	30	28	37200	907	904	901	898	895	891	888	885	882	878	875	872	868	865
32CH06	14	32	16700	489	486	483	480	477	473	470	467	463	460	457	453	450	447
32CH07	16	32	18800	559	556	553	550	547	543	540	537	533	530	527	523	520	517
32CH08	17	32	20400	604	601	598	595	592	588	585	582	579	575	572	568	565	562
32CH09	21	32	25600	707	704	701	698	695	691	688	685	682	678	675	672	668	665
32CH10	21	32	28300	757	754	751	748	745	741	738	735	732	728	725	722	718	715
32CH11	24	32	31000	807	804	801	798	795	791	788	785	782	778	775	772	768	765
32CH12	27	32	34000	867	864	861	858	855	851	848	845	842	838	835	832	828	825
32CH13	30	32	40800	927	924	921	918	915	911	908	905	902	898	895	892	888	885
32CH14	33	32	41800	957	954	951	948	945	941	938	935	932	928	925	922	918	915
32CH15	35	32	43200	987	984	981	978	975	971	968	965	962	958	955	952	948	945
36CH07	16	36	18800	559	556	553	550	547	543	540	537	533	530	527	523	520	517
36CH08	16	36	18500	529	526	523	520	517	513	510	507	503	500	497	493	490	487
36CH09	21	36	23700	665	662	659	656	653	649	646	643	639	636	633	629	626	623
36CH10	21	36	26100	707	704	701	698	695	691	688	685	682	678	675	672	668	665
36CH11	23	36	28500	757	754	751	748	745	741	738	735	732	728	725	722	718	715
36CH12	25	36	34100	807	804	801	798	795	791	788	785	782	778	775	772	768	765
36CH13	30	36	40100	867	864	861	858	855	851	848	845	842	838	835	832	828	825
36CH14	35	36	44200	927	924	921	918	915	911	908	905	902	898	895	892	888	885
36CH15	35	36	45800	957	954	951	948	945	941	938	935	932	928	925	922	918	915

PROPOSED JOIST (SEE SECTION 5.1)
183 LB/K' CORRESPONDS TO SPAN/360
DEFLECTION [REFERRED TO AS "RED
FIGURE" ON PAGE 25 OF THIS CALC.]



Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	27 of 31

Attachment 2: MBCI Deck Load

Trapezoidal Structural Standing Seam Roof Systems

07610/MBC
BuyLine 3903

The snap-together system, Ultra-Dek[®], and field seamed system, Double-Lok[®], were engineered from concept to installation for strength, durability, and weatherability. The standing seams are a full three inches above the lowest part of the panel, well above the water level as it flows off the roof. The seams have factory-applied mastic to insure a secure, weather-tight seam.

BEGINS AND ENDS IN A HIGH

The rake/gable at both ends of each roof system finish with a 3" high standing seam, avoiding the necessity of finishing in the low, flat part of a panel where the greatest possibilities for leaks occur in most other systems.

CONCEALED FASTENING SYSTEM

The standard offering for the Ultra-Dek[®] and Double-Lok[®] systems is a floating clip that cannot be installed unless the tab is centered in the clip base. This feature provides for maximum efficiency of the clip and panel.

Special conditions may require the use of the unique Articulating Clip, which is designed to eliminate binding and friction in a misaligned substrate application.


UPLIFT RATINGS

Both systems carry Underwriters Laboratories Fire Resistance and Wind Uplift (UL90) ratings covering a wide range of roof designs. In addition, the Double-Lok[®] system meets Class 1-80, 1-90, and 1-105 ratings as tested under Factory Mutual Research Corporation Standard 4471. The Double-Lok[®] system has met all test requirements specified in CEGS 07416/ASTM E1592 Standing Seam Metal Roof System guide specification. Contact MBCI for parameters relating to each panel profile.

APPLICATION

Panels can be installed before or after the exterior walls are in place. All trim is attached after the roof is installed. With a recommended minimum slope of 1/4":12, these roof systems can be used on all types of construction: masonry, metal or wood, for either new construction or retrofit.

Ultra-Dek[®]




Snap-Together System
12" and 18" also available



Panel Interlock

Double-Lok[®]



Field Seamed System
12" and 18" also available



Panel Interlock

Consult the MBCI DESIGN/INSTALLATION
INFORMATION MANUAL for proper application
and design details and other product
information.



www.mbc.com



Superior Structural Standing Seam Roof Systems 3

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>gk</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>me</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	28 of 31

Ghosh, Indrajit K

From: Jason Allen [JAllen@ncip.com]
Sent: Thursday, February 23, 2006 11:42 AM
To: Ghosh, Indrajit K
Subject: RE: Load Table for Trapezoidal Structural Standing Seam Roof Systems
Attachments: DLOK1822WLC.xls; DLOK1822WLC5.xls; DLOK2422WLC.xls; DLOK2422WLC5.xls

From: Ghosh, Indrajit K [mailto:indrajit.ghosh@wch-roc.com]
Sent: Thursday, February 23, 2006 12:31 PM
To: Jason Allen
Subject: RE: Load Table for Trapezoidal Structural Standing Seam Roof Systems

Thanks, Jason.

Can you give me the EXCEL file for the following:

8' span for 18" Double-Lok 22 gage with Windclamp
8' span for 18" Double-Lok 22 gage without Windclamp
8' span for 24" Double-Lok 22 gage with Windclamp
8' span for 24" Double-Lok 22 gage without Windclamp

Indra
508-372-9058

From: Jason Allen [mailto:JAllen@ncip.com]
Sent: Thursday, February 23, 2006 9:27 AM
To: indrajit.ghosh@wch-roc.com
Subject: FW: Load Table for Trapezoidal Structural Standing Seam Roof Systems

Mr. Ghosh,

Here is the information you requested. This chart does not have 1/3 increase for wind.

Thanks

Jason Allen, EIT
Sales Engineer/Test Lab Manager
MBCI
281-445-8555 ext 28612

From: Brian Jaks
Sent: Thursday, February 23, 2006 10:17 AM
To: Jason Allen
Subject: FW: Load Table for Trapezoidal Structural Standing Seam Roof Systems

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054		Rev.	A
Project	River Corridor Closure Contract		Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure						Sheet No.	29 of 31



FOR INTERNAL USE ONLY

18" Double-Lok® 22 Ga.
Negative Design Loads (psf)

Span	1592 Load	Design Load
0.50	264.33	148.50
1.00	253.06	142.17
1.50	241.80	135.84
2.00	230.53	129.51
2.50	219.27	123.18
3.00	208.00	116.85
3.50	186.34	104.68
4.00	164.67	92.51
4.50	143.01	80.34
5.00	121.34	68.17
5.50	99.68	56.00
6.00	78.01	43.83

Notes:

- 1) Above loads for use with HW-214, HW-216, HW-3140, HW-3160, HW-2122, HW-2124, HW-2126 and HW-2126.
- 2) The above loads were derived from uplift tests done in accordance with ASTM E-1592.
- 3) Test results are highlighted.
- 4) All values are interpolated and/or extrapolated from tests performed at spans of 2'-0", 3'-0" and 5'-0".
- 5) Design Load contains a 1.78 factor of safety.
- 6) These values do not consider fastener pullout or pullover, clip attachment must be designed separately.
- 7) The use of any field seaming equipment or accessories including but not limited to clips, fasteners, and support plates (eave, backup, rake, etc.) other than the provided by the manufacturer may damage panels, void all warranties and will void all engineering data.
- 8) This material is subject to change without notice. Please contact MBCI for most current data.

Effective Date: August 30, 2005

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	30 of 31



24" Double-Lok® 22 Ga.
Negative Design Loads (psf)

Span	1592 Load	Design Load
0.50	248.45	140.37
1.00	223.60	126.33
1.50	198.76	112.29
2.00	173.92	98.26
2.50	149.07	84.22
3.00	139.71	78.93
3.50	130.35	73.64
4.00	120.99	68.36
4.50	111.63	63.07
5.00	102.27	57.78
5.50	92.91	52.49
6.00	83.55	47.20

Notes:

- 1) Above loads for use with HW-214, HW-216, HW-3140, HW-3160, HW-2122, HW-2124, HW-2126 and HW-2128.
- 2) The above loads were derived from uplift tests done in accordance with ASTM E-1592.
- 3) Test results are highlighted.
- 4) All values are interpolated and/or extrapolated from tests performed at spans of 1'-0", 2'-6" and 5'-0".
- 5) Design Load contains a 1.77 factor of safety.
- 6) These values do not consider fastener pullout or pullover, clip attachment must be designed separately.
- 7) The use of any field seaming equipment or accessories including but not limited to clips, fasteners, and support plates (eave, backup, rake, etc.) other than the provided by the manufacturer may damage panels, void all warranties and will void all engineering data.
- 8) This material is subject to change without notice. Please contact MBCI for most current data.

Effective Date: August 30, 2005

Washington Closure
Hanford LLC

CALCULATION SHEET

Originator	I.K. Ghosh <i>IKG</i>	Date	4/20/06	Calc. No.	0100N-CA-C0054	Rev.	A
Project	River Corridor Closure Contract	Job No.	14655	Checked	J.N. Winters <i>JNW</i>	Date	4-20-06
Subject	Conceptual Design of 105N/109N Interim Safe Storage Enclosure					Sheet No.	31 of 31



Double-Lok® PANEL
24" Coverage

ALLOWABLE UNIFORM LOADS IN POUNDS PER SQUARE FOOT

24 Gauge (Fy = 60 KSI)								
SPAN TYPE	LOAD TYPE	SPAN IN FEET						
		2.5	3.0	3.5	4.0	4.5	5.0	5.5
SINGLE	LIVE	204.0	170.0	145.7	127.5	113.3	102.0	96.2
2-SPAN	LIVE	204.0	170.0	145.7	123.4	97.5	79.0	65.3
3-SPAN	LIVE	204.0	170.0	145.7	127.5	113.3	88.7	81.6
4-SPAN	LIVE	204.0	170.0	145.7	127.5	113.3	92.2	78.2

22 Gauge (Fy = 60 KSI)								
SPAN TYPE	LOAD TYPE	SPAN IN FEET						
		2.5	3.0	3.5	4.0	4.5	5.0	5.5
SINGLE	LIVE	296.9	247.5	212.1	185.6	165.0	136.3	112.7
2-SPAN	LIVE	296.9	247.5	212.1	173.9	137.4	111.3	92.0
3-SPAN	LIVE	296.9	247.5	212.1	185.6	165.0	139.1	115.0
4-SPAN	LIVE	296.9	247.5	212.1	185.6	160.4	129.9	107.4

NOTES:

- 1) Allowable loads are based on uniform span lengths and Fy = 60 ksi.
- 2) LIVE LOAD is limited by bending, shear, combined shear & bending
- 3) Above loads consider a maximum deflection ratio of L/180.
- 4) The weight of the panel has not been deducted from the allowable loads.
- 5) THE ABOVE LOADS ARE NOT FOR USE WHEN DESIGNING PANELS TO RESIST WIND UPLIFT.
- 6) Please contact manufacturer or manufacturer's website for most current allowable wind uplift loads.
- 7) The use of any field seaming equipment or accessories including but not limited to clips, fasteners, and support plates (eave, backup, rake, etc.) other than tha provided by the manufacturer may damage panels, void all warranties and will void all engineering data
- 8) This material is subject to change without notice. Please contact MBCI for most current data

The Engineering data contained herein is for the expressed use of customers and design professionals. Along with this data, it is recommended that the design professional have a copy of the most current version of the North American Specification for the Design of Cold-Formed Steel Structural Members published by the American Iron and Steel Institute to facilitate design. This Specification contains the design criteria for cold-formed steel components. Along with the Specification, the designer should reference the most current building code applicable to the project jobsite in order to determine environmental loads. If further information or guidance regarding cold-formed design practices is desired, please contact the manufacturer.

Subject to change without notice.

Effective April 7, 2005.

DISTRIBUTION

U.S. Department of Energy
Richland Operations Office

K. D. Bazzell	A3-04
D. C. Smith (9)	A3-04

Washington Closure Hanford

J. P. Delaney	X0-18
R. G. Egge	X5-50
K. A. Hadley	X0-18
E. G. Ison	X0-18
D. N. LaRue	H0-20
D. E. Reese	X0-18

Document and Information Services (2)	H0-30
DOE-RL Public Reading Room	H2-53
Hanford Technical Library	P8-55
Administrative Record (6)	H6-08

