



## Meeting Minutes Transmittal

**PURGEWATER**  
**Project Managers Meeting**  
**825 Jadwin/Room 340**  
**Hanford, Washington**  
**July 27, 2006**


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

  
 \_\_\_\_\_  
 Project Manager, Ecology

Date: 9/28/06

  
 \_\_\_\_\_  
 Project Manager Representative, RL

Date: 9/28/06

  
 \_\_\_\_\_  
 Project Manager Representative, FH

Date: 9/28/06

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
DG Singleton	H0-57
JA Winterhalder	E6-35

**RECEIVED**  
 OCT 20 2006

**EDMC**

**PURGEWATER PROJECT MEETING**

**825 Jadwin/Room 340**

**Hanford, Washington**

**July 27, 2006**

**11:00 a.m. to 11:30 a.m.**

**Agenda**

- I. Approval of June 22, 2006 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
  - A. Strategy Document Status
  - B. IDW Issues
  - C. Purgewater Sediment Issues
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for submittal to the Administrative Record
- VIII. Next Project Managers Meeting

## PURGEWATER PROJECT MEETING MINUTES

Project Managers Meeting  
825 Jadwin/Room 340  
Hanford, Washington

July 27, 2006

- I. Approval of June 22, 2006 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status (John Winterhalder FH)
  - A. There were 22,178 gallons of purgewater delivered to the PSTF in June.
- III. Project Specific Issues
  - A. Strategy Document Status
    1. Tony Miskho (FH) stated that there are three issues remaining associated with the contained-in determination: hydrazine, cadmium, and rewriting of enclosures 4 - 7. Mr. Miskho sent Ecology a revised hydrazine enclosure and the revised cadmium response, and he indicated that the enclosures 4 - 7 will be sent to Ecology before the August PMM.
  - B. IDW Issues
    1. Mr. Winterhalder reported that there were no outstanding issues regarding IDW, with the exception of rad surveillance that may result in further management of IDW. This issue should not impact operations.
  - C. Purgewater Sediment Issues
    1. Mr. Winterhalder stated that there continues to be problems with sediment in the purgewater deliveries to ETF. The purgewater containing sediment is being taken to the Modutanks. A solution to the issue has not been addressed. Since the problem was unexpected, there is no funding allocated for resources this fiscal year.
- IV. General Discussions
  - A. There were no general discussions.
- V. Status of Actions
  - A. 977 - The parties agreed to re-visit the baseline schedule that was provided at the January 2006 PMM after the purgewater strategy is approved.
  - B. 1513 - Deborah Singleton (Ecology) is scheduled to meet with EPA on August 10, 2006. After the meeting she will send a brief e-mail to RL.
- VI. New Actions Items
  - A. There were no new actions generated.
- VII. Documents for submittal to the Administrative Record
  - A. PMM meeting minutes.
- VIII. Next Project Managers Meeting
  - A. The next PMM was scheduled for August 24, 2006.

# Environmental Request Information System

## Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

### Purgewater Storage and Treatment Facility

Task ID: 977 Formally transmit the Modutanks Closure Plan package to RL.

Task Lead: Winterhaider, John

Soil and Water Remediation/GW/Purgewater Storage and Treatment Facility

POC: Winterhaider, John

Classification: Suspended

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Formally transmit the Modutanks Closure Plan package to RL.

Date	Status
7/27/2006	The parties agreed to re-visit the baseline schedule that was provided at the January 2006 PMM after the purgewater strategy is approved.
6/22/2006	No change.
5/25/2006	No change in status.
2/23/2006	No change.
1/26/2006	Mr. Winterhaider presented a baseline schedule for submittal of the closure plan.
11/17/2005	No change.
10/27/2005	A schedule for submittal of the closure plan will be prepared by Mr. Winterhaider and presented at the December PMM.
9/22/2005	A schedule for submittal of the closure plan will be prepared by Mr. Winterhaider and presented at the 2005 December PMM. RL is waiting for comments from Ecology regarding the proposed closure strategy for the Modutanks that was presented during the recent Purgewater workshops.
8/25/2005	A schedule for submittal of the closure plan will be provided by Mr. Winterhaider.
7/28/2005	Discussion was initiated on the closure strategy.
6/29/2005	No change.
5/26/2005	Continues on hold.
3/23/2005	Continues on hold.
2/23/2005	Continues on hold.
1/27/2005	This action remains on hold pending the outcome of the proposed purgewater strategy
12/16/2004	Remains on hold.
10/28/2004	No change in status.
9/23/2004	The closure plan package is still internal to FH. Mr. Hildebrand (DOE) requested that Mr. Winterhaider schedule a meeting after October 1, 2004, for discussion.
8/26/2004	The closure plan package is still internal to FH. This action remains open pending a determination of the strategy document.
7/29/2004	Submittal will be deferred pending determination on the strategy document.
4/22/2004	The closure plan package is still internal to FH.
3/18/2004	FH will make additional administrative changes and have the Closure Plan ready for submittal to RL by 5/27.
1/22/2004	The closure plan package is still at FH.
12/4/2003	The closure plan package will be ready to submit to RL as soon as the transmittal letter is prepared. This action will remain open.
10/30/2003	Action opened.

# Environmental Request Information System

## Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

---

### Purgewater Storage and Treatment Facility

**Task ID:** 1513      Schedule a meeting with Ecology to discuss incorporation of EPA's comments on the contained-in section of the strategy document.      **Task Lead:** Winterhaider, John

Soil and Water Remediation/GW/Purgewater Storage and Treatment Facility

**POC:** Winterhaider, John

**Classification:** Open

**Category:** PMM

	<b>Project</b>	<b>DOE</b>	<b>Agency</b>
--	----------------	------------	---------------

<b>Due:</b>	N/A	N/A	N/A
-------------	-----	-----	-----

<b>Complete:</b>	N/A	N/A	N/A
------------------	-----	-----	-----

**Closed Date:**

**Description:** Schedule a meeting with Ecology to discuss incorporation of EPA's comments on the contained-in section of the strategy document.

<b>Date</b>	<b>Status</b>
-------------	---------------

7/27/2006	Deborah Singleton (Ecology) is scheduled to meet with EPA on August 10, 2006. After the meeting she will send a brief e-mail to RL.
-----------	---

6/22/2006	A meeting is scheduled for June 27 to discuss the contained-in section. It will be confirmed at the meeting that Ecology has incorporated EPA's comments on the contained-in section.
-----------	---

5/25/2006	Ecology is waiting for final concurrence from EPA.
-----------	--

2/23/2006	Task opened.
-----------	--------------

---

