

0071512

<b>Change Number</b> M-15-06-05	<b>Federal Facility Agreement and Consent Order Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	<b>Date</b> October 5, 2006
------------------------------------	---	--------------------------------

<b>Originator</b> L. D. Romine	<b>Phone</b> 376-4747
-----------------------------------	--------------------------

**Class of Change**

I - Signatories                       II - Executive Manager                       III - Project Manager

**Change Title**

Delay completion of Interim Milestone M-15-46B to allow for completion and consideration of public comments.

**Description/Justification of Change**

The U.S. Department of Energy Richland Operations Office, the State of Washington Department of Ecology, and the U.S. Environmental Protection Agency have tentatively agreed to milestone changes for completing the Remedial Investigation/Feasibility Study process and the RCRA Facility Investigation/Corrective Measures Study process for 200 Area (Central Plateau) non-tank farm operable units (OUs). These changes, when fully approved, will defer the due date for major milestones M-015-00 and M-015-00C by three years to allow for additional site characterization to be completed before making several Central Plateau cleanup decisions. In addition, M-015 interim milestones are added and some existing milestones are modified. The deferral of M-015 milestone dates is required to allow enough time to gather additional characterization information to support cleanup decision-making. These changes will be undergoing a public comment period starting in approximately mid October of 2006. One of the interim milestones which will be deferred in order to obtain more characterization data is M-015-46B. In order to allow the public and stakeholders inputs to be factored into the tentatively agreed changes and finalize the M-15-06-02 change package it is necessary to delay Interim Milestone M-015-46B as follows:

Modifications to interim milestone M-015-46B are shown as ~~strikeout~~ for text deletions and **shading** for text additions.

M-015-46B	SUBMIT 200 AREA CHEMICAL LABORATORY WASTE OUs FEASIBILITY STUDY AND PROPOSED PLAN/PROPOSED PERMIT MODIFICATION, INCLUDING THE PAST PRACTICE WASTE SITES IN THE 200-LW-1 AND 200-LW-2 200 AREA CHEMICAL LABORATORY GROUPS.	11/30/2006 03/31/2007
-----------	---	--------------------------



**Impact of Change**

No significant impact is anticipated as a result of this change. This change delays Interim Milestone M-15-46B by four months to allow finalization of the M-15-06-02 change package.

**Affected Documents**

Hanford Federal Facility Agreement and Consent Order, as amended.

**Approvals**

DOE		10/10/06	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
EPA			<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
Ecology		10/10/06	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved

**RECEIVED**  
DEC 06 2006  
EDMC