


Meeting Minutes Transmittal

LLBG
 Project Managers Meeting
 825 Jadwin/Room 590A
 Hanford, Washington
 January 18, 2007


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


 Project Manager, Ecology

Date: 2/22/07


 Project Manager Representative, RL

Date: 22 Feb 07


 Project Manager Representative, FH

Date: 22 Feb 2007

RECEIVED
 FEB 28 2007

EDMC

D-2-9

LLBG Administrative Record
 MS Collins
 DG Singleton
 J Ollero
 DE Faulk

H6-08
 A6-38
 H0-57
 H0-57
 T4-04

LLBG PROJECT MEETING

825 Jadwin/Room 590A

Hanford, Washington

January 18, 2007

9:30 a.m. to 9:45 a.m.

Agenda

- I. Approval of December 21, 2006 LLBG Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Part B Permit Application Status
 - B. Groundwater Sampling Schedule
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting

VII. Documents for submittal to the Administrative Record
A. There were no documents identified.

VIII. Next Project Managers Meeting

A. The next PMM was scheduled for February 22, 2007.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Low-Level Burial Grounds

Task ID: 856 Schedule workshops to address LLBG NOD comments received from Ecology.

Task Lead: Miskho, Tony

Waste Stabilization and Disposition/Low-Level Burial Grounds

POC: Saueressig, Dan

Classification: Open

Category: PMM

Project DOE Agency

Due: N/A N/A N/A

Complete: N/A N/A N/A

Closed Date:

Description: Schedule workshops to address LLBG NOD comments received from Ecology.

Date	Status
1/18/2007	No change.
12/21/2006	No change.
11/16/2006	RL is preparing the updated well information requested by Ecology. A revised date for transmittal of the information is to be determined.
10/26/2006	RL is preparing the well information requested by Ecology. The information will be provided approximately November 10, 2006.
9/28/2006	Ecology will begin working on the Chapter 11 NODs
8/24/2006	Ecology sent a letter to RL/FH documenting that the parties mutually agreed to a 180-day extension for the NOD workshops.
7/27/2006	Ecology will be requesting updated information regarding groundwater wells. Ecology will schedule the next NOD workshop when it has completed internal discussions.
6/22/2006	The June 21 NOD workshop was canceled.
5/30/2006	The May 8 meeting was not held and will be rescheduled for the week of June 19. The next meeting will address groundwater comments and discuss closure actions.
4/25/2006	The next meeting is scheduled for May 8.
2/28/2006	the NOD workshops will resume.
1/24/2006	Ecology has the action to provide groundwater comments and the parties will review Chapter 11 in context of the draft paper provided by Ecology.
11/22/2005	One groundwater issue remains to be resolved. Ecology will send a letter approving another 180 day extension.
10/25/2005	Ecology is finalizing comments on Chapter 5.
8/23/2005	Ecology review is continuing. Comments are to be provided at the September meeting.
7/26/2005	Ecology continues to work on Chapter 11 comments. The comments will be presented at the next PMM. Ecology granted a 180-day extension to the NOD process.
6/29/2005	A workshop will be scheduled when Ecology completes its review of Chapter 11.
5/26/2005	The NOD workshops are ongoing.
3/23/2005	The NOD workshops are ongoing.
2/23/2005	Workshops are ongoing.
1/27/2005	Ecology has issued a 180-day NOD workshop extension.
12/16/2004	An NOD workshop extension for 180 days will be issued by Ecology.
10/28/2004	Workshops are on-going.
9/23/2004	A letter from RL providing a schedule for SW-2 and the burial grounds permit is in concurrence. Once Ecology receives the letter, the Chapter 11 NOD workshops will resume.
8/26/2004	RL/FH will respond to the schedule request transmitted by Ecology in August 2004. RL/FH will recommend a path forward concerning the Chapter 11 closure NODs.
7/29/2004	NOD workshops are continuing with Chapter 5 groundwater discussions after a hiatus in June. The workshops have been extended to January 2005. FH will begin developing responses to the Chapter 11 NODs for transmittal to Ecology.
5/27/2004	Discussions are continuing on Chapter 5, Groundwater.
4/22/2004	Workshops are ongoing and discussions are continuing on groundwater monitoring.
3/18/2004	Workshops are ongoing. Discussions on the MEMO model are scheduled to begin today.
1/22/2004	Workshops are ongoing. Ecology and RL agreed to extend the NOD workshops to July 13, 2004.
12/4/2003	Workshops are ongoing. One of the NOD comments was closed at the last workshop.

2/21/2007; 8:12:12 AM

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

10/30/2003 The groundwater chapter will be discussed at the NOD workshop following this meeting.
10/2/2003 Workshops are ongoing. Ecology's review of the WAP and the groundwater chapter will be discussed at the workshop following this meeting.
8/28/2003 Workshops are ongoing. Formal responses were submitted to Ecology on the groundwater chapter. Comments have been received from Ecology on the WAP. Ecology is evaluating DOE responses which will be addressed in the NOD resolution meeting.
7/24/2003 Workshops are ongoing. RL has received the letter extending the workshops to 1/18/04.
6/19/2003 Workshops are ongoing. Ecology is drafting a letter to extend the workshops to Jan/2004.
5/22/2003 Workshops are being scheduled weekly. Next workshop scheduled for 5/29.
4/1/2003 Workshops are scheduled weekly.
2/27/2003 Workshops are ongoing. Dan Saueressig will contact Tom Fogwell and bring him up to speed on current activities.
1/30/2003 Workshops are scheduled to begin the week of February 10, 2003.
11/21/2002 Workshops will be scheduled pending completion and submittal of Ecology comments.
10/17/2002 Action opened.

Task ID: 1690 Meeting with Ecology to present in-trench treatment.

Task Lead: Barnes, Brett

Waste Stabilization and Disposition/Low-Level Burial Grounds

POC: Barnes, Brett

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A
Closed Date:			

Description: Schedule a meeting with Ecology for a presentation on in-trench treatment.

Date	Status
------	--------

1/18/2007	Brett has prepared a presentation on in-trench treatment. Ms. Ollero will contact Mr. Barnes regarding available times.
12/21/2006	Task opened.



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY
3100 Port of Benton Blvd • Richland, WA 99352 • (509) 372-7950

January 12, 2007

Mr. Michael Collins
United States Department of Energy
P.O. Box 550, MSIN: A6-38
Richland, Washington 99352

Re: Agreement to Extend the 210-Day Notice of Deficiency (NOD) Workshop to Resolve Issues, Box 5, Figure 9-2, of the Tri-Party Agreement (TPA) for the *Draft Hanford Facility Dangerous Waste Permit Application Part B, Low-Level Burial Grounds (LLBG)*, Revision -2, DOE/RL-88-20, Submitted June 27, 2002

Dear Mr. Collins:

The Department of Ecology mutually agrees with the United States Department of Energy (USDOE) to extend the 210-day NOD Workshop to Resolve Issues, Box 5, Figure 9-2, of the TPA for an additional 180 days. The 180-day extension began on January 8, 2007, and will end July 9, 2007. This extension will maintain the integrity of the Part B Permit Application and Closure/Postclosure Plan Process Flow Chart outlined in Figure 9-2 of the TPA for the LLBG Draft Part B. In addition, Ecology expresses interest that the documentation of this extension will be confirmed at the January 2007 Waste Management LLBG Project Manager Meeting.

Ecology appreciates the support of USDOE and its contractors have provided. If you have any questions, contact me at 509-372-7988.

Sincerely,

Jennifer Ollero
Permit Manager, Low Level Burial Grounds
Nuclear Waste Program

pll

cc: see next page



Mr. Michael Collins

January 12, 2007

Page 2

cc: Dennis Faulk, EPA
Tony McKarns, USDOE
Greg Sinton, USDOE
Brett Barnes, FH
Jeannette Hyatt, FH
Tony Miskho, FH
Stuart Harris, CTUIR
Gabriel Bohnee, NPT
Russell Jim, YN
Todd Martin, HAB
Ken Niles, ODOE
Administrative Record: Low Level Burial Grounds
Environmental Portal

Hagel, Darlene L

From: Luttrell, Stuart P [stuart.luttrell@pnl.gov]
Sent: Tuesday, February 06, 2007 3:12 PM
To: Huckaby, Alisa D; Hagel, Darlene L; Collins, Michael S; Goswami, Dibakar; joll461@ecy.wa.gov
Cc: Fruchter, Jonathan S; Luttrell, Stuart P; Hildebrand, R D (Doug); McKarns, Anthony C (Tony); Dresel, P Evan; Clark, Clifford E (Cliff); Miskho, Anthony G; Swanson, L Craig
Subject: LLBG February Sampling Schedule

There should be no LLBG wells scheduled for February with the exception of one well, 299-W18-23, carried over from January.

Stuart Luttrell
Pacific Northwest National Laboratory
376-6023

