


Meeting Minutes Transmittal

WESF
 Project Managers Meeting
 825 Jadwin/Room 590A
 Hanford, Washington
 January 18, 2007

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

 Date: 2-22-07
 Project Manager, Ecology

 Date: 2-22-2007
 Project Manager Representative, RL

 Date: 2/22/07
 Project Manager Representative, FH

5-2-10 WESF Administrative Record
 OM Holgado
 FW Bond
 KA Conaway
 FM Simmons

H6-08
 A6-39
 H0-57
 H0-57
 H8-40

RECEIVED
 FEB 28 2007
 EDMC

WESF PROJECT MEETING
825 Jadwin/Room 590A
Hanford, Washington
January 18, 2007

10:30 a.m. to 10:45 a.m.

Agenda

- I. Approval of September 28, 2006 WESF Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Status of Milestones
 - B. Concerns regarding meeting scheduled milestone completion dates
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting

WESF PROJECT MEETING MINUTES
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington

January 18, 2007

- I. Approval of September 28, 2006 WESF Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status
 - A. Fen Simmons (FH) reported no change in the operational status.
- III. Project Specific Issues
 - A. Status of Milestones
Mr. Simmons reported that the preliminary results regarding the performance assessment plan for direct disposal at Yucca Mountain have been completed, and the final report is on track to be published in March 2007.
 - B. Concerns Regarding Meeting Scheduled Milestone Completion Dates
The performance assessment plan results will assist in establishing the path forward on Milestone M-92-05.
- IV. General Discussions
 - A. Kathy Conaway (Ecology) reported that Ecology, EPA and FH have been generating permit conditions for WESF. Ms. Conaway indicated that she would have draft permit conditions completed and available for review by the first of February 2007.
- V. Status of Actions
 - A. 1028 - An update will be provided at the February 2007 PMM.
 - B. 1645 - There was no change in status.
- VI. New Action Items
 - A. There were no new action items.
- VII. Documents for submittal to the Administrative Record
 - A. There were no documents identified.
- VIII. Next Project Managers Meeting
 - A. The next PMM was scheduled for February 22, 2007.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 1028 Provide updates on Milestone M-92-05.

Task Lead: Simmons, Fen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Simmons, Fen

Classification: Open

Category: PMM

Project	DOE	Agency
---------	-----	--------

Due:	N/A	N/A	N/A
------	-----	-----	-----

Complete:	N/A	N/A	N/A
-----------	-----	-----	-----

Closed Date:

Description: Provide updates on Milestone M-92-05.

Date	Status
------	--------

1/18/2007	An update will be provided at the February 2007 PMM.
-----------	--

9/28/2006	A meeting was held on September 13, 2006 with Ecology, RL and FH to discuss this milestone.
-----------	---

8/24/2006	Sen Moy (RL) stated that a detailed analysis is being initiated regarding treatment of the capsules at the vitrification plant.
-----------	---

7/27/2006	RL is on schedule to receive the results for the performance assessment plan which will be used to support direct disposal at Yucca Mountain in January 2007.
-----------	---

6/22/2006	Sen Moy (RL) will provide an update at the July 2006 PMM.
-----------	---

4/27/2006	Sen Moy (RL) reported that a performance assessment plan for direct disposal at the National High Level Waste Repository was presented to Ecology on February 9, 2006. Performance assessment modeling was initiated by RL in January 2006. Preliminary results are expected by the end of 2006 and final results in about 142 months from January 2006.
-----------	--

1/26/2006	The Part A has been revised to remove the state-only waste codes where the federal codes apply. Following certification, it will be transmitted to Ecology.
-----------	---

11/17/2005	No change.
------------	------------

9/22/2005	Discussion of Milestone M-92-01 will be carried forward.
-----------	--

7/28/2005	Discussion of Milestone M-92-01 was bumped at the last IAMIT, and this action will be carried forward.
-----------	--

5/26/2005	The April 28 IAMIT was canceled and this action will be carried forward.
-----------	--

3/23/2005	An update will be provided at the next PMM regarding Mr. McCormick's investigation on the vitrification plant's window for receiving the capsules. This action is dependent on whether the next IAMIT is held previous to the April 28, 2005 PMM.
-----------	---

1/27/2005	An update will be provided to Ecology at the February 1, 2005 IAMIT meeting.
-----------	--

12/16/2004	Activities are on-going.
------------	--------------------------

10/28/2004	The milestone is to remain open for now. If the decision is made to send the capsules to the vitrification plant, the plant has to be notified by 2012 so it can plan for necessary modifications. Doug Hildebrand has notified the pertinent group at the vitrification plant regarding the contents of the capsules so they can evaluate whether the capsules can be accepted.
------------	--

9/23/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
-----------	---

4/22/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
-----------	---

3/18/2004	Task opened.
-----------	--------------

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 1645 Ecology briefing on the RL analysis of the option for treating the capsules at the vitrification plant before sending them to Yucca Mountain.

Task Lead: Moy, Sen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Moy, Sen

Classification: Open

Category: PMM

	Project	DOE	Agency
--	----------------	------------	---------------

Due:	N/A	N/A	N/A
-------------	-----	-----	-----

Complete:	N/A	N/A	N/A
------------------	-----	-----	-----

Closed Date:

Description: Provide a briefing for Ecology on the RL analysis of the option for treating the capsules at the vitrification plant before sending them to Yucca Mountain.

Date	Status
1/18/2007	No change.
9/28/2006	No change in status.
8/24/2006	Action opened.

WESF
 Project Managers Meeting
 825 Jadwin/Room 590A
 Hanford, Washington

January 18, 2007

Attendance List

Name	Organization	Phone Number
Deakne Hoyle	FH/EP	373-0431
Kathy Knox	Knox Court Reporting	946-5535
Brian Dixon	FH/EP/EFS	376-7053
Kathy Conaway	ECU	372-7890
Jennifer Nuzum	FH/EP	373-7185
Jewe Szendre	Ecology	372-7911
Oscar M. Holgado	ME-RL	373-0589
Telecon:		
Len Simmons	FH/EP	