

Meeting Minutes Transmittal

WESF
 Project Managers Meeting
 825 Jadwin/Room 590A
 Hanford, Washington
 April 26, 2007

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

Frederick A. Bond

 Project Manager, Ecology

Date: 5-24-07

AT Moy

 Project Manager Representative, RL

Date: 5/24/07

B. Simmons

 Project Manager Representative, FH

Date: 5/24/07

WESF Administrative Record
 SK Moy
 FW Bond
 KA Conaway
 FM Simmons

H6-08
 A6-38
 H0-57
 H0-57
 H8-40

RECEIVED
 JUN 01 2007

EDMC

WESF PROJECT MEETING

825 Jadwin/Room 590A

Hanford, Washington

April 26, 2007

10:30 a.m. to 10:45 a.m.

Agenda

- I. Approval of February 22, 2007 WESF Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Status of Milestones
 - B. Concerns regarding meeting scheduled milestone completion dates
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting

WESF PROJECT MEETING MINUTES
Project Managers Meeting
825 Jadwin/Room 590A/700 Area
Hanford, Washington

April 26, 2007

- I. Approval of February 22, 2007 WESF Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status
 - A. Fen Simmons (FH) reported no change in the operational status.
- III. Project Specific Issues
 - A. Status of Milestones
Rick Bond (Ecology) stated that a final copy of the report from Idaho on the cesium and strontium capsules has been received, and Sen Moy (RL) is preparing a report on the approach for meeting the June 30, 2007 milestone. Mr. Bond stated that the report showed that Yucca Mountain can receive the capsules with no environmental impact, but it's still unknown whether Yucca Mountain will accept them.
 - B. Concerns Regarding Meeting Scheduled Milestone Completion Dates
The path forward regarding Milestone M-92-05 will be discussed at a May 7, 2007 meeting with Ecology and EPA.
- IV. General Discussions
 - A. Fen Simmons (FH) confirmed that a recertified Part B permit application will be submitted to Ecology.
- V. Status of Actions (report attached)
 - A. 1028 - Provide updates on Milestone M-92-05. A meeting will be held May 7, 2007 to discuss this milestone.
 - B. 1645 - Provide a briefing for Ecology on the RL analysis of the option for treating the capsules at the vitrification plant before sending them to Yucca Mountain. A meeting will be held May 7, 2007 to discuss this issue.
- VI. New Action Items
 - A. There were no new action items.
- VII. Documents for submittal to the Administrative Record
 - A. There were no documents identified.
- VIII. Next Project Managers Meeting
 - A. The next PMM was scheduled for May 24, 2007.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 1028 Provide updates on Milestone M-92-05.

Task Lead: Simmons, Fen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Simmons, Fen

Classification: Open

Category: PMM

Project DOE Agency

Due: N/A N/A N/A

Complete: N/A N/A N/A

Closed Date:

Description: Provide updates on Milestone M-92-05.

Date Status

2/22/2007	An update will be provided at the March 2007 PMM.
1/18/2007	An update will be provided at the February 2007 PMM.
9/28/2006	A meeting was held on September 13, 2006 with Ecology, RL and FH to discuss this milestone.
8/24/2006	Sen Moy (RL) stated that a detailed analysis is being initiated regarding treatment of the capsules at the vitrification plant.
7/27/2006	RL is on schedule to receive the results for the performance assessment plan which will be used to support direct disposal at Yucca Mountain in January 2007.
6/22/2006	Sen Moy (RL) will provide an update at the July 2006 PMM.
4/27/2006	Sen Moy (RL) reported that a performance assessment plan for direct disposal at the National High Level Waste Repository was presented to Ecology on February 9, 2006. Performance assessment modeling was initiated by RL in January 2006. Preliminary results are expected by the end of 2006 and final results in about 142 months from January 2006.
1/26/2006	The Part A has been revised to remove the state-only waste codes where the federal codes apply. Following certification, it will be transmitted to Ecology.
11/17/2005	No change.
9/22/2005	Discussion of Milestone M-92-01 will be carried forward.
7/28/2005	Discussion of Milestone M-92-01 was bumped at the last IAMIT, and this action will be carried forward.
5/26/2005	The April 28 IAMIT was canceled and this action will be carried forward.
3/23/2005	An update will be provided at the next PMM regarding Mr. McCormick's investigation on the vitrification plant's window for receiving the capsules. This action is dependent on whether the next IAMIT is held previous to the April 28, 2005 PMM.
1/27/2005	An update will be provided to Ecology at the February 1, 2005 IAMIT meeting.
12/16/2004	Activities are on-going.
10/28/2004	The milestone is to remain open for now. If the decision is made to send the capsules to the vitrification plant, the plant has to be notified by 2012 so it can plan for necessary modifications. Doug Hildebrand has notified the pertinent group at the vitrification plant regarding the contents of the capsules so they can evaluate whether the capsules can be accepted.
9/23/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
4/22/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
3/18/2004	Task opened.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 1645

Ecology briefing on the RL analysis of the option for treating the capsules at the vitrification plant before sending them to Yucca Mountain.

Task Lead: Moy, Sen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Moy, Sen

Classification: Open

Category: PMM

	Project	DOE	Agency
--	---------	-----	--------

Due:	N/A	N/A	N/A
------	-----	-----	-----

Complete:	N/A	N/A	N/A
-----------	-----	-----	-----

Closed Date:

Description: Provide a briefing for Ecology on the RL analysis of the option for treating the capsules at the vitrification plant before sending them to Yucca Mountain.

Date	Status
------	--------

2/22/2007	The status of the briefing will be provided at the March 2007 PMM.
-----------	--

1/18/2007	No change.
-----------	------------

9/28/2006	No change in status.
-----------	----------------------

8/24/2006	Action opened.
-----------	----------------

**WESF
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington**

April 26, 2007

Attendance List

Name	Organization	Phone Number
Kathy Knox	Knox Court Reporting	946-5535
Brian Dixon	FH/EP/EFS	376-7053
Rick Bond	Ecology	372-7885
Tuz Miller	FH	376-7313
Brett M Barnes	FH-Waste Serv.	376-3640
LINDA Petersen	FH-LPCS	373-4200
Fen Simmons	FH-EP	372-0413
Michael Collins	DOE	376-6536
Tony McHARNS	DOE	376-8981
Michelle Mandis	Ecology	372-7870
Kathie Conway	Ecology	372-7890
Kathy Ciore	FH/EP	376-2377
Darlene Hazel	FH/EP	373-0431