

Meeting Minutes Transmittal

WESF  
Project Managers Meeting  
825 Jadwin/Room 590A  
Hanford, Washington  
May 24, 2007

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

  
Project Manager, Ecology

Date: 8-23-07

  
Project Manager Representative, RL

Date: 8-23-07

  
Project Manager Representative, FH

Date: 8/23/07

WESF Administrative Record	H6-08
SK Moy	A6-38
FW Bond	H0-57
KA Conaway	H0-57
FM Simmons	H8-40

**RECEIVED**  
SEP 04 2007  
**EDMC**

**WESF PROJECT MEETING  
825 Jadwin/Room 590A  
Hanford, Washington  
May 24, 2007**

**10:30 a.m. to 10:45 a.m.**

**Agenda**

- I. Approval of April 26, 2007 WESF Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
  - A. Status of Milestones
  - B. Concerns regarding meeting scheduled milestone completion dates
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting

WESF PROJECT MEETING MINUTES  
Project Managers Meeting  
825 Jadwin/Room 590A/700 Area  
Hanford, Washington

May 24, 2007

- I. Approval of April 26, 2007 WESF Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status
  - A. There was no change in operational status.
- III. Project Specific Issues
  - A. Status of Milestones

Sen Moy (RL) reported that the performance assessment shows the technical viability of the capsules going to Yucca Mountain without further treatment. There was a brief discussion regarding whether the June 30, 2007 milestone will be satisfied. It was noted that Laura Cusack (Ecology) and Mark French (RL) met yesterday to discuss the status of the milestone, and the parties deferred to the outcome of that meeting.
  - B. Concerns Regarding Meeting Scheduled Milestone Completion Dates

The path forward regarding Milestone M-92-05 was discussed at a May 23, 2007 meeting with Ecology and RL.
- IV. General Discussions
  - A. Kathy Conaway (Ecology) reported that Ecology's focus is on revising the Part B permit documentation that is currently in the sitewide permit, and that review of the WESF Part B is on hold. Fen Simmons (FH) initiated a discussion regarding the upcoming annual clunk test. Ms. Conaway stated that when the permit conditions for WESF are written, there won't be a requirement for the clunk test. However, if the revised WESF Part B isn't issued until December, it would be after the scheduled clunk test. Ms. Conaway indicated she would review the regs to determine whether the clunk test can be discontinued.
- V. Status of Actions (report attached)
  - A. 1028 - Provide updates on Milestone M-92-05. Mr. Moy provided an update at today's PMM. A meeting with Ecology and RL was held yesterday, and the parties will await feedback from the meeting.
  - B. 1645 - Provide a briefing for Ecology on the RL analysis of the option for treating the capsules at the vitrification plant before sending them to Yucca Mountain. A final briefing was given, and it was agreed to close this action.
- VI. New Action Items
  - A. There were no new action items.

VII. Documents for submittal to the Administrative Record

A. There were no documents identified.

VIII. Next Project Managers Meeting

A. The next PMM was scheduled for June 28, 2007.

**WESF  
Project Managers Meeting  
825 Jadwin/Room 590A  
Hanford, Washington**

May 24, 2007

**Attendance List**

Name	Organization	Phone Number
Kathy Crown	FH-EP	376-2377
Kathy Knox	Knox Court Reporting	946-5535
Brian Dixon	FH/EP	376-7053
Tom McHarris	DOE	376-8981
Jed Williams Jr	FH/EP	376-4782
Fm Simman	FH/EP	520413
LINDA Petersen	FH-EP	372-4200
S.K. MOY	RL	376-8370
Dailene Daegl	FH/EP	373-0431
M. Mandis	ECU	2-7970
Guy Smith	RC	3757939
Kathy Conaway	Ecology	372-7890
Rick Bond	Ecology	372-7885