





Change Number M-24-07-03	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date August 24, 2007
Originator K. M. Thompson		Phone (509) 373-0750
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Modify Interim Milestone M-024-57 to extend due date for completion of negotiations and revision of M-024-57 by August 1 of each year to maintain a four year commitment for well installations (extension to October 31 for Calendar Year 2007 only).		
Description/Justification of Change Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) Interim Milestone M-024-57 requires the U. S. Department of Energy (DOE), the State of Washington Department of Ecology (Ecology) and the U. S. Environmental Protection Agency (EPA) (Parties) to initiate discussions annually by June and revise M-024-57 by August 1 of each year to maintain a four year commitment for well installations. Tri-Party Agreement Change Form M-24-07-01 has previously extended the revision of M-024-57 completion date to August 31, 2007 (for Calendar Year 2007 only). The Parties have initiated discussions, in compliance with Interim Milestone M-024-57, for Calendar Year 2007. However, due to ongoing negotiations and other priorities, the Parties have not yet completed discussions on modification of Interim Milestone M-024-57. Discussions will continue in coordination with the ongoing overall Tri-Party Agreement negotiations related to the Waste Treatment Plant schedule & ground water related activities in order to reach agreement and approve final modifications to Interim Milestone M-024-57. Therefore, to allow for successful completion of these discussions this change form extends the requirement, of Interim Milestone M-024-57, to conclude negotiations from August 31 to October 31 for Calendar Year 2007 only. Changes to Interim Milestone M-024-57 are displayed, on page 2 of this change form, by <u>Highlighting</u> to indicate addition of text and by Strikeout to indicate deletion of text.		
Impact of Change No impacts are anticipated by this modification of Tri-Party Agreement Interim Milestone M-024-57.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended.		
Approvals  DOE <u>8/30/07</u> <input checked="" type="checkbox"/> Approved _____ Disapproved _____ Date		Page 1 of 2  SEP 05 2007 EDMC
 EPA <u>8/30/07</u> <input checked="" type="checkbox"/> Approved _____ Disapproved _____ Date		
 Ecology <u>8/30/07</u> <input checked="" type="checkbox"/> Approved _____ Disapproved _____ Date		

Modifications to Tri-Party Agreement Interim Milestone M-024-57

<p>M-024-57 (Ecology Lead)</p>	<p>INSTALL A MINIMUM OF 60 WELLS (SEE ATTACHED WELL LIST). DOE WILL INITIATE DISCUSSIONS ANNUALLY IN JUNE USING THE DATA QUALITY OBJECTIVE PROCESS (DQO) TO REAFFIRM THE SELECTED WELLS AND RECOMMEND ANY NEW WELL INSTALLATIONS NEEDED TO MAINTAIN A THREE-YEAR ROLLING PRIORITIZED DRILLING SCHEDULE CONSISTENT WITH SITE-WIDE CLEAN-UP PRIORITIES. THE PARTIES WILL CONCLUDE NEGOTIATIONS AND REVISE M-024-57 BY AUGUST 1 (for 2007 this date is extended to August <u>October</u> 31) OF EACH YEAR TO MAINTAIN A FOUR YEAR COMMITMENT FOR WELL INSTALLATIONS. THE LIST FOR CY 2006 IS INCLUDED AS ATTACHMENT 1 TO THIS TPA CHANGE PACKAGE. ATTACHMENT 2 TO THIS TPA CHANGE PACKAGE CONTAINS THE LIST OF WELLS TO BE INSTALLED CY 2007, ATTACHMENT 3 CONTAINS WELLS TO BE INSTALLED CY 2008, AND ATTACHMENT 4 CONTAINS WELLS TO BE INSTALLED CY 2009.</p> <p>SINCE ALL WELLS ARE DRILLED IN CERCLA OR RCRA PAST PRACTICE OPERABLE UNITS, THE PARTIES AGREED THAT THE MOST EFFECTIVE AND EFFICIENT METHOD OF MANAGING WASTES FROM ALL HANFORD WELL DEVELOPMENT DRILLING WOULD BE TO DISPOSE OF THE WASTE IN THE HANFORD ENVIRONMENTAL RESTORATION DISPOSAL FACILITY (ERDF). THIS WORKSCOPE WOULD BE CONDUCTED UNDER THE M-024 SERIES MILESTONES AND WILL NEED TO MEET ERDF DISPOSAL REQUIREMENTS THROUGH THE TIMELY SUBMITTAL OF CERCLA SAMPLING AND ANALYSIS PLANS (OR REVISIONS TO EXISTING CERCLA SAMPLING AND ANALYSIS PLANS) FOR THE APPROPRIATE OPERABLE UNIT, APPROVED BY THE ASSIGNED LEAD REGULATORY AGENCY.</p> <p>Remainder of Milestone M-024-57 requirements remain unchanged.</p>	<p>DUE DATES ARE AS INDICATED IN THE DESCRIPTIVE TEXT OF THE MILESTONE</p>
--	--	--