



0074115

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

OCT 09 2007

08-AMCP-0001

Mr. N. Ceto, Program Manager
Office of Environmental Cleanup
Hanford Project Office
U.S. Environmental Protection Agency
309 Bradley Blvd., Suite 115
Richland, Washington 99352

RECEIVED
OCT 12 2007
EDMC

Dear Mr. Ceto:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) CLASS II CHANGE PACKAGES M-15-07-01 AND M-15-07-03 FOR THE ESTABLISHMENT OF A NEW INTERIM M-15 MILESTONE AND MODIFICATION OF TRI-PARTY AGREEMENT INTERIM MILESTONE M-15-40D

The purpose of this letter is to transmit Tri-Party Agreement Class II Change Packages M-15-07-01 and M-15-07-03, for the establishment of a new Interim M-15 Milestone and Modification of Tri-Party Agreement Interim Milestone M-15-40D.

Change Package M-15-07-01 authorizes the removal of the 200-SC-1 waste sites from the scope of the feasibility study in Tri-Party Agreement Interim Milestone M-15-40D and establishes a new interim milestone for a Remedial Investigation/Feasibility Study Report and Proposed Plan for Operable Unit 200-SC-1. The new Tri-Party Agreement Interim Milestone (M-15-40E), is being created to allow for additional field work that has been identified after change packages M-15-06-02 and C-06-02 were approved on February 27, 2007. The additional field work was identified in the Supplemental Characterization Data Quality Objective Report and documented in the Supplemental Remedial Investigation/Feasibility Study Work Plan for the 200 Areas Central Plateau Operable Units, DOE/RL-2007-02, Draft A, Volumes I and II, in letter (07-AMCP-0126), dated March 23, 2007.

Change Package M-15-07-03 authorizes a modification to the due date of Tri-Party Agreement Interim Milestone M-15-40D because of the addition of exposure point risk analysis that was identified after the M-15-40D Interim Milestone date was negotiated. These analyses will enhance the quality, readability, and completeness of the feasibility study and proposed plan; and will present the range of benefits associated with removing select areas of elevated contamination.


Mr. N. Ceto
08-AMCP-0001

-2-

OCT 09 2007

If you have any questions, please contact me, or your staff may contact, Matt McCormick, Assistant Manager for the Central Plateau, on (509) 373-9971.

Sincerely,



David A. Brockman
Manager

AMCP:BLF

Attachments

cc w/attachs:

B. A. Austin, FHI
G. Bohnee, NPT
L. Buck, Wanapum
C. E. Cameron, EPA
R. H. Engelmann, EFSH
B. H. Ford, FHI
S. Harris, CTUIR
J. A. Hedges, Ecology
M. J. Hickey, FFS
R. Jim, YN
S. L. Leckband, HAB
K. Niles, ODOE
R. E. Piippo, FHI
J. B. Price, Ecology
J. G. Vance, FFS
Administrative Record
Environmental Portal


ATTACHMENT 1

Tri-Party Agreement Change Package M-15-07-01

Consisting of 3 pages, including cover page

Change Number M-15-07-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 9/25/2007
Originator Briant Charboneau Phone (509) 373-6137		
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
Change Title Modification of <u>Hanford Federal Facility Agreement and Consent Order</u> Interim Milestone M-15-40D to clarify scope and establishment of a new M-15 Interim Milestone.		
Description/Justification of Change Approval of this change package authorizes; 1) Removal of the 200-SC-1 operable unit (OU) from the scope of the feasibility study in Interim Milestone M-15-40D and establishment of a new interim milestone for a Remedial Investigation/Feasibility Study Report and Proposed Plan for OU 200-SC-1. The new interim milestone is being created to allow for the gathering of supplemental characterization information for the 10 200-SC-1 waste sites. This change allows the 200-CW-5 Feasibility Study (M-15-40D) to proceed without delay due to supplemental field work. 2) Removal of OUs from the scope of the feasibility study in Interim Milestone M-15-40D to be consistent with what was agreed to in Change Package C-06-02, which was approved February 27, 2007. The C-06-02 Change Package moved eight waste units in OU 200-CW-2, to OUs 200-MG-2, and 200-CW-1, and all waste units in OU 200-CW-4, to OUs 200-MG-2, and 200-CW-1.		
Impact of Change This change package removes the 200-SC-1 OU from the scope of the M-15-40D Interim Milestone Feasibility Study and establishes a new M-15-40E Interim Milestone to gather supplemental characterization for OU 200-SC-1. The changes will not impact the completion of the M-15-00 Major Milestone.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended and Hanford Site internal planning management, and budget documents (e.g., baseline change control documents; related work authorizations and directives).		

Approvals

_____ N/A _____ Approved _____ Disapproved
 Ecology _____ Date _____
 _____  _____ 10/5/07 ☒ Approved _____ Disapproved
 DOE-RL _____ Date _____
 _____ Approved _____ Disapproved
 EPA _____ Date _____


(Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with insertings.)

Number	Title	Due Date
M-015-40E	Submit a feasibility study report and proposed plan for OU 200-SC-1	12/30/2010
M-015-40D	Submit a revised feasibility study report and revised proposed plan for 200-CW-2, 200-CW-4, 200-CW-5 and 200-SC-1 <u>OUS</u> to EPA	04/30/2008

ATTACHMENT 2

TPA Change Package M-15-07-03

Consisting of 3 pages, including cover page

Change Number M-15-07-03	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 9/25/2007
Originator Briant Charboneau Phone (509) 373-6137		
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
Change Title Extension of Interim Milestone M-15-40D submit the 200- CW-5 operable unit (OU) feasibility study report and proposed plan to U.S. Environmental Protection Agency.		
Description/Justification of Change <p>Approval of this change package authorizes a change to the due date of Interim Milestone M-15-40D due to the addition of exposure point risk analysis that was identified after the M-15-40D Interim Milestone date was negotiated. The goal of these analyses is to reduce the uncertainty associated with decision making. The additional analysis will identify exposure-point-concentrations, after elevated areas of contamination are removed. These analyses will present the gross reduction in risk to human health and the environment at various stages of removal. These investigations will enhance the quality, readability, and completeness of this documentation. These analyses will present the range of benefits associated with removing select areas of elevated contamination.</p>		
Impact of Change This change delays the submittal of the 200-CW-5 OU Feasibility Study and Proposed Plan. The delay does not affect the completion of the M-15-00 Major Milestone. The change has no impact to the environment or worker safety.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended and Hanford Site internal planning management, and budget documents (e.g., baseline change control documents; related work authorizations and directives).		
Approvals		
N/A Ecology	_____ Date	____ Approved ____ Disapproved
DOE-RL	 10/5/07 Date	X Approved ____ Disapproved
EPA	_____ Date	____ Approved ____ Disapproved

(Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with **shading**)

Number	Title	Due Date
M-015-40D	Submit a revised feasibility study report and revised proposed plan for 200-CW-5 to EPA	04/30/2008 07/31/08