



Department of Energy

9305267

Richland Field Office

P.O. Box 550

Richland, Washington 99352

JUL 19 1993

93-ASB-036




Mr. Roger F. Stanley  
Tri-Party Agreement Implementation  
State of Washington  
Department of Ecology  
P. O. Box 47600  
Olympia, Washington 98504-7699

Mr. George Hofer  
Hanford Project Manager  
U. S. Environmental Protection Agency  
1200 Sixth Avenue  
Seattle, Washington 98101

Dear Messrs. Stanley and Hofer:

NOTICE OF POTENTIAL IMPACTS TO THE HANFORD FEDERAL FACILITY COMPLIANCE AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) MILESTONES M-14-02 AND M-14-03.

As discussed with members of your staffs on June 16, 1993, completion of construction and startup of the 27 module Waste Sampling and Characterization Facility (WSCF) may be impacted by delays in modular completion and shipment from the supplier, U.S. Modular, in Texas. Since October 1992, the U.S. Department of Energy, Richland Operations Office (DOE-RL), Westinghouse Hanford Company (WHC), and Kaiser Engineers Hanford Company (KEH) have taken aggressive actions to minimize impacts to WSCF construction and startup schedules. These actions include (1) the use of Kaiser Corporate expediting services, (2) maintaining personnel in Texas on a full time basis (beginning in February 1993), (3) termination of the U.S. Modular contract for default, (4) assuming management of all work at U.S. Modular, (5) independently hiring a trucking company to ship the remaining components to Hanford (this action is complete) and (6) hiring a new contractor for expedited module placement and completion of outstanding fabrication and testing at WSCF.



Messrs. Stanley and Hofer


-2-

JUL 19 1993

Potential impacts to TPA milestones M-14-02 and M-14-03 could result from delays in module shipment, assembly and testing. Until the modules are placed and testing initiated, these impacts cannot be reasonably estimated. Until that time, DOE-RL will keep you aware of our progress. Impacts to the subject TPA milestones, when known, will be formally communicated to you.

If you have any questions, please call Mr. R. P. Carter of Waste Management Division on (509) 376-0016.

Sincerely,

  
Steven H. Wisness  
Hanford Project Manager

cc: ~~T. M. Anderson, WHC~~  
R. J. Bliss, WHC  
T. C. Varljen, WHC  
R. T. French, KEH  
B. A. Austin, WHC  
D. C. Nylander, Ecology  
D. R. Sherwood, EPA  
B. Mauss, Ecology


# CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
SH Wisness/RL	RF Stanley/Ecology G Hofer/USEPA	Incoming: 9305267

Subject: NOTICE OF POTENTIAL IMPACTS TO THE HANFORD FEDERAL FACILITY COMPLIANCE AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) MILESTONES M-14-02 and M-14-03

## INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		President's Office		
		LD Arnold	B2-35	
		BA Austin		
		ML Bell		
		RJ Bliss (Level I/Assignee)		
		DB Cartmell	R3-56	
		AJ Fisher		
		CA Jensen (original letter/enc.)		
		MK Korenko		
		EJ Kosiancic		
		HE McGuire		
		GC Mooers	H4-23	
		SR Moreno		
		RG Slocum		
		TC Varljen		
		EP Vodney		
		Program Support Center (2)	A2-18	
		<del>EPIC</del>	H6-08	



*GR-QA*