


Meeting Minutes Transmittal

WESF
Project Managers Meeting
825 Jadwin/Room 340
Hanford, Washington
April 27, 2006

RECEIVED
JUL 11 2006

EDMC


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


Project Manager, Ecology

Date: 6/22/06


Project Manager Representative, RL

Date: 6/22/06


Project Manager Representative, FH WSD

Date: 6/22/06

WESF Administrative Record	H6-08
OM Holgado	A6-39
FW Bond	H0-57
KA Conaway	H0-57
FM Simmons	H8-40

WESF PROJECT MEETING

825 Jadwin/Room 340

Hanford, Washington

April 27, 2006

10:30 a.m. to 10:45 a.m.

Agenda

- I. Approval of January 26, 2006 WESF Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Part B Permit Application status
 - B. Status of Milestones
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

WESF PROJECT MEETING MINUTES

Project Managers Meeting

825 Jadwin/Room 340

Hanford, Washington

April 27, 2006

- I. Approval of January 26, 2006 WESF Project Meeting Minutes (Ecology/DOE-RL/FH).
- II. Operational Status
 - A. Roger Szelmeczka (FH) reported no change in the operational status.
- III. Project Specific Issues
 - A. Part B Permit Application Status

Mr. Szelmeczka reported that comments on the Part B permit application were received from Ecology on February 26, 2006. A series of workshops were held with Ecology, RL and FH to resolve the comments. EPA was then provided a copy of the revised draft Part B, and redline/strikeout comments from EPA were received this week. FH is in the process of addressing EPA's comments.

Mr. Szelmeczka noted that the June 30, 2006 deadline for submittal of a certified Part B is in jeopardy of not being met. Kathy Conaway (Ecology) expressed concern regarding the lengthy review process and stated that she would provide a deadline extension, if needed, in an effort to ensure the permit is satisfactory.
 - B. Status of milestones

Regarding milestone M-92-05, Sen Moy (RL) reported that a performance assessment plan for direct disposal at the National High Level Waste Repository was presented to Ecology on February 9, 2006. Performance assessment modeling was initiated by RL in January 2006. Preliminary results are expected by the end of 2006 and final results in about 14½ months from January 2006.
- IV. General Discussions
 - A. There were no topics for general discussion.
- V. Status of Actions (report attached)
 - A. 973 - RL/FH received Ecology's comments on the Part B and are in the process of addressing those comments.
 - B. 1028 - Mr. Moy provided an update of M-92 (see status of milestones under project specific issues).
- VI. New Action Items
 - A. There were no new action items.
- VII. Next Project Managers Meeting
 - A. The next PMM was scheduled for May 25, 2006.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 973 Coordinate discussions on WESF Part B, Rev 0, Permit Application options.

Task Lead: Simmons, Fen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Simmons, Fen

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	6/1/2005	6/30/2005

Complete: N/A

Closed Date:

Description: Coordinate discussions on WESF Part B, Rev 0, Permit Application options.

Date	Status
4/27/2006	RL/FH received Ecology's comments on the Part B and are in the process of preparing responses.
1/26/2006	Ecology is finalizing comments on the Part B.
11/17/2005	Ecology will hold an internal meeting to discuss comments.
9/22/2005	Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
7/28/2005	Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
5/26/2005	Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
3/23/2005	Kathy Conaway will confer with Greta Davis regarding the Hanford RCRA Permit schedule. Ms. Conaway will provide an NOC extension letter if it is determined that the June 30, 2005 certified Part B submittal deadline will not be met.
1/27/2005	An evaluation of whether the June 2005 date for submittal of a certified Part B permit application can be met or needs an extension will be made at the March 2005 PMM.
12/16/2004	Ecology will be reviewing the draft Part B and generating NOD comments, which will be discussed among Ecology, RL and FH during NOD workshops. A table tracking the NOD resolutions will be maintained during the process.
10/28/2004	Remains under review at Ecology. Removal of references to dry storage in the permit will be addressed in the NOD workshops.
9/23/2004	The draft Part B permit has been submitted to Ecology.
4/22/2004	The draft Part B permit has been submitted to Ecology.
3/18/2004	The draft Part B is scheduled for transmittal to Ecology the week of 3/22.
12/4/2003	A meeting was scheduled with Ecology for January 15, 2004 to discuss the Part B permit options.
10/29/2003	RL has developed a second option that would make limited funding available through FY2006. The project would ramp up in FY2007 to complete the design and fabrication. This schedule will delay capsule movement start-up until FY 2009.
10/2/2003	Task opened.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 1028 Provide updates on Milestone M-92-05.

Task Lead: Simmons, Fen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Simmons, Fen

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Provide updates on Milestone M-92-05.

Date	Status
------	--------

4/27/2006	Sen Moy (RL) reported that a performance assessment plan for direct disposal at the National High Level Waste Repository was presented to Ecology on February 9, 2006. Performance assessment modeling was initiated by RL in January 2006. Preliminary results are expected by the end of 2006 and final results in about 142 months from January 2006.
1/26/2006	The Part A has been revised to remove the state-only waste codes where the federal codes apply. Following certification, it will be transmitted to Ecology.
11/17/2005	No change.
9/22/2005	Discussion of Milestone M-92-01 will be carried forward.
7/28/2005	Discussion of Milestone M-92-01 was bumped at the last IAMIT, and this action will be carried forward.
5/26/2005	The April 28 IAMIT was canceled and this action will be carried forward.
3/23/2005	An update will be provided at the next PMM regarding Mr. McCormick's investigation on the vitrification plant's window for receiving the capsules. This action is dependent on whether the next IAMIT is held previous to the April 28, 2005 PMM.
1/27/2005	An update will be provided to Ecology at the February 1, 2005 IAMIT meeting.
12/16/2004	Activities are on-going.
10/28/2004	The milestone is to remain open for now. If the decision is made to send the capsules to the vitrification plant, the plant has to be notified by 2012 so it can plan for necessary modifications. Doug Hildebrand has notified the pertinent group at the vitrification plant regarding the contents of the capsules so they can evaluate whether the capsules can be accepted.
9/23/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
4/22/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
3/18/2004	Task opened.

