

<b>Change Number</b> M-15-11-02	<b>Federal Facility Agreement and Consent Order Change Control Form</b> Do not use blue ink. Type or print using black ink.	<b>Date</b> 06/14/2011
------------------------------------	--	---------------------------

<b>Originator</b> J. A. Dowell	<b>Phone</b> (509) 376-3389
--------------------------------	-----------------------------

**Class of Change**

I - Signatories
  II - Executive Manager
  III - Project Manager

**Change Title**

Extension of *Hanford Federal Facility Agreement and Consent Order* (HFFACO) Milestone M-015-90

**Description/Justification of Change**

This change package approves a six-month extension for TPA milestone M-015-90. The additional time is needed for US DOE, Ecology and US EPA to resolve the issues listed below which impact the scope of the 200-IS-1 Work Plan:

- **Allocation of Pipelines and Associated Equipment to OUs** -- DOE will present maps and tables identifying pipelines, diversion boxes and other ancillary equipment not currently in Appendix C. DOE would also propose a process for assignment of pipelines to the 200-IS-1, 200-WA-1 and 200-EA-1. DOE will propose its schedule for TPA change requests to add pipelines, diversion boxes and other ancillary equipment to Appendix C.
- **Application of Alternative Closure Requirements** -- DOE and Ecology will jointly identify information needed to support the determination to apply alternative requirements [WAC 173-303-610(1)(e)].
- **Investigation Approaches** -- DOE will propose pipeline investigative approaches to identify waste, leaks and gaps necessary to achieve remedial decisions.
- **Waste Classification** -- DOE will propose the process for classification of waste (i.e., Mixed waste, low-level waste, high-level waste, TRU, etc.) associated with ancillary equipment.

These issues will be discussed through a series of collaborative Workshops with RL, Ecology, and EPA during the period of June 15, 2011 through August 31, 2011.



**Impact of Change**


This change extends the milestone due date for the 200-IS-1 work plan.

**Affected Documents**

The *Hanford Federal Facility Agreement and Consent Order*, as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).

**Approvals**

Ecology 	6/14/11 Date	<input checked="" type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved
DOE-RL 	6/14/11 Date	<input checked="" type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved
EPA N/A	_____ Date	<input type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved



*Description/Justification, Continued from Page 1*

M-015-90 is modified as follows.

Deletions to existing Tri-Party Agreement milestone/text are denoted with the ~~strikeout~~: new milestone/text are denoted with double underline

M-015-90	Submit revised RCRA Facility Investigation/Corrective Measures Study (RFI/CMS) & Remedial Investigation/ Feasibility Study (RI/FS) work plan for 200-IS-1 OU to Ecology.	<del>06/30/2011</del> <u>12/31/2011</u>
----------	--	--