







Change Number M-16-11-03	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 06/13/2011																								
Originator Jose R. Franco, Jr.		Phone (509) 376-4343																								
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																										
Change Title Modification of <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) M-016-140 Interim Milestone																										
Description/Justification of Change This change package establishes new milestones for 105-KW Fuel Storage Basin knock out pot material and sludge removal in accordance with TPA milestone M-016-140. This milestone was negotiated in 2008 to promote integration of the K Basin Sludge Treatment Project (STP) with 100 K Area closure activities and requires submittal of specified work plan documents and creation of related milestones. The milestones identified in this change package are included in DOE/RL-2010-63, " <i>Remedial Design/Remedial Action Work Plan for the K Basins Interim Remedial Action: Removal of K Basins Sludge from the River Corridor to the Central Plateau and Removal of Knock Out Pot Contents from the K Basins.</i> " <i>Continued on Page 2)</i>																										
Impact of Change This change provides new milestones for the 100 K response actions. It provides a path toward successful sludge packaging and treatment, fuel storage basin deactivation and demolition, and completion of 100 K response actions.																										
Affected Documents The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).																										
Approvals <table border="0" style="width: 100%;"> <tr> <td style="width: 40%; text-align: center;">N/A</td> <td style="width: 20%;"></td> <td style="width: 20%; text-align: center;">Approved</td> <td style="width: 20%; text-align: center;">Disapproved</td> </tr> <tr> <td>Ecology</td> <td style="text-align: center;">Date</td> <td></td> <td></td> </tr> <tr> <td></td> <td style="text-align: center;">6/13/2011</td> <td style="text-align: center;">✓</td> <td style="text-align: center;">Approved</td> </tr> <tr> <td>DOE-RL</td> <td style="text-align: center;">Date</td> <td></td> <td></td> </tr> <tr> <td></td> <td style="text-align: center;">6/14/11</td> <td style="text-align: center;">✓</td> <td style="text-align: center;">Approved</td> </tr> <tr> <td>EPA</td> <td style="text-align: center;">Date</td> <td></td> <td></td> </tr> </table>			N/A		Approved	Disapproved	Ecology	Date				6/13/2011	✓	Approved	DOE-RL	Date				6/14/11	✓	Approved	EPA	Date		
N/A		Approved	Disapproved																							
Ecology	Date																									
	6/13/2011	✓	Approved																							
DOE-RL	Date																									
	6/14/11	✓	Approved																							
EPA	Date																									

Description/Justification, Continued from Page 1

The following new interim milestones are proposed for the Sludge Treatment Project to meet the requirements of M-016-140.

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestones/text are denoted with double underline.

<u>M-016-170</u>	<u>Complete KOP material pre-treatment</u>	<u>09/30/2011</u>
<u>M-016-172</u>	<u>Complete KOP material removal from 105-KW Fuel Storage Basin</u>	<u>09/30/2012</u>
<u>M-016-174</u>	<u>Complete final design of sludge retrieval and transfer system</u>	<u>09/30/2013</u>
<u>M-016-175</u>	<u>Begin sludge removal from 105-KW Fuel Storage Basin</u>	<u>09/30/2014</u>
<u>M-016-176</u>	<u>Complete sludge removal from 105-KW Fuel Storage Basin</u>	<u>12/31/2015</u>