




Change Number M-16-11-16	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date September 14, 2011
Originator J. A. Dowell		Phone (509) 373-9971
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Delay of M-016-120 to Synchronize with 200W Pump-and-Treat Operations		
Description/Justification of Change <p>Approval of this change form delays M-016-120 by 8 months. This delay is to ensure that the 200 West Pump-and-Treat facility is operational before tie-in to the S/SX groundwater plume.</p> <p>In addition, the milestone is being changed to eliminate the "not to exceed 50 gpm pump-and-treat capacity" limitation to allow operational flexibility to accommodate field conditions. The milestone is also updated to the current facility name where the treatment will occur.</p> <p><i>continued on page 2</i></p>		
Impact of Change This change package extends M-016-120 by 8 months.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans). Also affects the 200-UP-1 RD/RA work plan.		
Approvals		
DOE	 _____ Date <u>9.14.11</u>	<input checked="" type="checkbox"/> Approved _____ Disapproved
EPA	 _____ Date <u>9/14/11</u>	<input checked="" type="checkbox"/> Approved _____ Disapproved
Ecology	_____ Date _____	<input type="checkbox"/> Approved _____ Disapproved



Description/Justification of change, continued

Modifications to interim milestones are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

<p>M-016-120 <u>Lead</u> <u>Agency:</u> <u>EPA</u></p>	<p>DOE will have a groundwater treatment system (not to exceed 50 gpm pump and treat capacity) for the Tc-99 plume at the S/SX Tank Farm within the 200-UP-1 Operable Unit. This milestone may <u>will</u> be met by utilizing treatment capacity at another location such as the new 200 West Pump and Treat <u>Facility</u> system or the Effluent Treatment Facility.</p>	<p>12/31/2011 <u>08/31/2012</u></p>
--	---	--