

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
INTERAGENCY MANAGEMENT INTEGRATION TEAM (IAMIT)
DETERMINATION Number: 2021-003

This form is intended to document the decisions and determinations made by the IAMIT within their authorities under the terms and conditions of the Hanford Federal Facility Agreement and Consent Order. This form is also intended to provide notification, to the affected persons, of the IAMITs decisions / determinations or actions assigned.

SUBJECT Extension for the Temporary Suspension of Tri-Party Agreement Milestones from the Agreement in Principle for the Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions in Response to Federal Fiscal Year 2018-2020 Appropriation in Conjunction with the RASCAL Recommendations (Interagency Management Integration Team Determination 2020-006) for Expediting Remedial Cleanup on the Hanford Central Plateau

DETERMINATION:

Reference: IAMIT Determination 2021-001, approved June 22, 2021, subject: Temporary Suspension of Tri-Party Agreement Milestones from the Agreement in Principle for the Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions in Response to Federal Fiscal Year 2018-2020 Appropriation in Conjunction with the RASCAL Recommendations (Interagency Management Integration Team Determination 2020-006) for Expediting Remedial Cleanup on the Hanford Central Plateau.

The U.S. Department of Energy (DOE), U.S. Environmental Protection Agency (EPA), and Washington State Department of Ecology (Ecology) initiated negotiations on August 25, 2020, with an Agreement In Principle (AIP) for the Negotiation of Hanford Federal Facility Agreement and Consent Order (HFFACO) Revisions in Response to Federal Fiscal Year (FFY) 2018-2020 Appropriations in Conjunction with the Representative Analogous Site Coordinating Agency Liaisons (RASCAL) Recommendations (Interagency Management Integration Team (IAMIT) Determination 2020-006) for Expediting Remedial Cleanup on the Hanford Central Plateau (hereafter referred to the Budget/RASCAL negotiations).

This AIP included negotiating 16 existing TPA milestones. The original Budget/RASCAL AIP was approved on August 25, 2020, extended on January 7, 2021 and April 14, 2021, and expired on May 17, 2021. Negotiations continued under this AIP until its expiration date on May 17, 2021. DOE, Ecology, and EPA (hereafter referred to as the Parties) are discussing options on a path forward to continue these negotiations. On May 20, 2021, the IAMIT representatives agreed to temporarily suspend 13 TPA interim milestones, as listed in Table 1 – List of TPA Interim Milestones Temporarily Suspended, for 45 additional days in order to allow the parties to negotiate a path forward.

Upon approval of this IAMIT Determination, the Parties agree that the deadlines for these 13 TPA interim milestones will be suspended for an additional 45 days as the current IAMIT Determination 2021-001 expires on August 6, 2021. This 45-day suspension from August 6, 2021 to September 20, 2021 is intended to allow the Parties additional time to review and approve the new AIP to continue negotiations. (Continued on page 2)

IS THIS DETERMINATION

FINAL INTERIM (Further action to be taken)

IAMIT MEMBER APPROVALS


William F. Hamel Digitally signed by William F. Hamel
Date: 2021.08.04 15:50:29 -07'00'

W.F. Hamel, DOE-RL _____ Date _____

N/A _____ Date _____
D.L. Noyes, DOE-ORP _____ Date _____

 Digitally signed by DAVID EINAN
Date: 2021.08.05 16:21:08 -07'00'

D.R. Einan, EPA _____ Date _____

 Digitally signed by Bowen, David (ECY)
Date: 2021.08.05 09:17:19 -07'00'

D.B. Bowen, Ecology _____ Date _____

IAMIT Determination 2021-003: Extension for the Temporary Suspension of Tri-Party Agreement Milestones from the Agreement in Principle for the Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions in Response to Federal Fiscal Year 2018-2020 Appropriation in Conjunction with the RASCAL Recommendations (Interagency Management Integration Team Determination 2020-006) for Expediting Remedial Cleanup on the Hanford Central Plateau

DETERMINATION (continued):

NOTES: TPA Major Milestone M-015-00 is not subject to this temporary suspension and therefore is not included in Table 1, as it would require a Class I signatory approval. TPA interim milestone M-085-90 was extended via approved Change Control Form M-85-21-02 on June 7, 2021 and is not included in Table 1. TPA interim milestone M-015-112 entered into the TPA Dispute Resolution process on June 7, 2021 (reference DOE letter 21-AMRP-001904) and is not included in Table 1.

Table 1 – List of TPA Interim Milestones Temporarily Suspended

Milestone	Description	Original Due Date	Status
M-015-93C	Initiate Characterization Field Work for 200-SW-2 Operable Unit Landfills	9/30/2018	In Abeyance
M-015-98	Complete remedial investigation of U Plant related waste sites located in 200-WA-1 in accordance with the WA-1 RI/FS Work Plan	6/30/2019	In Abeyance
M-085-70	Submit to ECY a Remedial Investigation/Feasibility Study Work Plan for 200-CB-1	9/30/2019	In Abeyance
M-015-99	Complete remedial investigation of PFP related waste sites located in 200-WA-1 in accordance with the 200-WA-1 and 200-BC-1 RI/FS Work Plan	12/31/2019	In Abeyance
M-015-84	Complete remedial investigation of 200-WA-1 and 200-BC-1 operable unit waste sites in accordance with 200-WA-1 and 200-BC-1 RI/FS Work Plan	12/31/2021	In Abeyance
M-015-92B	Submit RFI/CMS & RI/FS Report & PCAD/PP for 200-EA-1 OU to ECY	11/30/2022	In Abeyance
M-015-93B	Submit RCRA Facility Investigation/ Corrective Measures Study & Remedial Investigation/ Feasibility Study Report and Proposed Corrective Action Decision/ Proposed Plan for the 200-SW-2 OU to ECY	1/31/2023	In Abeyance
M-015-92C	Submit RFI/CMS and RI/FS Report and PCAD/PP for 200-IS-1 OU to ECY	3/31/2023	In Abeyance
M-015-38B	Submit a FS Report & PP for CW-1, CW-3 & OA-1 OUs to EPA	7/31/2023	In Abeyance
M-015-91B	Submit Feasibility Study Report(s) and Proposed Plan(s) for the 200-BC-1 and 200-WA-1 operable units (200 West Inner Area) to EPA	7/31/2023	In Abeyance
M-015-110B	Submit CMS & FS & Proposed Plan/CA Decision for 200-DV-1 OU to ECY	9/30/2023	In Abeyance
M-016-200A	Complete U Plant Canyon (221 U Facility) Demolition	9/30/2024	In Abeyance
M-016-200B	Complete U Plant (221 U Facility) Barrier Construction	9/30/2027	In Abeyance