

Change Number M-46-03-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date February 26, 2003
Originator Ecology		Phone 736-3098
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
Change Title Modification of <u>Hanford Federal Facility Agreement and Consent Order</u> (HFFACO) milestone M-46-011 in order to allow coordinated review of the need for additional tank storage space, including review of DOE's Single-Shell Tank Retrieval Sequence and Double-Shell Tank Space Evaluation (RPP-8554, Rev. 1).		
Description/Justification of Change <p style="text-align: right; margin-right: 100px;"><i>April 30</i></p> This change request extends the due date for interim milestone M-46-011 until March 31 , 2003. Concurrently, Ecology is extending the period for their review of DOE's Single-Shell Tank Retrieval Sequence and Double-Shell Tank Retrieval Sequence and Double-Shell Tank Space Evaluation (RPP-8554, Rev. 1). Concurrent consideration of these two activities is warranted in order to allow adequate review time, and to develop a more cohesive waste retrieval and tank storage space strategy.		
Modifications to the M-46-011 milestone incorporated into the HFFACO by approval of this M-46-03-01 Change Request are shown here as either <u>shaded</u> additions, or <u>strikethrough</u> deletions.		
MS Number M-46-011	Milestone Description CONCURRENCE OF ADDITIONAL TANK ACQUISITION. THE THREE PARTIES SHALL MEET TO ESTABLISH NEW MILESTONES, IF REQUIRED, FOR ACQUISITION OF ADDITIONAL TANKS.	Due Date February 28, 2003 March 31, 2003 <i>April 20, 2003</i>
Impact of Change This change request Modifies <u>Hanford Federal Facility Agreement and Consent Order</u> (HFFACO) interim milestone M-46-011 by extending the due date to March 31 , 2003. <i>April 30</i>		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, including HFFACO Action Plan Appendix D, and Hanford site internal planning, management, and budget documents (e.g., DOE and DOE contractor Baselines, Baseline Change Control documents; Sitewide System Engineering Control documents; Project Management Plans; and the Hanford site Integrated Priority List (IPL)).		
Approvals		
<i>[Signature]</i> Ecology	<i>Mike Wilson</i> Date	<i>2/26/03</i> ✓ Approved _____ Disapproved
<i>[Signature]</i> DOE - ORP	<i>James E. Rasmussen</i> Date	<i>2/25/02</i> ✓ Approved _____ Disapproved

RECEIVED

MAY 28 2003

EDMC