



Change Number M-46-02-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date November 21, 2002
Originator Ecology		Phone 736-3098
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
Change Title Modification of <u>Hanford Federal Facility Agreement and Consent Order</u> (HFFACO) milestone M-46-011 in order to allow coordinated review of the need for additional tank storage space, including review of DOE's Single-Shell Tank Retrieval Sequence and Double-Shell Tank Space Evaluation (RPP-8554, Rev. 1).		
Description/Justification of Change This change request extends the due date for interim milestone M-46-011 until February 28, 2003. Concurrently, Ecology is extending the period for their review of DOE's Single-Shell Tank Retrieval Sequence and Double-Shell Tank Space Evaluation Report, dated September 30, 2002 (RPP-8554, Rev. 1). This extension is warranted in order to allow Ecology adequate review time and will also allow for the consideration of additional information to be provided by DOE-ORP for its Mission Acceleration Program.		
Impact of Change This change request Modifies <u>Hanford Federal Facility Agreement and Consent Order</u> (HFFACO) milestone M-46-011 by extending the due date to February 28, 2002.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, including HFFACO Action Plan Appendix D, and Hanford site internal planning, management, and budget documents (e.g., DOE and DOE contractor Baselines, Baseline Change Control documents).		
Approvals <div style="display: flex; justify-content: space-between; margin-bottom: 20px;"> <div style="width: 40%;">  _____ Ecology </div> <div style="width: 40%;"> 11/25/02 ✓ Date Approved Disapproved </div> </div> <div style="display: flex; justify-content: space-between;"> <div style="width: 40%;">  _____ DOE - ORP </div> <div style="width: 40%;"> 11/21/02 x Date Approved Disapproved </div> </div>		

RECEIVED
DEC 31 2002
EDMC

M-46-02-01
November 21, 2002
Description/Justification of Change Cont.

Modifications to the M-46 milestone series incorporated into the HFFACO by approval of this M-46-02-01 Change Request are shown here as either ~~added~~ additions, or ~~deletions~~ deletions.

M/S Number	Milestone Description	Due Date
M-46-011	CONCURRENCE OF ADDITIONAL TANK ACQUISITION. THE THREE PARTIES SHALL MEET TO ESTABLISH NEW MILESTONES, IF REQUIRED, FOR ACQUISITION OF ADDITIONAL TANKS.	February 25, 2003 November 30, 2002