




**Change Notice for Modifying Approved Documents/ Workplans
In Accordance with the Tri-Party Agreement Action Plan,
Section 9.0, Documentation and Records
TPA-CN-245**

0082788

Change Number	Document Submitted Under Tri-Party Agreement Milestone	Date:
TPA-CN-245	N/A	March 27, 2009
Document Number and Title: DOE/RL-2005-26, Rev. 1, <i>Removal Action Work Plan for 105-KE/105-KW Reactor Facilities and Ancillary Facilities</i>		Date Document Last Issued: February 2007
Originator: Larry Gadbois, EPA	Phone: 509-376-9884	
Description of Change: Adds text to the Removal Action Work Plan regarding phased work for the 100-K Area		
This change modifies an approved work plan/document and will be processed in accordance with the Tri-Party Agreement Action Plan, Section 9.0, <i>Documentation and Records</i> , and not Chapter 12.0, <i>Changes to the Agreement</i> .		
The following text will be added to Section 1.1, Purpose and Objective of the Removal Action Work Plan, in conjunction with Table 1-3, Tri-Party Agreement Milestones for the 100-K Area ISS and D4 Removal Action		
A 100-K Area perimeter boundary has been identified to segregate waste sites and structures that require coordination and detailed integration with the Sludge Treatment Project to safely and effectively complete remediation. In many cases, these waste sites and structures are in proximity to the still active KW Fuel Storage Basin or to facilities needed to keep the KW Basin operational. The perimeter boundary (with some exceptions on the east-side) generally coincides with the outer-most perimeter fences around the 100-K Area (encompassing the reactors and facilities) and the area between the northern perimeter fence and the Columbia River. The perimeter boundary was chosen to exclude the waste sites (118-K-2, 100-K-2, 100-K-78, 126-K-1, 128-K-2, and 600-29) that do not require integration with the Sludge Treatment Project for completion.		
Remaining work at the 100-K Area is performed in three phases and will be completed on the dates provided below.		
Phase 1 (12/31/2012) will encompass the following facilities.		
110KE, 115KE, 116KE, 117KE, 118KE, 119KE, 1706KE, 1706KEL, 1706KER, 1713KE, 1714KE, 183-4KW, 183.1KW, 181KW, 183-2KW, 183-3KW, MO048, MO060, MO872, MO873, MO969.		
Phase 2 (12/31/2015) will encompass the following facilities.		
115KW, 116KW, 117KW, 118KW, 119KW, 166AKE, 166KE, 166KW, 1705KE, 1713KER, 1713KW, 1714KW, 1720K, 1724KB, 182K, 183.5KW, 183.6KW, MO101, MO102, MO214, MO382, MO401, MO402, MO442, MO506, MO507, MO907, MO917, MO928.		
Phase 3 (to be determined) will encompass the following facilities.		
105KW, 142K, 1506K1, 165KE, 142KA, 165KW, 167K, 1717K, 1724K, 1724KA, 181KE, 183KE, 183-2KE, 183-3KE, 183-4KE, 183.1KE, 183.5KE, 183.6KE, 185K, 1908K, 1908KE, 190KE, 190KW, MO054, MO590, MO923, MO926, MO927, MO928, MO929, MO930, MO931, MO932, MO933, MO934, MO935, MO936, MO937, MO938, MO939, MO940, MO941, MO942, MO943, MO944, MO945, MO946, MO947, MO948, MO949, MO950, MO951, MO952, MO953, MO954, MO955.		
Note: Waste sites are addressed in TPA-CN-242.		
Justification and Impacts of Change: This change notice supports the 100 K Area negotiations and implements scope established in change package M-16-08-09.		EDMC
Approvals:		
	8-13-09 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
RL Unit Manager		



**Change Notice for Modifying Approved Documents/ Workplans
In Accordance with the Tri-Party Agreement Action Plan,
Section 9.0, Documentation and Records
TPA-CN-245**

 EPA Unit Manager	<u>8-13-09</u> Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
<u>N/A</u> Ecology Unit Manager	 Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved