



<b>Change Number</b> M-91-10-02	<b>Federal Facility Agreement and Consent Order Change Control Form</b> Do not use blue ink. Type or print using black ink.	<b>Date</b> 3/31/2010
<b>Originator</b> Matt McCormick		<b>Phone</b> (509) 373-9971
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
<b>Change Title</b> Extension of <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) M-091-45 Interim Milestone		
<b>Description/Justification of Change</b>  Approval of this change package will extend the due date of interim milestone M-091-45 to allow the Parties to continue to make progress on the comprehensive realignment of the entire M-91 milestone series. The Parties agreed early in the negotiations that it was prudent to expand the scope to encompass all the M-91 milestones going beyond the limited scope of the initial M-091-45 milestone. Additional time is required to finalize the negotiations and for DOE to issue a change package that includes the scope of all the M-91 milestones. The Parties have made significant progress in evaluating the life cycle of Hanford Site M-91 waste and have drafted extensive preliminary modifications to the M-91 series milestones that require additional time to finalize. The Parties intend that the M-91 change package will contain a comprehensive more understandable series of milestones to measure progress in the safe and stable processing, disposal and shipping of Hanford Site waste.		
<b>Impact of Change</b> This change allows for the parties to finalize negotiations and does not impact the safe progress being made in processing M-91 waste.		<div style="font-size: 2em; font-weight: bold; border: 2px solid black; padding: 5px; display: inline-block;">             RECEIVED              APR 06 2010           </div> <b>EDMC</b>
<b>Affected Documents</b>  The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents; M-91-03 Hanford Site TRU mixed/mixed low-level waste Project Management Plan, and LDR Report).		
<b>Approvals</b>		
Ecology 	3/31/10	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
DOE-RI 	3/30/2010	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
EPA                      N/A	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved

*Continued from Page 1, Description/Justification of Change*

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with double underline.

M-091-45	The Parties will complete negotiations and DOE will submit a change package including the scope of all M-091 series milestones and update interim milestones to replace all "To Be Determined" ("TBD") dates in M-091-01, M-091-40 paragraphs 1 and 3, M-091-42 paragraphs 2.G and 5, M-091-43 paragraph 3; and a cubic meter volume figure to replace "cubic meter volume to be determined" in M-091-42 paragraph 4. These negotiations will also address remaining M-091-42 "No Path" and TSCA waste.	<del>03-31-2010</del>  <u>04-30-2010</u>
----------	---	--