

Change Number M-89-98-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date October 20, 1998
Originator J. D. Wagoner		Phone (509) 376-7395
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Complete closure of non-permitted mixed waste units in the 324 Building as described in the 324 Building REC/HLV Closure Plan, (DOE/RL-96-73). Due date for completion of closure activities may now be established as October 31, 2005, replacing the current "TBD" due date status of the major milestone M-89-00.		
Description/Justification of Change The Parties are required to agree on a date for this milestone following Ecology's approval of the "324 Building Radiochemical Engineering Cells, High-Level Vault, Low-Level Vault, and Associated Areas Closure Plan" (per Tri-Party Agreement Milestone 20-55). Ecology issued its approval of the closure plan in a letter dated September 1, 1998. (The approved project technical baseline currently indicates these activities will be completed October 2005.)		
Impact of Change No additional impacts are foreseen. This change merely fulfills the requirement of the existing milestone to establish a due date for completion of all closure activities noted above following approval of the closure plan referenced to above.		
Affected Documents Hanford Federal Facility Agreement and Consent Order as amended.		
Approvals _____ Date _____ Approved _____ Disapproved DOE _____ Date _____ Approved _____ Disapproved EPA _____ Date _____ Approved _____ Disapproved logy		