



START

Department of Energy

Richland Field Office

P.O. Box 550

Richland, Washington 99352

JAN 4 1994

0033716

9400505



94-ERB-043

Mr. Douglas R. Sherwood
Hanford Project Manager
U.S. Environmental Protection Agency
712 Swift Boulevard, Suite 5
Richland, Washington 99352

Mr. Roger F. Stanley, Director
Tri-Party Agreement Implementation
State of Washington
Department of Ecology
P.O. Box 47600
Olympia, Washington 98504-7600

9413205.1317

Dear Messrs. Sherwood and Stanley:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT)
CHANGE CONTROL FORM REASSIGNMENT OF WASTE MANAGEMENT UNITS ASSOCIATED WITH THE
200-BP-1 OPERABLE UNIT (OU)

Attached for your approval is the subject draft Class II Change Control Form. The purpose of this change request is to extend the due date for Tri-Party Agreement Milestone M-15-02E, submittal of a draft constructability report for the 200-BP-1 OU prototype surface barrier to the regulators. The milestone will be changed from January 15, 1994, to July 31, 1994. The extension is necessary to make up for delays in negotiations on the size of the barrier, additional field investigations, public participation period for the treatability test plan, and bidding/awarding cycle for the barrier subcontract, and additional field testing. To facilitate the final Record of Decision process for this source OU, laboratory performance data on the asphaltic concrete layer will be submitted to the regulators by January 15, 1994. It is requested that this change form be signed by January 10, 1994.

Please note that the change request also addresses target dates for final remediation of the 200-BP-1 source OU.

If you have any questions, please contact Mr. P. M. Pak on (509) 376-4798.

Sincerely,

Steven H. Wisness
Hanford Project Manager

END:PMP

Attachment

cc: See Page 2



Messrs. Sherwood and Stanley
94-ERB-043

-2-

JAN 4 1994

cc w/attach:

B. A. Austin, WHC
C. S. Cline, Ecology
P. R. Beaver, EPA
M. K. Harmon, EM-442
D. D. Teel, Ecology
N. Uziemblo, Ecology

cc w/o attach:

R. A. Carlson, WHC
J. L. Monhart, EM-442
T. M. Wintczak, WHC

9413205.1318

Change Number M-15-93-01	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type or print using black ink.	Date January 3, 1994
-----------------------------	--	-------------------------

Originator PM Pak	Phone 376-4798
----------------------	-------------------


Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager

Change Title Constructability Report for the 200-BP-1 Operable Unit (OU) Prototype Surface Barrier.
--

Description/Justification of Change Revise due date for Federal Facility Agreement and Consent Order (Tri-Party Agreement) Milestone M-15-02E, submittal of a draft constructability report for the 200-BP-1 prototype surface barrier to EPA and Ecology. The milestone will be changed from January 15, 1994, to July 31, 1994. In addition to the constructability report, laboratory hydraulic performance data on asphaltic concrete would be submitted to EPA and Ecology on January 15, 1994. This change request also addresses final remediation of the 200-BP-1 source OU. New target dates will be established as listed in the attached justification.

Impact of Change Delays have occurred due to initial negotiations on the size of the barrier, additional field investigations, public involvement cycle, and procurement delays. The constructability report will be changed to July 31, 1994 to accommodate these delays. There will be no impact in the over schedule associated with final remediation activities for the 200-BP-1 OU.
--

Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D, Work Schedule. DOE/RL 88-32, Rev. 1, Remedial Investigation/Feasibility Study Work Plan for the 200-BP-1 Operable Unit Hanford Site, Richland, Washington.

Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved <div style="margin-top: 10px;">  <hr/> <small>DOE/RL</small> <small>PKB</small> </div> <div style="margin-top: 10px;"> <hr/> <small>Date</small> </div> <div style="margin-top: 10px;"> <hr/> <small>Date</small> </div> <div style="margin-top: 10px;"> <hr/> <small>Date</small> </div>	<div style="margin-top: 10px;"> <hr/> <small>Date</small> </div>
--	--

Description/Justification of Change (Continued)

This Tri-Party Agreement change request describes the justification for requesting an extension of the constructability report due date from January 15, 1994, to July 31, 1994. In addition, this change request establishes target dates for final remediation of the 200-BP-1 source OU.

The original schedule presented in Tri-Party Agreement Change Request M-15-92-5 indicated completion of the prototype barrier by January 31, 1994. At the time the change request was approved, the size of the barrier and need for a treatability test plan were unresolved. On February 24, 1993, a revised schedule showed a four month delay. The delays were the result of a two month public involvement period for the treatability test plan and an additional 2 months in negotiations regarding the size of the barrier. In September 1993, only one bid was received for construction of the barrier which was ten (10) percent over the fair price estimate. This resulted in a two month delay in the bid and award cycle which would initiate construction in mid-December. The current schedule indicates initiating construction in January 1994, and completing construction by September 1994. Actual barrier construction activities will be completed by July 31, 1994. Installation of monitoring equipment, contractor demobilization, and vegetation planting will continue to the end of September 1994.

As a result of these delays, Tri-Party Agreement Milestone M-15-02E will be changed from January 15, 1994, to July 31, 1994. The milestone will include submittal of a draft constructability report for the 200-BP-1 prototype barrier to EPA and Ecology. To facilitate the final Record of Decision (ROD) process for the 200-BP-1 source OU, laboratory performance data on the asphaltic concrete layer will be submitted to EPA and Ecology by January 15, 1994.

This change request also establishes target dates for final remediation of the 200-BP-1 source OU. New target dates include the following:

- 1) DOE will submit to EPA/Ecology the final Feasibility Study report by January 31, 1994.
- 2) DOE will submit to EPA/Ecology the 200-BP-1 Proposed Plan by January 31, 1994.
- 3) EPA will issue a final ROD for the 200-BP-1 OU by June 1, 1994.
- 4) DOE will submit a Definitive Design for the Modified RCRA Barrier to EPA/Ecology 2 months after the ROD is issued but no sooner than August 1, 1994.
- 5) DOE will submit a Remedial Action Plan to EPA/Ecology 4 months after the ROD is issued but no sooner than October 1, 1995.
- 6) DOE will complete the bid and award cycle for the final barrier 8 months after the ROD is issued but no sooner than February 15, 1995.
- 7) DOE will complete remediation activities at the 200-BP-1 OU 15 months after the ROD is issued but no sooner than October 1, 1995.

9413205.1320

A schedule has been developed detailing these target completion dates. In order to maintain this schedule, the following assumptions are required to be met:

- 1) EPA/Ecology agree that future remediation of the adjacent BY Tank Farm will not compromise performance of final remediation activities at 200-BP-1 OU.
- 2) EPA will issue a final ROD for the 200-BP-1 source OU by June 1, 1994.
- 3) Lateral extent of contamination will be based on existing data and 216-B-57 vadose modeling. No additional field work will be required.
- 4) If public comments modify the preferred alternative (Modified RCRA equivalent barrier) which is recommended in the Proposed Plan, then the aforementioned target dates for final remediation for the 200-BP-1 source OU will be revised.

9413205.1321

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
S. H. Wisness, RL (M. A. Buckmaster, WHC)	D. R. Sherwood, EPA R. F. Stanley, Ecology	Incoming: 9400505 Xref:9356737D

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) CHANGE CONTROL FORM REASSIGNMENT OF WASTE MANAGEMENT UNITS ASSOCIATED WITH THE 200-BP-1 OPERABLE UNIT (OU)

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		M. R. Adams	H6-01	
		L. D. Arnold	B2-35	
		B. A. Austin	B2-35	
		M. A. Buckmaster	H6-03	
		R. A. Carlson	H6-03	
		H. D. Downey	H6-27	
		G. W. Jackson	H6-21	
		P. J. Mackey	B3-06	
		H. E. McGuire, Level 1	B3-63	
		S. R. Moreno	B3-06	
		R. D. Morrison	B2-35	
		J. A. Rivera	B2-16	
		T. M. Wintczak, Assignee	H6-27	
		EPIC	H6-08	
		Field File Custodian	H6-08	

~~Enclosure is the same as outgoing letter #9356737D, tmp 6-5813.~~

sjw 1/19/94



9413205.1322