

START

0025915

Change Number M-15-92-11	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type or print using black ink.	Date December 3, 1992
-----------------------------	--	-----------------------------

Originator E.D. Goller	Phone 376-7326
---------------------------	-------------------

Class of Change
 I - Signatories (Section 13.0) II - Project Manager III - Unit Manager

Change Title
100-HR-1 RI/FS Interim Milestones

Description/Justification of Change

Four interim milestones are proposed to ensure that 100-HR-1 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows:

1. (M-15-05A) Submit the 100-HR-1 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: August 9, 1993.
2. (M-15-05B) Complete 100-HR-1 OU Treatability Study Activities. Interim milestone Completion Date: November 30, 1993.
3. (M-15-05C) Submit the 100-HR-1 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: September 30, 1994.
4. (M-15-05D) Submit the 100-HR-1 OU Interim Remedial Measures Proposed Plan to Ecology and EPA. Interim milestone completion date: September 30, 1994.

Impact of Change

This change will not impact the current scope, schedule or investigative costs.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D, Work Schedule.

Approvals Approved Disapproved

	1/21/93
DOE	Date
	1/21/93
EPA	Date
	1/21/93
Ecology	Date

