



START

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

96-WSD-213

SEP 09 1996

RECEIVED
SEP 13 1996
B.G. ERLANDSON

Mr. Mike Wilson, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
P.O. Box 47600
Olympia, Washington 98504-7600


Dear Mr. Wilson:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM M-41-96-02 AND RECOVERY PLAN FOR MILESTONE M-41-00, "COMPLETE SINGLE-SHELL TANK INTERIM STABILIZATION"

Enclosed for your approval is the signed Change Control Form M-41-96-02. This change proposes to revise the remaining Interim Milestones and Target Dates for M-41-00, "Complete Single-Shell Tank Interim Stabilization." Also enclosed is a Recovery Plan which supports this Change Request and the Major Milestone M-41-00 completion date of September 30, 2000.

If you have any questions, please contact John Clark on (509) 376-2246 or Carolyn Haass on (509) 372-2731.

Sincerely,

for 
George H. Sanders, Administrator
Hanford Tri-Party Agreement

WSD:JMC

Enclosures

- cc w/encls:
- J. Wilkinson, CTUIR
- J. Donnelly, Ecology
- S. McKinney, Ecology
- D. Pawauke, Nez Perce Tribe
- L. Arnold, WHC
- B. Erlandson, WHC
- R. Jim, YIN

SEP 1996
RECEIVED
EDMC

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
G. Sanders, RL	M. Wilson, Ecology	Incoming 9602401

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM M-41-96-02 AND RECOVERY PLAN FOR MILESTONE M-41-00, "COMPLETE SINGLE-SHELL TANK INTERIM STABILIZATION"

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		L. D. Arnold	B2-35	
		B. G. Erlandson	R2-36	
		M. A. McLaughlin	B2-35	
		W. H. Meader	S8-05	
		D. P. Reber	T4-07	
		D. J. Saueressig	S8-05	
		J. E. Truax	R2-50	
		J. H. Wicks	R2-50	
		R. D. Wojtasek	S7-84	
		EDMC	H6-08	