



Change Number M-15-08-05	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date April 16, 2008
Originator Briant Charboneau		Phone (509) 373-6137
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Modify the scope of interim milestone M-15-49B, from a Feasibility Study and a Proposed Plan, to Engineering Evaluation/Cost Analysis (EE/CA) for the 200-MG-2 Operable Unit (OU).		
Description/Justification of Change Approval of this change request will modify the scope of the Hanford Federal Facility Agreement and Consent Order (HFFACO) interim milestone and establish a new target date. This change is being made to expedite cleanup of the 200-MG-2 OU. This change request will redefine HFFACO interim milestone M-15-49B, changing the commitment to submit a Feasibility Study and Proposed Plan for 200-MG-2 OU to submittal of an EE/CA for the 200-MG-2 OU. Completion of the EE/CA will satisfy the requirements of the M-015-00C Milestone for the 200-MG-2 OU. Description/Justification continued on next page.		
Impact of Change The revised regulatory approach for 200-MG-2 is expected to expedite field cleanup activities of the 200-MG-2 OU waste sites.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).		
Approvals DOE  4/16/08 X Approved _____ Disapproved _____ Date EPA  4-17-08 X Approved _____ Disapproved _____ Date for Nick Ceto		Page 1 of 2

RECEIVED
APR 22 2008
EDMC

Description/Justification (continued)

The HFFACO interim milestone dates for submittal of the EE/CA will remain the same as those previously established for milestone M-15-49B.

Approval of this change request will add a HFFACO target date as follows:

- M-015-49B-T01. A draft Action Memorandum will be submitted, along with a proposed set of M-016 series of interim milestones, within 30 days of the completion of the public comment period on the EE/CA. This will establish specific schedules, adjusted to site priorities, to complete the remediation field work by 2024. The proposed set of M-016 milestones will include a process to re-evaluate priorities annually.

(Modifications to the existing Tri-Party Agreement Milestone is denoted with ~~strikeout~~; new milestone/text is denoted with shading)

<u>Number</u>	<u>Milestone</u>	<u>Due Date</u>
M-015-49B	SUBMIT A FEASIBILITY STUDY REPORT AND A PROPOSED PLAN AN ENGINEERING EVALUATION/COST ANALYSIS FOR THE 200-MG-2 OU, WHICH INCLUDES MODEL GROUP 1 WASTE SITES, TO EPA (SEE APPENDIX C CHANGE REQUEST C-06-02).	12/31/2008
M-015-49B-T01	A DRAFT ACTION MEMORANDUM FOR THE 200-MG-2 OU WILL BE SUBMITTED WITH A PROPOSED SET OF M-016 SERIES OF INTERIM MILESTONES TO ESTABLISH SPECIFIC SCHEDULES, ADJUSTED TO SITE PRIORITIES TO COMPLETE THE REMEDIATION FIELD WORK BY 2024. THE PROPOSED SET OF M-016 MILESTONES WILL INCLUDE A PROCESS TO RE-EVALUATE PRIORITIES ANNUALLY. by DOE LEW	TBD (WITHIN 30 DAYS OF COMPLETION OF THE EE/CA PUBLIC COMMENT PERIOD)