



1212075

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

12-AMCP-0068

FEB 14 2012


Ms. J. A. Hedges, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
3100 Port of Benton
Richland, Washington 99354

Dear Ms. Hedges:

TRI-PARTY AGREEMENT CHANGE PACKAGE M-15-11-07 FOR REMEDIAL INVESTIGATION/ FEASIBILITY STUDY WORK PLAN, DOE/RL-2004-60, REVISION 1, DRAFT A

Tri-Party Agreement Section 11.6 states that an implementation schedule with start and completion dates is to be submitted as part of the work plan. The work plan schedule is to identify completion dates for major tasks and deliverables as interim milestones. A change package is to be submitted with the work plan which identifies the interim milestones. Based on current funding through Congressional appropriation, there is currently insufficient funding to meet all Tri-Party Agreement obligations. Based on this, the State of Washington Department of Ecology (Ecology) and U.S. Department of Energy Richland Operations Office (RL) agreed to submittal of the above referenced Draft A Work Plan, knowing that a definitive work schedule could not be developed with any degree of certainty. As such, these work plans were submitted with a general schedule of activities and their respective durations. The attached change package establishes a Milestone due date of February 28, 2014, to provide Draft B Work Plan which will identify completion dates for major tasks and deliverables associated with each Work Plan as interim milestones.

Tri-Party Agreement Change Package M-15-11-07 was originally sent to Ecology by letter 12-AMCP-0050, dated December 28, 2011. RL received comments from Ecology on January 12, 2012. These comments have been incorporated and this letter is transmitting the revised change package.




Ms. J. A. Hedges
12-AMCP-0068

-2-

FEB 14 2012

If you have any questions, please contact me, or your staff may contact, Briant Charboneau, of my staff, on (509) 373-6137.

Sincerely,



Jonathan A. Dowell, Assistant Manager
for the Central Plateau

AMCP:RDH




Attachment

cc w/attach:

M. R. Adams, CHPRC
G. Bohnee, NPT
L. Buck, Wanapum
P. A. Burke, CHPRC
C. E. Cameron, EPA
L. M. Dittmer, CHPRC
D. E. Dooley, CHPRC
R. H. Engelmann, CHPRC
D. A. Faulk, EPA
S. Harris, CTUIR
R. Jim, YN
R. A. Kaldor, MSA
S. L. Leckband, HAB
K. Niles, ODOE
T. W. Noland, MSA
R. E. Piippo, MSA
D. Rowland, YN
D. G. Singleton, Ecology

Administrative Record

Environmental Portal

Change Number M-15-11-07	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date January 24, 2012															
Originator J. A. Dowell		Phone (509) 373-9971															
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																	
Change Title Submit Draft B, <i>200-SW-2 Radioactive Landfills Group Operable Unit RFI/CMS/RI/FS Work Plan</i> to Ecology, including a schedule of completion dates for major tasks and deliverables.																	
Description/Justification of Change Approval of this change form establishes a TPA Interim Milestone to provide Draft B, <i>200- SW-2 Radioactive Landfills Group RFI/CMS/RI/FS Work Plan</i> to Ecology, including a schedule of completion dates for major tasks and deliverables. <p style="text-align: right;"><i>continued on page 2</i></p>																	
Impact of Change This change package establishes a TPA Interim Milestone to provide Draft B of the subject document, <i>200-SW-2 Radioactive Landfills Group RFI/CMS/RI/FS Work Plan</i> including a schedule of completion dates for major tasks and deliverables described in the Draft B work plan. Submittal of Draft B will incorporate regulatory comment responses received on Draft A by February 28, 2014.																	
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans).																	
Approvals <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%; border-bottom: 1px solid black;"> J. A. Dowell DOE </td> <td style="width: 20%; border-bottom: 1px solid black;">  N/A </td> <td style="width: 15%; border-bottom: 1px solid black;"> 2.14.12 Date </td> <td style="width: 10%; border-bottom: 1px solid black;"> <input checked="" type="checkbox"/> Approved </td> <td style="width: 10%; border-bottom: 1px solid black;"> <input type="checkbox"/> Disapproved </td> </tr> <tr> <td style="border-bottom: 1px solid black;"> EPA </td> <td style="border-bottom: 1px solid black;"> _____ Date </td> <td style="border-bottom: 1px solid black;"> _____ Date </td> <td style="border-bottom: 1px solid black;"> <input type="checkbox"/> Approved </td> <td style="border-bottom: 1px solid black;"> <input type="checkbox"/> Disapproved </td> </tr> <tr> <td style="border-bottom: 1px solid black;"> J. A. Hedges Ecology </td> <td style="border-bottom: 1px solid black;"> _____ Date </td> <td style="border-bottom: 1px solid black;"> _____ Date </td> <td style="border-bottom: 1px solid black;"> <input type="checkbox"/> Approved </td> <td style="border-bottom: 1px solid black;"> <input type="checkbox"/> Disapproved </td> </tr> </table>			J. A. Dowell DOE	 N/A	2.14.12 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	EPA	_____ Date	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	J. A. Hedges Ecology	_____ Date	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
J. A. Dowell DOE	 N/A	2.14.12 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved													
EPA	_____ Date	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved													
J. A. Hedges Ecology	_____ Date	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved													

Description/Justification of change, continued

This change control form establishes a TPA Interim Milestone to provide Draft B of the subject document, including a schedule in the Work Plan which will identify completion dates for major tasks and deliverables as interim milestones. TPA Action Plan Section 11.6 states milestones shall be set in a manner which fits the requirements of the work to be accomplished, with at least one milestone every twelve months, unless otherwise agreed to by the project managers.

Modifications are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

<u>M-015-113</u> <u>Lead Agency:</u> <u>Ecology</u>	<u>Submit Draft B. 200-SW-2 Radioactive Landfills Group</u> <u>RFI/CMS/RI/FS Work Plan to Ecology, including a schedule of</u> <u>completion dates for major tasks and deliverables.</u>	<u>02/28/2014</u>
---	--	-------------------