









# START

0019175

9201125

Change Number M-20-92-1	<b>FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM</b> Do not use blue ink. Type, or print using black ink.	Date 1/27/92															
Originator D. M. Bogen	Phone 372-0151																
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager																	
Change Title Establish interim milestone for submittal of B Plant Part B Permit Application																	
Description/Justification of Change To satisfy Tri-Party Agreement Milestone M-20-21, this change establishes the following milestone for submittal of the B Plant RCRA Part B permit application covering management of existing waste, management of wastes resulting from cesium and strontium capsule storage activities in WESF, and clean stabilization activities prior to final closure:  Interim Milestone <table border="1"><thead><tr><th>Number</th><th>Description</th><th>Date</th></tr></thead><tbody><tr><td>M-20-21A</td><td>Submit B Plant Part B permit application to Ecology and EPA The date of September 1995 is predicated on the need to complete a series of analyses, expected to take 18 months, which define required plant cleanup activities, and associated estimates and schedules. Following this, the Part B permit application preparation is expected to take 24 months.</td><td>September 1995</td></tr></tbody></table>			Number	Description	Date	M-20-21A	Submit B Plant Part B permit application to Ecology and EPA The date of September 1995 is predicated on the need to complete a series of analyses, expected to take 18 months, which define required plant cleanup activities, and associated estimates and schedules. Following this, the Part B permit application preparation is expected to take 24 months.	September 1995									
Number	Description	Date															
M-20-21A	Submit B Plant Part B permit application to Ecology and EPA The date of September 1995 is predicated on the need to complete a series of analyses, expected to take 18 months, which define required plant cleanup activities, and associated estimates and schedules. Following this, the Part B permit application preparation is expected to take 24 months.	September 1995															
Impact of Change This change does not impact other Tri-Party Agreement milestones.																	
Affected Documents Hanford Federal Facility Agreement and Consent Order, Appendix D, Action Plan Work Schedule																	
Approvals <table border="0"><tr><td>DOE</td><td></td><td>Approved</td><td></td><td>Disapproved</td></tr><tr><td>EPA</td><td>Paul T. Day</td><td></td><td></td><td></td></tr><tr><td>Ecology</td><td>David B. Jansen</td><td></td><td></td><td></td></tr></table>		DOE		Approved		Disapproved	EPA	Paul T. Day				Ecology	David B. Jansen				 
DOE		Approved		Disapproved													
EPA	Paul T. Day																
Ecology	David B. Jansen																

## CORRESPONDENCE DISTRIBUTION COVERSHEET

Author Addresssee Correspondence No.  
SH Wisness, RL DB Jansen, Ecology Incoming: 9201125

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL  
FORM M-20-92-1

### INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		President's Office	B3-01	
		D. M. Bogen	S6-65	
		G. D. Forehand	B2-35	
		D. C. Frick	S4-56	
		R. E. Lerch	B2-35	
		H. E. McGuire, Level 1	B3-63	
		T. B. Veneziano, Assignee	B2-35	
		EDMC	H4-22	
		R. D. Morrison	B2-35	
		O. S. Kramer	B2-35	



18798

Reference incoming letter 920851, same subject.