


<b>Change Number</b> M-16-11-13	<b>Federal Facility Agreement and Consent Order                  Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	<b>Date</b> May 31, 2011
<b>Originator</b> M. S. French (U. S. Department of Energy, Richland Operations Office [DOE])		<b>Phone</b> (509) 373-9863
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
<b>Change Title</b> Remove waste site 132-H-3, 1608-H Pumping Station, from the scope of Tri-Party Agreement milestone M-16-51 "Complete interim remedial actions for 100-H Area", due December 31, 2011.		
<b>Description/Justification of Change</b> <p>The 100-H Area interim milestone M-16-51 was developed in April 2002 to provide a schedule to complete interim remedial actions for waste sites in the 100 Area Remaining Sites Interim Action Record of Decision (July 1999) and the 100 Area Burial Grounds Interim Action Record of Decision (September 2000) from the 100-HR-1 and 100-HR-2 Operable Units.</p> <p>This change proposes removal of the 132-H-3 waste site from the M-16-51 Tri-Party Agreement Milestone. Staining was observed on the north wall of the excavation, which has caused the remediation to extend beyond the original design by approximately 10%. As a result of the unexpected conditions encountered at 132-H-3, this site will be removed from the M-16-51 milestone and closure will be completed under the Tri-Party Agreement Milestone M-16-00A.</p> <p>Outstanding activities, to be performed in 2012, include verification sampling, obtaining approved closure documents, and performing site backfill and revegetation.</p> <p>Description/Justification of Change continued on next page.</p>		
<b>Impact of Change</b> As a result of the unexpected conditions encountered at 132-H-3, this site will be removed from the M-16-51 milestone and closure will be completed under the Tri-Party Agreement Milestone M-16-00A.		
<b>Affected Documents</b> <i>Hanford Federal Facility Agreement and Consent Order, Appendix D                  Remedial Design Report/Remedial Action Work Plan for the 100 Area, DOE/RL-1996-17, Rev 6</i>		
<b>Approvals</b>		Page 1 of 2
[Signature] DOE	6/25/2011 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
N/A	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
[Signature] Ecology	6/30/2011 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved



**Description/Justification of Change (continued):**

**Authorized Changes:**

*Hanford Federal Facility Agreement and Consent Order* Interim Milestone is modified or created as shown below using ~~strikeout~~ to indicate text deletions and underlined to indicate text additions:

No actual changes to the M-16-51 milestone are required. This change package provides scope clarification regarding 132-H-3 as specified on Page 1, section titled "Impact of Change."

Milestone Number	Milestone Description	Completion Date
M-16-51	Complete the interim response actions for the 100-H Area.	12/31/2011