

Change Number M-15-09-07	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date December 2, 2009
------------------------------------	--	---------------------------------

Originator M. McCormick **Phone** 373-9971

CLASS OF CHANGE
 I - Signatories II - Executive Manager III - Project Manager

CHANGE TITLE
Extend Interim Milestone M-015-40E to allow conduct of discussions regarding the Central Plateau Strategy.

DESCRIPTION/JUSTIFICATION OF CHANGE

The U. S. Department of Energy (DOE), the U.S. Environmental Protection Agency (EPA) and the State of Washington Department of Ecology (Ecology) (Parties) signed *Agreement in Principle, Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions to Address CERCLA/RCRA Integration, Integration of Facility Disposition with Remediation of Geographically Associated Waste Sites, Central Plateau Cleanup Completion Strategies and Dispute Resolution Provisions* in February 2009. The primary objective of the Agreement-In-Principle (AIP) was to develop a Central Plateau Cleanup Completion Strategy that covers the overall cleanup of the Central Plateau including waste site operable units, excess facilities and groundwater remediation. Details of the strategy are described in DOE/RL-2009-81, *Hanford Central Plateau Cleanup Completion Strategy*.

While technical discussions have been initiated and are continuing on the Central Plateau Strategy, additional time is necessary in order to complete the necessary negotiations and to properly address the Parties inputs. Therefore, the Parties agree to extend Interim Milestone M-015-40E to provide the Parties additional time to finalize discussions on the Strategy. *Continued on page 2*

IMPACT OF CHANGE




This change package provides additional time for the Parties to continue discussions regarding the Central Plateau Cleanup Completion Strategy.

AFFECTED DOCUMENTS

The HFFACO, as amended, and Hanford Site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents, Project Work Plan; Sitewide Systems Engineering Control Documents, and Project Management Plans)

RECEIVED
DEC 14 2009

APPROVALS

	12/2/09	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
DOE	Date		
	12/10/09	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
EPA	Date		
	12/3/09	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
Ecology	Date		

EDMC

Description/Justification of Change, continued

Changes to Interim Milestone M-015-40E are indicated by Double Underline to indicate addition of text and by ~~Strikeout~~ to indicate deletion of text.

Milestone	Description	Date
M-015-40E	THE PARTIES WILL COMPLETE NEGOTIATIONS AND DOE WILL SUBMIT A CHANGE PACKAGE FOR NEW INTERIM MILESTONES THAT SET FORTH A SCHEDULE TO COMPLETE THE RI/FS PROCESS FOR 200-SC-1, 200-PW-2, 200-PW-4, 200-TW-1, 200-PW-5, 200-TW-2, 200-LW-1, 200-LW-2, AND 200-BP-5 OPERABLE UNITS. THE PARTIES WILL ALSO COMPLETE NEGOTIATIONS AND DOE WILL SUBMIT A CHANGE PACKAGE FOR THE M-015-00 AND M-015-00C MILESTONES.	2/31/2009 <u>2/28/2010</u>