



0031139

Department of Energy  
Richland Field Office  
P.O. Box 550  
Richland, Washington 99352

9307372

SEP 22 1993



93-TPA-104

Mr. Douglas R. Sherwood  
Acting Hanford Project Manager  
U.S. Environmental Protection Agency  
712 Swift Boulevard, Suite 5  
Richland, Washington 99352

Mr. Roger F. Stanley, Director  
Tri-Party Agreement Implementation  
State of Washington  
Department of Ecology  
P.O. Box 47600  
Olympia, Washington 98504-7600



Dear Messrs. Sherwood and Stanley:

CHANGE REQUEST FOR RESTORING ROTARY MODE SAMPLING CAPABILITY AT THE HANFORD SITE HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER MILESTONE M-10-13

Enclosed for your approval is a Federal Facility Agreement and Consent Order Change Control Form for a proposed Class II change to the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement). The proposed change would modify Tri-Party Agreement interim milestone, M-10-13. The change is a result of the stand down of work activities in the tank farm. The date to restore rotary mode sampling capability at the Hanford site is changed to March 1994.

I look forward to discussing and resolving this Tri-Party Agreement change request at the earliest possible opportunity.


1501-9607146  
9413096-1051

Messrs. Sherwood and Stanely  
93-TPA-104

-2-

Should you have any questions, please contact either Mr. J. M. Clark on (509) 376-2246 or Mr. P. R. Hernandez on (509) 376-2209, or me on (509) 376-6798.

Sincerely,

  
Steven H. Wisness  
Hanford Project Manager

Enclosure  
Change Control Form

cc w/encl:

B. A. Austin, WHC  
D. J. Jansen, Ecology  
D. C. Nylander, Ecology  
S. McKinney, Ecology  
M. Selby, Ecology

cc w/o encl:

G. T. Tebb, Ecology  
G. C. Hofer, EPA  
J. G. Propson, WHC  
M. W. Stevenson, WHC

9413096.1052

Change Number <b>M-10-93-02</b>	<b>Federal Facility Agreement and Consent Order          Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	Date <b>September 22,          1993</b>
Originator <b>J. Propson/P. Hernandez</b> Phone <b>373-1765/376-2209</b>		
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title <b>Modification to the fiscal year 1993 Rotary Mode Sampling Milestone</b>		
Description/Justification of Change: <b>This change, when approved will modify the due date to restore rotary mode sampling capability at the Hanford site for interim milestone M-10-13.</b>  <b>WAS: September 1993.</b>  <b>IS: March, 1994.</b>		
Impact of Change <b>Restoring rotary mode sampling capability is not possible to meet the September 30, 1993, M-10-13 milestone date. Progress toward the milestone has been impacted due to an administrative hold that was put into affect on August 12, 1993. The administrative hold was a result of serious conduct of operations concerns. This has stopped all tank farm activities except surveillance activities necessary to satisfy operational safety and environmental requirements. This was done to ensure work is performed safely without undue risk to workers. The magnitude of the impact to restoring rotary mode sampling capability is not completely known at this time. It is however currently expected that it can be restored by the above new date.</b>		
Affected Documents  <b>Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-1 and Figure D-1 Work Schedule).</b>		
Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved  DOE <u><i>J.A.H.W.S.</i></u> Date <u><i>9/22/93</i></u>  EPA _____      Date _____  Ecology _____      Date _____		

