

Change Number M-15-09-05	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date November 18, 2009
------------------------------------	--	----------------------------------

Originator Matthew S. McCormick **Phone** (509) 373-9971

CLASS OF CHANGE
 I - Signatories II - Executive Manager III - Project Manager

CHANGE TITLE
 Revise near-term milestone for 200-MW-1 Operable Unit Feasibility Study Report/Proposed Plan during negotiations on the development of a comprehensive milestone change package for the Central Plateau.

DESCRIPTION/JUSTIFICATION OF CHANGE
 The U.S. Department of Energy (USDOE), the U.S. Environmental Protection Agency (EPA), and the State of Washington Department of Ecology (Ecology) signed the Agreement in Principle, "Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions to Address CERCLA/RCRA Integration, Integration of Facility Disposition with Remediation of Geographically Associated Waste Sites, Central Plateau Cleanup Completion Strategies and Dispute Resolution Provisions" in February 2009. An objective of the Agreement in Principle was for USDOE to develop a Central Plateau Cleanup Completion Strategy that covers the overall cleanup of the Central Plateau, including waste site operable units, excess facilities, and groundwater remediation. Details of USDOE's strategy are described in DOE/RL-2009-81, Hanford Central Plateau Cleanup Completion Strategy.

To allow further technical discussions and negotiations on the Tri-Party Agreement milestones, the Tri-Parties agree to revise interim milestone M-015-44B and create a new interim milestone (M-015-44C) to allow for feedback on the 200-MW-1 Feasibility Study Report before proceeding with the Proposed Plan.


Continued on page 2

RECEIVED
 NOV 23 2009
 EDMC

IMPACT OF CHANGE
 This change package revises interim milestone M-015-44B to allow discussions on the overall M-015 series of milestones per milestone M-015-40E. It also creates interim milestone M-015-44C, which establishes a new date for submittal of the 200-MW-1 Operable Unit Proposed Plan.

AFFECTED DOCUMENTS
 The HFFACO, as amended, and Hanford Site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents, and Project Management Plans).

APPROVALS

	11/18/09	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
DOE	Date		
	11/18/09	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
EPA	Date		
N/A		<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
Ecology	Date		

Description/Justification of Change, continued

Changes to Tri-Party Agreement Action Plan milestones are indicated by ~~Strikeout~~ to indicate deletion of text and double underlining to indicate addition of text.

Milestone	Description	Date
M-015-44B	Submit 200-MW-1 OU Feasibility Study Report and Proposed Plan to EPA.	02/28/2010
<u>M-015-44C</u>	<u>Submit 200-MW-1 OU Proposed Plan to EPA.</u>	<u>02/28/2011</u>