

START

9 13304.2333

007206 8

0039608

Meeting Minutes Transmittal

Unit Managers' Meeting
200-BP-11 Operable Unit and 216-B-3 Main Pond TSD Unit
2440 Stevens Center, Room 1600
Richland, Washington

September 1, 1994
3:00 p.m. - 4:00 p.m.

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

Donna M. Wanek Date: 10/12/94
Donna M. Wanek, Unit Manager, DOE-RL

Not Present Date: _____
~~Paul Beaver~~, EPA Region 10
Dan Duncan

Jeanne J. Wallace Date: 10/11/94
Jeanne J. Wallace, Unit Manager, Washington State Department of Ecology

Rhett K. Tranbarger Date: 10/11/94
Rhett K. Tranbarger, 200-BP-11 Operable Unit Task Manager, IT Hanford

Purpose: Status preparation of the 200-BP-11 Operable Unit and 216-B-3 Main Pond Work/Closure Plan and the operable unit stabilization activities

- Meeting Minutes are attached. The minutes are comprised of the following:
- Attachment 1 - Agenda
 - Attachment 2 - Summary of Discussion and Commitments/Agreements
 - Attachment 3 - Attendance List
 - Attachment 4 - Action Items



Attachment 1**RCRA Unit Managers' Meeting**

**200-BP-11 Operable Unit and 216-B-3 Main Pond
Work/Closure Plan and Related Activities**

**2440 Stevens Center, Room 1600
Richland, Washington
September 01, 1994
3:00 - 4:00 p.m.**

Agenda

1. *200 BP-11 Operable Unit and 216-B-3 Main Pond Work/Closure Plan Status*
2. **Interim Stabilization Activities**
3. **New Business**
4. **Set Next Meeting Date**

Attachment 2

Unit Managers' Meeting
200-BP-11 Operable Unit and 216-B-3 Main Pond
2440 Stevens Center, Room 1600
Richland, Washington

September 1, 1994
3:00 p.m. - 4:00 p.m.

Summary of Discussion and Commitments/Agreements

1. 200-BP-11 Operable Unit and 216-B-3 Main Pond Work/Closure Plan Status

Mr. R. Tranbarger (IT) reported that DOE-Headquarter's comments regarding the work/closure plan have been received and dispositioned. Mr. Tranbarger stated that the work/closure plan is scheduled for transmittal to DOE-RL on September 16, 1994, and that Ecology should receive a copy on or before the September 30, 1994 milestone date.

Mr. J. James (IT) noted that the work/closure plan must be incorporated as an approved permit modification to the Hanford Facility Permit before remediation of the 216-B-3 Main Pond can begin. Mr. James added that following the Hanford Facility Permit modification cycle could delay scheduled remediation efforts.

2. Interim Stabilization Activities

Mr. D. Smith (^{IT}WMC) provided the status regarding interim stabilization activities. The 216-B-3 Main Pond is almost dry, with approximately a half acre to an acre remaining that is muddy. The 216-B-3-3 Ditch has been stabilized. Approximately 35 acres have been down posted (reduction of the radiological posting), and the remainder has been posted for underground contamination. Ms. J. Wallace (Ecology) asked if the lobes are included in the 35 acres. Mr. Smith responded that A lobe is included in the 35 acres, but B and C lobes were not included. Mr. Smith added that A and B lobes are not posted. Mr. J. Laws (IT) noted that the posting was consistent with the sampling results. Mr. Smith stated that there were elevated readings in A lobe, but they were not postable levels. Ms. Wallace inquired about the levels, and Mr. Smith indicated the levels were approximately 110 picocuries per gram. Seven acres north and seven acres south of the pond were down posted (no posting).

Mr. Smith estimated that stabilization would be completed by the end of September 1994. Mr. P. Beaver (EPA) inquired about the soil cover. Mr. Smith stated that the soil was obtained from various sources, including the contingency pond (216-E-28), the TEDF ponds, and the LERF ponds. Between four and thirteen feet of soil is being used for cover, and approximately four feet of soil

will be used around the edges of the pond. Mr. Smith stated that final posting will be based on maps delineating the original perimeter of the pond.

3. New Business

Mr. Beaver provided a copy of EPA's draft clean closure guidance.

4. Set Next Meeting Date

The next meeting was scheduled for October 11, 1994, from 2 to 4 p.m.

Attachment #3b

Unit Managers' Meeting
200-BP-11 Operable Unit and 216-B-3 Main Pond
2440 Stevens Center, Room 1600
Richland, Washington

September 1, 1994
3:00 p.m. - 4:00 p.m.

Attendance List

| Name | Organization | Phone # |
|---------------------|--------------|----------------|
| Joan K. Bartz | GSSC | (509) 372-2008 |
| Paul R. Beaver | EPA | (509) 736-8665 |
| Jeff James | BHI | (509) 375-9690 |
| Kathleen E. Knox | WHC | (509) 372-3596 |
| Randall N. Krekel | DOE-RL | (509) 376-4264 |
| Jake R. Laws | IT | (509) 376-7508 |
| Ellen M. Mattlin | DOE-RL | (509) 376-2385 |
| A. Kip McDowell | WHC | (509) 373-5619 |
| Andrea L. Prignano | WHC | (509) 376-1057 |
| Dave L. Smith | IT | (509) 373-5729 |
| Rhett K. Tranbarger | IT | (509) 372-1258 |
| Jeanne J. Wallace | Ecology | (509) 736-3019 |
| Donna M. Wanek | DOE-RL | (509) 376-5778 |
| | | |
| | | |

Attachment #4

**Unit Managers' Meeting
200-BP-11 Operable Unit and 216-B-3 Main Pond
2440 Stevens Center, Room 1600
Richland, Washington**

**September 1, 1994
3:00 p.m. - 4:00 p.m.**

Action Items

Action Item #

Description

None

Distribution:

| | | |
|----------------------|--------------------|------------------|
| J. K. Bartz | GSSC | R3-82 |
| P. R. Beaver | EPA | B5-01 |
| R. M. Carosino | RL | A4-52 |
| D. L. Duncan | EPA | HW-106 (Seattle) |
| L. D. Dillon | WHC | H6-29 |
| D. O. Fredrick, Jr. | WHC | L4-93 |
| J. R. Laws | BHI | H6-23 |
| Z. C. Knaus | WHC | H6-23 |
| R. N. Krekel | RL | A5-15 |
| P. J. Mackey | WHC | B3-15 |
| E. M. Mattlin | RL | S7-54 |
| A. K. McDowell | WHC | R1-51 |
| R. G. McLeod | RL | A5-19 |
| P. D. Mix | WHC | H6-29 |
| S. M. Price | WHC | H6-23 |
| A. L. Prignano | WHC | H6-23 |
| F. A. Ruck III | WHC | H6-23 |
| D. L. Smith | IT | R2-77 |
| R. K. Tranbarger | BHI | H6-03 |
| N. Uziemblo | Ecology | B5-18 |
| J. L. Waite | WHC | B2-35 |
| J. J. Wallace | Ecology | Kennewick |
| D. M. Wanek | RL | A5-19 |
| Field File Custodian | WHC BHI | H6-08 |
| RCRA Files/GHL | WHC | H6-23 |

ADMINISTRATIVE RECORD: 216-B-3 Pond System Closure/Postclosure Plan, D-2-5,
 [Care of EPIC, WHC (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Hanford File,
 P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, HW-074
 (Record Center)

Please send comments on distribution list to K. R. Schmidli, H6-23),
 (509) 373-2083.