

START

9001623

0008823

89-RB-217

DEC 11 1989

Mr. Paul T. Day
Hanford Project Manager
U. S. Environmental Protection Agency
Region 10
Federal Building, A7-70
Richland, Washington 99352

Mr. Roger F. Stanley
Hanford Project Manager
State of Washington
Department of Ecology
Mail Stop PV-11
Olympia, Washington 98504-8711



Dear Messrs. Day and Stanley:


1990 WORK SCHEDULE ANNUAL UPDATE CHANGE PACKAGES

Attached are the following Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) Change Control Forms which have been prepared to document the changes in the 1990 update to the Work Schedule.

1. M-15-89-1 "Designation of Interim Milestones for 1100-EM-1 OU RI/FS"
2. C-89-2 "100-FR-1 and 100-NR-3 Priority Changes"
3. D-89-1 "Clarify Biannual and Biennial Usage"
4. M-24-89-1 "Assign RCRA Well Interim Milestones for Calendar Year 1991"

These change requests are being provided for your information so that disposition of the change requests may be pursued at the December 12, 1989 meeting on the annual update to the Work Schedule.


Sincerely,


Roger D. Freeberg
Hanford Project Manager

ERD:RDF

Attachments (4)

cc w/att:
J. L. Waite, WHC



6350

Change Number M15-89-1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 11/15/89
---------------------------	--	------------------

Originator T. M. Wintczak	Phone 376-0902
------------------------------	-------------------

Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager

Change Title Designation of Interim Milestones for 1100-EM-1 OU RI/FS
--

<p>Description/Justification of Change In accordance with Section 11.1 of the Agreement, the interim milestones supporting Milestone M-15 which have been established as a result of the approval of the 1100-EM-1 Operable Unit Work Plan are as follows:</p> <p>M-15-01A - Submit draft Feasibility Study Phase 1 and 2 report to EPA and Ecology for review - December 1990 M-15-01B - Submit draft Remedial Investigation Phase 1 and 2 report to EPA and Ecology for review - November 1991 M-15-01C - Submit draft Feasibility Study Phase 3 report to EPA and Ecology for review - April 1992</p> <p>The Remedial Investigation/Feasibility Studies is an iterative process and as such the later phases are dependent to some degree on the findings of the initial phases. Therefore, although dates for M-15-01B and M-15-01C have been established, they are dependent on the results of the Remedial Investigation Phase 1 and Feasibility Studies Phase 1 and 2.</p>

<p>Impact of Change Administrative action, no impact.</p>

<p>Affected Documents Hanford Federal Facility Agreement and Consent Order</p>
--

<p>Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved</p> <p>_____ DGE Date</p> <p>_____ EPA Date</p> <p>_____ Ecology Date</p>	
---	--

90117891445

Change Number D-89-1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 12/04/89
-------------------------	--	------------------

Originator R. D. Morrison	Phone 376-6574
------------------------------	-------------------

Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager

Change Title Clarify Biannual and Biennial Usage

Description/Justification of Change In Table D-1 of Appendix D of the Tri-Party Agreement Action Plan, the word biannual was inadvertently used to describe events which occur once every two years. Biennial is the accurate term for events occurring once every two years and will be substituted in two locations in Table D-1. The two locations are both under the heading "Due Date" and apply to Milestones M-01-05 and M-02-02. Justification for this change comes from the fact that the original intent was for these activities to occur once every two years and biannual is inappropriate to describe that frequency.

Impact of Change There is no impact to Tri-Party Agreement requirements since the original intent was to perform these activities once every two years. This change is only a clarification of that requirement. This change will be reflected in the 1990 annual update to the work schedule.

Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan - Appendix D, Table D-1 under the heading "Due Date" for interim Milestones M-01-05 and M-02-02.

Approvals	___ Approved ___ Disapproved
DOE	Date _____
EPA	Date _____
Ecology	Date _____

Change Number M24-89-1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type, or print using black ink.	Date 11/10/89
---------------------------	---	------------------

Originator R. D. Morrison	Phone 6-6574
------------------------------	-----------------

Class of Change
 I - Signatories (Section 13.0)
 II - Project Manager
 III - Unit Manager

Change Title
Assign RCRA Well Interim Milestones for Calendar Year 1991.

Description/Justification of Change: The following RCRA well locations have been determined and are in support of Milestone M-24 "Install RCRA Groundwater Monitoring Wells at the rate of ... 50 per year" (1991 and after). These locations are based upon permitting and RCRA detection and monitoring requirements.

Facility	Milestone Description	Due Date
Low Level Burial Grounds	Install 18 additional RCRA wells	Dec. 1991
Single-Shell Tanks	Install 10 additional RCRA wells	Dec. 1991
B Pond	Install 7 additional RCRA wells	Dec. 1991
100-D Ponds	Install 4 RCRA wells	Dec. 1991
216-S-10 Pond	Install 3 additional RCRA wells	Dec. 1991
1324-N/NA Ponds	Install 4 additional RCRA wells	Dec. 1991
216-A-29 Ditch	Install 4 additional RCRA wells	Dec. 1991

Impact of Change: Administrative action required to incorporate this change into Table D-3 and the work schedule during the 1990 annual update.

Affected Documents: Hanford Federal Facility Agreement and Consent Order Action Plan Appendix D Work Schedule and Table D-3.

Approvals _____ Approved _____ Disapproved

DOE	_____	Date	_____
EPA	_____	Date	_____
Ecology	_____	Date	_____

DISTRIBUTION COVERSHEET

Author R. D. Freeberg, DOE-RL	Addressee P. T. Day, EPA R. F. Stanley, Ecology	Correspondence No. 9001623
Subject 1990 Work Schedule Annual Update Change Packages		

Internal Distribution

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	X
		J. L. Waite	B2-35	X
		TPAI&C (DH)	B2-35	X
		EDMC	H4-22	X
		HE McGuire (Assignee)		X
		RE Lerch		X

