







0061760

<b>Change Number</b> M-45-04-02	<b>Federal Facility Agreement and Consent Order Change Control Form</b> Do not use blue ink. Type or print using black ink.	<b>Date</b> April 29, 2004									
<b>Originator</b> DOE-ORP/Ecology		<b>Phone</b> 376-2247/736-3038									
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager											
<b>Change Title</b> Hanford Federal Facility Agreement and Consent Order (HFFACO or Agreement) modifications of Milestone M-45-05H and M-45-05N-T01.											
<b>Description/Justification of Change</b> This agreement extends Milestone M-45-05H from April 30, 2004, to June 30, 2004 to allow DOE to provide additional information required for the closure plan, and to perform a quality technical review of the risk assessment and the exception to waste retrieval criteria pursuant to Agreement Appendix H. In addition, this change incorporates the following changes; <ol style="list-style-type: none"> <li>1) corrects a spelling error in item 2;</li> <li>2) deletes language in item 3 requiring Ecology approval of the Retrieval and Closure Demonstration Plan and incorporation into the Site-Wide Permit because closure permits will not be issued until the Final Tank Closure EIS is issued;</li> <li>3) deletes language in item 4 related to Ecology approval of the Exception to Waste Retrieval Criteria Pursuant to Agreement Appendix H because Ecology cannot approve an Appendix H Request for Exception until the issue of NRC involvement is resolved.</li> <li>4) Identifies that Ecology will make a completeness determination by August 30, 2004.</li> </ol> <p>This agreement also extends Milestone M-45-05N-T01 due to the changes described above for M-45-05H.</p> <p>On January 19, 2004, DOE submitted a certified <i>Single-Shell Tank System Closure Plan, Revision 2</i> to Ecology. No further revisions to this closure plan will be required to satisfy Item 3 of this M-45-05H milestone change. Instead, DOE is required to submit any additional information that is requested by Ecology to complete a draft permit application for the SST System. This information must be requested by Ecology by June 15, 2004, and submitted to Ecology by DOE by June 30, 2004.</p>											
<b>Impact of Change</b> This change request Modifies Hanford Federal Facility Agreement and Consent Order (HFFACO) interim milestone M-45-05H by extending the date to June 30, 2004, correcting spelling in Item 1, and eliminates wording related to Ecology approval in items 3 and 4 necessary to declare the milestone complete. This change also extends target milestone M-45-05N-T01											
<b>Affected Documents</b> The Hanford Federal Facility Agreement and Consent Order, as amended, including HFFACO Action Plan Appendix D, Hanford site internal planning, management, and budget documents (e.g., DOE and DOE contractor Baselines, Baseline Change Control documents; Sitewide System Engineering Control documents; Project Management Plans; and the Hanford site Integrated Priority List (IPL).											
<b>Approvals</b> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%; vertical-align: bottom;">  DOE         </td> <td style="width: 20%; vertical-align: bottom;">           4/30/04 X Date         </td> <td style="width: 50%; vertical-align: bottom;">           Approved _____ Disapproved _____         </td> </tr> <tr> <td style="vertical-align: bottom;">  EPA         </td> <td style="vertical-align: bottom;">           _____ Date         </td> <td style="vertical-align: bottom;">           Approved _____ Disapproved _____         </td> </tr> <tr> <td style="vertical-align: bottom;">  Ecology         </td> <td style="vertical-align: bottom;">           4/30/04 X Date         </td> <td style="vertical-align: bottom;">           Approved _____ Disapproved _____         </td> </tr> </table>			 DOE	4/30/04 X Date	Approved _____ Disapproved _____	 EPA	_____ Date	Approved _____ Disapproved _____	 Ecology	4/30/04 X Date	Approved _____ Disapproved _____
 DOE	4/30/04 X Date	Approved _____ Disapproved _____									
 EPA	_____ Date	Approved _____ Disapproved _____									
 Ecology	4/30/04 X Date	Approved _____ Disapproved _____									

**RECEIVED**  
MAY 10 2004

**EDMC**

Modifications to the M-45-05H milestone incorporated into the HFFACO by approval of this M-45-05-H Change Request are shown here as either ~~strategic~~ additions, or ~~strikethrough~~ deletions.

MS Number	Milestone Description	Due Date
M-45-05H	INTERIM COMPLETION OF TANK C-106 SST WASTE RETRIEVAL AND CLOSURE DEMONSTRATION PROJECT.	4/30/04 <del>6/30/04</del>
	THE C-106 SST WASTE RETRIEVAL AND CLOSURE DEMONSTRATION PROJECT WILL BE CONSIDERED INTERIM COMPLETE WHEN THE FOLLOWING CRITERIA HAVE BEEN MET:	
	<ol style="list-style-type: none"><li>1. FULL SCALE WASTE RETRIEVAL HAS BEEN COMPLETED IN ACCORDANCE WITH APPLICABLE REGULATORY REQUIREMENTS INCLUDING WASHINGTON'S HAZARDOUS WASTE MANAGEMENT ACT AND REQUIREMENTS SET BY THIS AGREEMENT (DOE WILL DOCUMENT PROJECT DATA AND RESULTS IN A WASTE RETRIEVAL AND CLOSURE DEMONSTRATION PROJECT REPORT).</li><li>2. <del>REMAINING</del> <del>REMAINING</del> WASTES HAVE BEEN ADEQUATELY CHARACTERIZED, AND A RISK ASSESSMENT, APPROVED BY ECOLOGY, HAS BEEN COMPLETED FOR RESIDUALS THAT REMAIN IN THE TANK.</li><li>3. THE C-106 WASTE RETRIEVAL AND CLOSURE DEMONSTRATION PLAN HAS BEEN <del>COMPLETED AND</del> SUBMITTED BY DOE <del>ALONG WITH ANY ADDITIONAL INFORMATION REQUESTED BY ECOLOGY</del> AND APPROVED BY ECOLOGY, I.E. INCORPORATED INTO THE SITE-WIDE PERMIT.</li><li>4. IF APPROPRIATE, DOE HAS REQUESTED, AND <del>ECOLOGY HAS APPROVED,</del> AN EXCEPTION TO WASTE RETRIEVAL CRITERIA PURSUANT TO AGREEMENT APPENDIX H. <del>FOR COMPLETION OF THIS MILESTONE, AND FOR THIS TANK ONLY, DOE IS NOT REQUIRED TO OBTAIN NRC CONCURRENCE/APPROVAL PRIOR TO SUBMITTING AN EXCEPTION REQUEST TO ECOLOGY. HOWEVER, APPENDIX H, STEP 2B, WILL NEED TO BE COMPLETED PRIOR TO APPROVAL</del></li></ol>	
M-45-05N-T01	FINAL COMPLETION OF TANK C-106 SST RETRIEVAL AND CLOSURE DEMONSTRATION PROJECT.	12/31/2004 <del>06/30/2005</del>
	COMPLETION OF THE TANK C-106 RETRIEVAL AND CLOSURE DEMONSTRATION PROJECT IS DEFINED AS THE COMPLETION OF NECESSARY FIELD PROJECT ACTIONS REQUIRED BY THE APPROVED C-106 WASTE RETRIEVAL AND CLOSURE DEMONSTRATION PLAN.	