



0059019

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

MAR 18 2003

03-RCA-0179

RECEIVED
APR 04 2003
EDMC

Mr. Nicholas Ceto
Hanford Project Manager
U.S. Environmental Protection Agency
712 Swift Boulevard, Suite 5
Richland, Washington 99352

Dear Mr. Ceto:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE
REQUEST M-016-3H-01

58954

In reference to my letter to you, same subject, dated March 7, 2003 (03-RCA-0168), the change request attached to this letter (M-016-3H-01) was revised on March 12, 2003, by Mike Goldstein, of your staff, to include changes he asked to be made. These changes have been made, and attached is the signed revised Change Request. This change request was discussed at the March 4, 2003, Inter Agency Management Integration Team (IAMIT) meeting, and was agreed to by the parties as a means to allow for discussions with the City of Richland and County of Benton and their concerns over land use in the 300 Area. If you have any questions, please call Ellen Dagan, of my staff, on (509) 376-3811, or Kevin Bazzell, Facility Transition Division, on (509) 373-0463.

Sincerely,

Joel Hobdon, Director
Regulatory Compliance and Analysis Division

RCA:EBD

Attachment

cc: See page 2

Mr. Nicolas Ceto
03-RCA-0179

-2-

cc w/attach:

L. D. Crass, FHI

R. Gay, CTUIR

J. S. Hertzell, FHI

R. Jim, YN

T. M. Martin, HAB

E. J. Murphy-Fitch, FHI

K. Niles, Oregon Energy

P. Sobotta, NPT

R. F. Stanley, Ecology

M. A. Wilson, Ecology

D. A. Isom, Admin Record, H6-08

Change Number M-016-3H-02	Federal Facility Agreement and Consent Order Change Control Form	Date February 28, 2003																								
Originator: Joel Hebdon		Phone (509) 372-2400																								
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																										
Change Title Complete remediation of the waste sites in the 300-FF-1 operable unit to include excavation, verification, and regrading, including the 618-4 burial ground in accordance with an approved Remedial Design Report/Remedial Action Work Plan.																										
Description/Justification of Change This Milestone requires the complete remediation of the 300-FF-1 Operable Unit waste sites to include excavation, verification and regrading in accordance with an approved Remedial Design Report/Remedial Action Work Plan by December 31, 2003. Recent questions posed by the City of Richland and the County of Benton had arisen regarding the regrading methodology. The milestone is being slipped 6 months to allow for discussions regarding backfill/regrade plans.																										
Impact of Change Based on discussions between EPA and RL, and earlier conversations with representatives from the Local Governments, it was determined that further dialogue on the 300-FF-1 Operable Unit regrading end state was warranted. EPA understands that any direction to stop the Contractor's present regrade activities would jeopardize completion of the TPA Milestone as presently written and agree to either delay and/or rewrite the Milestone dependant upon the outcome of the additional dialogue. We are therefore slipping TPA Milestone M-16-03H six months to allow us to gain a better understanding of the Operable Unit end state and to adjust the Milestone wording accordingly.																										
Affected Documents Hanford Federal Facility Agreement and Consent Order, Hanford Site internal planning and budget documents (e.g., Agreement Action Plan, Appendix D, Multi Year Work Plans, Site wide System Engineering control documents, and Project Management Plans).																										
Approvals <table border="0" style="width: 100%;"> <tr> <td style="width: 30%; border-bottom: 1px solid black;">W. Wade Bayard</td> <td style="width: 15%; border-bottom: 1px solid black;">3/18/03</td> <td style="width: 15%;"><input checked="" type="checkbox"/> Approved</td> <td style="width: 15%;"><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>DOE</td> <td>Date</td> <td></td> <td></td> </tr> <tr> <td style="border-bottom: 1px solid black;"> </td> <td style="border-bottom: 1px solid black;"> </td> <td><input type="checkbox"/> Approved</td> <td><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>EPA</td> <td>Date</td> <td></td> <td></td> </tr> <tr> <td style="border-bottom: 1px solid black;">N/A</td> <td style="border-bottom: 1px solid black;"> </td> <td><input type="checkbox"/> Approved</td> <td><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>Ecology</td> <td>Date</td> <td></td> <td></td> </tr> </table>			W. Wade Bayard	3/18/03	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	DOE	Date					<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	EPA	Date			N/A		<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	Ecology	Date		
W. Wade Bayard	3/18/03	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved																							
DOE	Date																									
		<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved																							
EPA	Date																									
N/A		<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved																							
Ecology	Date																									

1
2
3**Description of the milestones**

Milestone	Description	Date: Strikeout = deleted Shaded = added
M-016-03H	Complete remediation of the waste sites n the 300-F-1 operable unit to include excavation, verification, and regrading, including the 618-4 burial ground in accordance with an approved Remedial Design Report/Remedial Action work plan.	12/31/2003 6/30/2004

4