

Change Number M-15-00-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date February 28, 2001
Originator Bryan Foley, DOE		Phone 376-7087
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
Change Title Interim Milestones for 200-TW-1 Scavenged Waste Group Operable Unit Assessment Activities		
Description/Justification of Change The 200 Areas Remedial Investigation/Feasibility Study (RI/FS) Implementation Plan (DOE/RL-98-28, Rev.0) established the framework for characterization of ER soil waste sites in the 200 Areas and grouped the waste sites into 23 process-based operable units (OUs). Based on the Implementation Plan, Tri-Party Agreement M-13 milestones were established (TPA Change Request M-13-97-01) for the submittal of RI/FS work plans for individual OUs. The 200-TW-1 OU RI/FS work plan was assigned to Tri-Party Agreement interim milestone M-13-23 (TPA Change Request M-13-99-01) which was met with the submittal of the 200-TW-1 and 200-TW-2 Draft A Work Plan. As specified in the Tri-Party Agreement, Section 11.6, work plans must specify interim milestones for the OU's that identify completion dates for major tasks and deliverables specified in the work plans. The 200-TW-1 OU work plan includes a project schedule with target project milestones. Based on this work plan schedule, the following interim milestones are proposed under the Tri-Party Agreement to implement the activities for the RI/FS process for this OU: M-15-41A: Complete the 200-TW-1 OU Field Work through Drilling and Sample Collection – September 30, 2001 M-15-41B: Submit the 200-TW-1 OU Draft A Remedial Investigation Report to EPA – October 30, 2002 M-15-41C: Submit the 200-TW-1 OU Draft A Feasibility Study and Draft A Proposed Plan to EPA – March 31, 2004 November 30, 2000. These interim milestone dates are consistent with the major milestone M-15-00C to complete the 200 Area operable unit RI/FS process by 2008.		
Impact of Change. Addition of interim milestones under M-15-00C.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended. 200-TW-1 Scavenged Waste Group Operable Unit and 200-TW-2 Tank Waste Group Operable Unit RI/FS Work Plan. DOE/RL-97-44, Rv.3, Vol.3, Richland Environmental Restoration Project Fiscal Year 2001-2003 Detailed Work Plan, Groundwater/Vadose Zone Integration Project		

RECEIVED
APR 18 2001

EDMC

Change Number M-15-00-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date February 28, 2001
--	--	----------------------------------

Approvals

DOE	<i>W. Wade Ballard</i>	<u>3/12/01</u> Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
EPA	<i>Douglas R. Sheppard</i>	<u>3/27/01</u> Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
Ecology	<i>N/A</i>	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved