







<b>Change Number</b> M-20-05-01	<b>Federal Facility Agreement and Consent Order Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	<b>Date</b> July 20, 2005									
<b>Originator</b> L. D. Romine / J. D. Voice, U.S. Department of Energy		<b>Phone</b> 509-376-4747/509-376-8523									
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager											
<b>Change Title</b> Delay Hanford Federal Facility Agreement and Consent Order Tri-Party Agreement) Interim Milestones M-020-33 and M-020-39 in conjunction with Agreement Change Request M-15-05-02.											
<b>Description/Justification of Change</b> <p>This change request follows on from Inter-Agency discussions between the U. S. Department of Energy, the State of Washington Department of Ecology (Ecology) and the U.S. Environmental Protection Agency (Parties). The Parties have agreed to delay five M-015 Series Agreement interim milestones for 120 days so that resources can be focused on the development of an outline/path forward addressing scope and schedule to support a modified approach for Comprehensive Environmental Response, Compensation and Liability Act decisions that address current issues and concerns within the decision making process. The path forward will identify decision models for waste sites, characterization needs based on the decision models, gaps within the current data, and recommend appropriate milestones in support of Agreement Series M-015.</p> <p>Current Agreement Milestone Series M-020 includes two near term interim milestones, M-020-33 and M-020-39, which are intricately coordinated with Milestone Series M-015. Tri-Party Agency Executive Committee discussions, held on June 28, 2005, addressed the need to adjust these two M-020 Interim milestone due dates in order to align the M-020 and M-015 work and maintain this coordinated approach. See page two of this change request for specific modifications made by this change request to the M-020-33 and M-020-39 interim milestones.</p>											
<b>Impact of Change</b> This Agreement Change Request extends the completion date for Interim Milestones M-020-33 and M-020-39 to maintain the coordinated approach and aligns them with the changes to M-015 milestones in accordance with Agreement Change Request M-15-05-02.											
<b>Affected Documents</b> The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plans; Site Wide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).											
<b>Approvals</b> <table border="0"> <tr> <td data-bbox="123 1575 649 1722">                       DOE K. Klein                 </td> <td data-bbox="649 1575 812 1722">                     7/27/05                      Date                 </td> <td data-bbox="812 1575 1234 1722"> <input checked="" type="checkbox"/> Approved    <input type="checkbox"/> Disapproved                 </td> </tr> <tr> <td data-bbox="123 1722 649 1764">                     N/A                 </td> <td data-bbox="649 1722 812 1764">                     Date                 </td> <td data-bbox="812 1722 1234 1764"> <input type="checkbox"/> Approved    <input type="checkbox"/> Disapproved                 </td> </tr> <tr> <td data-bbox="123 1764 649 1904">                       Ecology M. Wilson                 </td> <td data-bbox="649 1764 812 1904">                     7/26/05                      Date                 </td> <td data-bbox="812 1764 1234 1904"> <input type="checkbox"/> Approved    <input type="checkbox"/> Disapproved                 </td> </tr> </table>		 DOE K. Klein	7/27/05 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	N/A	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved	 Ecology M. Wilson	7/26/05 Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved	Page 1 of 2
 DOE K. Klein	7/27/05 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
N/A	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
 Ecology M. Wilson	7/26/05 Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved									

Change Request M-20-05-01  
Page 2 of 2

### Listing of Agreement M-020 Series Milestones

Modifications to Agreement Interim Milestones M-020-33 and M-020-39 are denoted using ~~strikeout~~ for text deletions and ~~shading~~ for text additions.

Note: Agreement Milestones M-020-00, M-020-00B and M-020-54 are not modified by this change request.

Milestone	Description	Due Date
M-020-00 LEAD AGENCY: ECOLOGY	<p>Submit Part B Permit Applications or closure/post-closure plans for all Resource Conservation and Recovery Act treatment, storage and disposal (TSD) units except 303-M Oxide Facility and 1706-KE Waste Treatment System. Permit applications, closure, and post-closure plans will be submitted to Ecology for approval. Individual unit submittals (enforceable as interim milestones) will occur as shown in Appendix D.</p> <p>Pre-closure work plans will be prepared and submitted for approval for TSD Units which will achieve closure in conjunction with the disposition of the facility in which they are contained.</p> <p>Compliance with the work schedules set forth in this M-20 series is defined as the performance of sufficient work to assure with reasonable certainty that DOE will accomplish series M-20 major and interim milestone requirements.</p> <p>DOE internal work schedules (e.g., DOE approved schedule baselines) and associated work directives and authorizations shall be consistent with the requirements of this Tri-Party Agreement. Modification of DOE contractor baseline(s) and issuance of associated DOE work directives and/or authorizations that are not consistent with Agreement requirements shall not be finalized prior to approval of an Agreement change request submitted pursuant to Agreement Action Plan Section 12.0.</p>	12/31/2008
M-020-00B	Submit closure/post-closure plans for 216-A-10, 216-A-36B, 216-A-37-1, 207-A South Retention Basin, 216-S-10 Pond, 216-S-10 Ditch, 241-CX-70, 241-CX-71, and 241-CX-72. The 303-M Oxide Facility closure/post closure, per approved Change Form M-20-92-05, is covered separately under M-94-01 and the 1706-KE Waste Treatment System closure/post closure is covered separately under M-16-52.	12/31/2008
M-020-33	Submit 216-A-10 Crib, 216-A-36B Crib, 216-A-37-1 Crib, and 207-A South Retention Basin closure/post closure plans to Ecology in coordination with the feasibility study for the 200-PW-2 Uranium-Rich Process Waste Group Operable Unit (to be coordinated under M-15-43C).	<del>12/31/2005</del> <del>04/30/2006</del>
M-020-39	Submit 216-S-10 Pond and Ditch closure/postclosure plan to Ecology in coordination with the feasibility study for the 200-CS-1 Chemical Sewer Group Operable Unit (to be coordinated under M-15-39C).	<del>11/30/2005</del> <del>03/31/2006</del>
M-020-54	Submit 241-CX-70 Storage Tank, 241-CX-71 Neutralization Tank, 241-CX-72 Storage Tank closure/post closure plan to Ecology in coordination with the 200-IS-1 Tanks/Lines/Pits/Boxes Operable Unit work plan feasibility study scheduled under M-13-00M.	12/31/2008