



Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352
JUL 13 1998

0049440

98-EAP-373

Ms. L. J. Cusack
Hanford Facility RCRA Permit Manager
Nuclear Waste Program
State of Washington
Department of Ecology
1315 West Fourth Avenue
Kennewick, Washington 99336-6018



Dear Ms. Cusack:

CLASS '1 MODIFICATION TO THE HANFORD FACILITY RESOURCE CONSERVATION AND RECOVERY ACT (RCRA) PERMIT, DANGEROUS WASTE (DW) PORTION, CHAPTER 14, 303-K STORAGE FACILITY

Enclosed for your approval is the Class '1 modification to the Hanford Facility RCRA Permit, DW Portion . The modification updates information in Part V (Enclosure). The Part V Class '1 modification pertains to the 303-K Storage Facility, Chapter 14, Permit Condition V.14.A. The Class '1 modification adds a supplemental schedule for completion of the 303-K Storage Facility closure to the existing closure plan. Approval of this Class '1 modification will ensure that all activities conducted are in compliance with the Hanford Facility RCRA Permit, DW Portion. This extension request has been previously discussed with the State of Washington Department of Ecology Project Manager for the 303-K Storage Facility.


JUL 13 1998

Ms. L. J. Cusack
98-EAP-373

-2-

Should you have any questions regarding this information, please contact Ellen M. Mattlin, of my staff at (509) 376-2385; or Fred A. Ruck, III, Fluor Daniel Hanford, Inc., at (509) 376-9876.

Sincerely,



James E. Rasmussen, Director
Environmental Assurance, Permits,
and Policy Division
DOE Richland Operations Office

EAP:ACM



William D. Adair, Director
Environmental Protection
Responsible Party for
Fluor Daniel Hanford, Inc.

Enclosure:

Class '1 Modification to the Hanford
Facility RCRA Permit, DW Portion,
Chapter 14, 303-K Storage Facility

cc w/encl:

Administrative Record H6-08

J. Wilkinson, CTUIR
J. K. Bartz, Ecology
J. J. Wallace, Ecology
S. M. Price, FDH
S. A. Thompson, FDH
Donna L. Powaukee, NPT
Russell Jim, YIN

cc w/o encl:

W. D. Adair, FDH
E. R. Skinnerland, Ecology
D. R. Sherwood, EPA

Hanford Facility RCRA Permit Modification Notification Form

Chapter 14 and Attachment 32

303-K Storage Facility

Page 1 of 2

Index

Permit Condition V.14.A

Hanford Facility RCRA Permit Modification Notification Form

Unit:
303-K Storage Facility

Permit Part & Chapter:
Part III, Chapter 14 and Attachment 32
Permit Condition V.14.A.

Description of Modification:

Page 69 of 76, Permit Condition V.14.A., line 16:

Chapter 7.0 Closure Activities, the Permittees shall comply with the "Supplemental Schedule for Closure of the 303-K Storage Facility". This schedule shall be included in DOE/RL-90-04, Revision 2.

Modification Class: ²³

please check one of the Classes:

| Class 1 | Class ¹ 1 | Class 2 | Class 3 |
|---------|----------------------|---------|---------|
| | X | | |

Relevant WAC 173-303-830, Appendix I Modification: D.1.b.

Enter wording of the modification from WAC 173-303-830, Appendix I citation:

D. Closure

1. Changes to the closure plan:

b. Changes in the closure schedule for any unit, changes in the final closure schedule for the facility, or extension of the closure period, with prior approval of the director.

Submitted by Co-Operator:

Reviewed by RL Program Office:

Reviewed by Ecology:

L. J. Olguin 7/9/98
L. J. Olguin Date

L. D. Romine 7-13-98
L. D. Romine Date

J. K. Bartz _____
J. K. Bartz Date

¹Class 1 modifications requiring prior Agency approval.

² This is only an advanced notification of an intended Class ¹1, 2, or 3 modification, this should be followed with a formal modification request, and consequently implement the required Public Involvement processes when required.

³ If the proposed modification does not match any modification listed in WAC 173-303-830 Appendix I, then the proposed modification should automatically be given a Class 3 status. This status may be maintained by the Department of Ecology, or down graded to ¹1, if appropriate.

SUPPLEMENTAL SCHEDULE FOR CLOSURE OF THE 303-K STORAGE FACILITY

| Task Name | Duration | Start | Finish | 1998 | | | | | | | | | | | | 1999 | | | | | | | | | | | | 2000 | | | | | | | | | | | | 2001 | | | | | | | | | | | |
|---|-------------|----------------|----------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | | | | | | |
| COMPLETION OF FY98 CLOSURE ACTIVITIES | 91d | 7/1/98 | 9/29/98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prepare and Issue FY98 Closure Activities Report | 31d | 7/1/98 | 7/31/98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Issue PE Certification for FY98 Activities | 31d | 7/1/98 | 7/31/98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Transmit FY98 PE Certification and FY98 Report to Ecology | 60d | 8/1/98 | 9/29/98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M/S: Transmit FY98 Closure Activities Report to Ecology | 0d | 9/29/98 | 9/29/98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY01 CLOSURE ACTIVITIES | 364d | 10/1/00 | 9/30/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Demolition Activities | 120d | 10/1/00 | 1/28/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prepare and Issue FY01 Closure Activities Report | 75d | 1/29/01 | 4/13/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M/S: FY91 Report to Ecology | 0d | 5/13/01 | 5/13/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prepare and Issue PE Certification for FY01 Activities | 45d | 4/14/01 | 5/28/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RL and PHMC Certification | 90d | 5/29/01 | 8/26/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M/S: Closure Certifications Due to Ecology | 0d | 9/30/01 | 9/30/01 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Date: 7/8/98 Task Milestone Summary