



Change Number	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date:
M-89-09-01		August 4, 2009
Originator:	Phone:	
R. F. Guercia	(509) 376-5494	
Class of Change:		
<input checked="" type="checkbox"/> I - Signatories	<input type="checkbox"/> II - Executive Manager	<input type="checkbox"/> III - Project Manager
Change Title:		
Modifications to Tri-Party Agreement Milestone Series M-089-00		
Description/Justification of Change:		
<p>The Department of Energy determined in November 2006 that it needed to retain certain buildings within the 300 Area to support the ongoing mission of the Pacific Northwest National Laboratory. Utilities required to support continued operations of the 325 Radiochemical Processing Laboratory are adjacent to the 324 Chemical and Materials Engineering Laboratory. Closure requirements for continued operations are described in the "324 Building Radiochemical Engineering Cells, High Level Vault, Low Level Vault, and Associated Area Closure Plan." The schedule for completing the utility modifications to allow continued operations of the 325 Laboratory will not support the current milestone completion date for closure of the 324 Chemical and Materials Engineering Laboratory. Designs drawn up to support the decision to retain the 325 Radiochemical Processing Laboratory long term provide for the rerouting of the final set of utilities from the 324 Chemical and Materials Engineering Laboratory footprint in 2011. This TPA modification prevents a costly expedited relocation of the sanitary sewer system supporting the 325 Radiochemical Processing Laboratory.</p>		
Impact of Change:		
<p>Extends completion date for M-089-00. Modifies regulatory requirements governing Hanford remediation activities. Administrative action is required to incorporate this change in Appendix D of the Tri-Party Agreement.</p>		
Affected Documents:		
<p>The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).</p>		
Approvals		
 DOE	8/10/09 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 EPA	8/11/09 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 Ecology	8/11/09 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved

RECEIVED

AUG 13 2009

Tri-Party Agreement Change Request

M-089-09-01

Page 2 of 2

Description/Justification of Change (continued)

The milestone is identified on Tri-Party Agreement Change Control Form. Modifications established by approval of this Tri-Party Agreement Change Control Form are denoted as ~~strikeout~~ for deletions/modification and **shading** for new text.

M-089-00	Complete closure of Non-permitted mixed waste closure units in the 324 building REC B-cell, REC D-cell, and high level vault.	09/30/2010 UIC
----------	---	-----------------------