

Meeting Minutes Transmittal


0067880

WESF
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington
September 22, 2005


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


Project Manager, Ecology

Date: 11-17-05


Project Manager Representative, RL

Date: 11-17-2005


Project Manager Representative, FH WSD

Date: 11/17/05

RECEIVED
DEC 22 2005
EDMC

WESF Administrative Record	H6-08
OM Holgado	A6-39
FW Bond	H0-57
KA Conaway	H0-57
FM Simmons	H8-40

WESF PROJECT MEETING
825 Jadwin/Room 590A
Hanford, Washington
September 22, 2005

10:00 a.m. to 10:15 a.m.

Agenda

- I. Approval of July 28 WESF Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Part B Permit Application status
 - B. Status of Milestones
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

WESF PROJECT MEETING MINUTES
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington

September 22, 2005

- I. Approval of July 28, 2005 WESF Project Meeting Minutes (Ecology/DOE-RL/FH).
- II. Operational Status (Fen Simmons FH)
 - A. Mr. Simmons reported that the facility is gearing up for the annual inner capsule movement test that will take place in October and November 2005.
- III. Project Specific Issues
 - A. Part B Permit Application Status
Kathy Conaway (Ecology) stated that she has completed her review of the Part B permit, and that comments will be provided within a week to RL.
 - B. Status of milestones
A discussion was held about the future of the capsules, which are designated for disposal at Yucca Mountain. Oscar Holgado (RL) has been attempting to get information from Yucca Mountain about their timeline for accepting the capsules.
- IV. General Discussions
 - A. There were no topics for general discussion.
- V. Status of Actions
 - A. 973 - Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
 - B. 1028 - Discussion of Milestone M-92-01 will be carried forward.
- VI. New Action Items
 - A. There were no new action items.
- VII. Next Project Managers Meeting
 - A. The next PMM was scheduled for October 27, 2005.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 973 Coordinate discussions on WESF Part B, Rev 0, Permit Application options.

Task Lead: Simmons, Fen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Simmons, Fen

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	6/1/2005	6/30/2005

Complete: N/A

Closed Date:

Description: Coordinate discussions on WESF Part B, Rev 0, Permit Application options.

Date	Status
------	--------

9/22/2005	Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
7/28/2005	Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
5/26/2005	Kathy Conaway will set up a meeting with RL and FH to discuss comments regarding the Part B permit application.
3/23/2005	Kathy Conaway will confer with Greta Davis regarding the Hanford RCRA Permit schedule. Ms. Conaway will provide an NOC extension letter if it is determined that the June 30, 2005 certified Part B submittal deadline will not be met.
1/27/2005	An evaluation of whether the June 2005 date for submittal of a certified Part B permit application can be met or needs an extension will be made at the March 2005 PMM.
12/16/2004	Ecology will be reviewing the draft Part B and generating NOD comments, which will be discussed among Ecology, RL and FH during NOD workshops. A table tracking the NOD resolutions will be maintained during the process.
10/28/2004	Remains under review at Ecology. Removal of references to dry storage in the permit will be addressed in the NOD workshops.
9/23/2004	The draft Part B permit has been submitted to Ecology.
4/22/2004	The draft Part B permit has been submitted to Ecology.
3/18/2004	The draft Part B is scheduled for transmittal to Ecology the week of 3/22.
12/4/2003	A meeting was scheduled with Ecology for January 15, 2004 to discuss the Part B permit options.
10/29/2003	RL has developed a second option that would make limited funding available through FY2006. The project would ramp up in FY2007 to complete the design and fabrication. This schedule will delay capsule movement start-up until FY 2009.
10/2/2003	Task opened.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Encapsulation Storage Facility

Task ID: 1028 Provide updates on Milestone M-92-05.

Task Lead: Simmons, Fen

Waste Stabilization and Disposition/Waste Encapsulation Storage Facility

POC: Simmons, Fen

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Provide updates on Milestone M-92-05.

Date	Status
------	--------

9/22/2005	Discussion of Milestone M-92-01 will be carried forward.
7/28/2005	Discussion of Milestone M-92-01 was bumped at the last IAMIT, and this action will be carried forward.
5/26/2005	The April 28 IAMIT was canceled and this action will be carried forward.
3/23/2005	An update will be provided at the next PMM regarding Mr. McCormick's investigation on the vitrification plant's window for receiving the capsules. This action is dependent on whether the next IAMIT is held previous to the April 28, 2005 PMM.
1/27/2005	An update will be provided to Ecology at the February 1, 2005 IAMIT meeting.
12/16/2004	Activities are on-going.
10/28/2004	The milestone is to remain open for now. If the decision is made to send the capsules to the vitrification plant, the plant has to be notified by 2012 so it can plan for necessary modifications. Doug Hildebrand has notified the pertinent group at the vitrification plant regarding the contents of the capsules so they can evaluate whether the capsules can be accepted.
9/23/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
4/22/2004	DOE recommends moving the milestone since it cannot be met in 2007 due to permitting requirements at Yucca Mountain. Ecology will let the milestone ride until 2006, then evaluate.
3/18/2004	Task opened.

